

Las Vegas Stadium
Preliminary Project Timeline | **DRAFT**

**Approximately
4 Months**

AUGUST 2017

County High Impact Process is Completed Including Approval by the Board of County Commissioners; NDOT Project Review is Completed; UNLV Board of Regents Approval of the Joint-Use Agreement

**Approximately
5 Months**

SEPTEMBER 2017

Stadium Authority Board Certifies All SB1, Sec. 29.1 Findings; All Project Documents are Completed and Reviewed by Authority Board; Clark County and NDOT Development/Infrastructure Process Overview Summary with Stadium Authority Board

**Approximately
6 Months**

OCTOBER 2017

Final Project Documents Approved by the Las Vegas Stadium Authority Board

**Approximately
7 Months**

NOVEMBER 2017

Land for the Stadium is Transferred to the Las Vegas Stadium Authority; Developers Funding Provided Pursuant SB1, Sec. 36.1(e)

**Approximately
8 Months**

DECEMBER 2017

Stadium Site Work Commences

**Approximately
9 Months**

JANUARY 2018

Stadium Bonds Are Issued; Stadium Commences Construction



30 Months
Construction Period

**Approximately
39 Months**

JUNE 2020

Stadium Construction is Completed



3 Months
Move-In Period

**Approximately
42 Months**

AUGUST 2020

NFL Opening Day, 2020-2021 Season