

DATE: December 20, 2018
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – November 2018

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 19%.
- Approximately \$843 million dollars of work has been awarded with \$159 million committed to SBE firms.
- 66 different SBE firms have been awarded work on the project; 30 with multiple contracts.
- 14 different WMBE firms have been awarded work.
- 72% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 69% minority/female and 2% veteran with approximately 940,753 hours worked through November.

Community Engagement and Outreach

- Proposal solicitation notices sent to community organizations.
- Procurement Package 5 Pre-Bid Meeting
- Volunteered at Opportunity Village
- Attended Urban Chamber of Commerce 2018 Green Tie Awards

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
Page 1 of 15	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	\$ -
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,640
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 1,162,804	100%	\$ 1,162,804		\$ 1,042,609	\$ -
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 3,625	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 6,195	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 79,888	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 179,413,551	16%		\$ 179,413,551		\$ 56,975,473
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 7,852,339
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 58,900	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 91,452	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 142,500	
	NV	Steel Partners	Stair Supply	SBE						\$ 434,148		\$ 140,961	
Page 2 of 15		Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		\$ 111,050
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 600,000		\$ 424,920	
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 30,000		\$ 18,704
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,481,303		\$ 1,481,303
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 120,723		\$ 120,723
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,129		\$ 4,129
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,251,763
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 79,941		\$ 79,195
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 79,230		\$ 79,230
	IN	Aarbee Structures	Detailing Services	Other							\$ 5,770,634		\$ 3,365,868
	IA	Kloekner Metals - Dubuque	Material Supplier	Other							\$ 88,551		\$ 88,551
	IL	Kloekner Metals - Chicago	Material Supplier	Other							\$ 60,000		\$ 53,355
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,267,267
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,138,900		\$ 252,510	
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 13,000,000		\$ 9,556,035	
	IN	Triad Metals International	Raw Material Supply	Other							\$ 100,000		\$ 66,078
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 15,000		\$ 10,440
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 200,000		\$ 32,610
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 434,933		\$ 434,933
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,340
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 192,203		\$ 192,203
	PA	PPG Industries	Raw Material	Other							\$ 503,976		\$ 503,976
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,811
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 86,563		\$ 86,563

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 54,551		\$ 54,551
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 14,123		\$ 14,123
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,223,011		\$ 3,223,011
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 500,000		\$ 83,962
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 10,491		\$ 10,492
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 28,073		\$ 28,073
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	UT	Intsel Steel	Raw Material Supply	Other							\$ 18,605		\$ 18,605
	WI	Max Weiss	Rolled Materials	Other							\$ 57,075		\$ 57,075
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 14,537		\$ 14,536
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 11,022		\$ 11,022
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 70,000		\$ 70,000
	MO	South Side Machine Works	Machining	Other							\$ 9,683		\$ 9,683
	OH	TQL	Freight	Other							\$ 79,230		\$ 45,300
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 200,000		\$ 142,575
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,403,639		
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,755,318			\$ 5,236,725
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 275,513
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 6,000		\$ 4,640	
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,755,455	15%	\$ 4,682,700			\$ 6,164,177
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,779,250		\$ 1,163,614
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 385,578		\$ 336,531
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 173,000		\$ 143,000
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 57,300		\$ 42,300	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 287,352		\$ 86,206

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 474,720		\$ 142,416
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 699,356		\$ 209,807
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 25,256,749	15%	\$ 1,854,541			\$ 6,665,257
	NV	GM Construction, LLC	Erection of PreCast	Other							\$ 961,896		
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 1,254,669			
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 83,939	
	CA	United Rentals Northwest	Rental	Other							\$ 50,000		\$ 654
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 10,000		\$ 415
	NV	Fasteners	Field Supplies	Other							\$ 5,500		\$ 417
	UT	DJB Gas Service	Fuel	Other							\$ 2,500		\$ 382
	NV	Curtis Steel	Material	Other							\$ 50,000		\$ 525
	CA	California Tool Welding	Weld Supplies	Other							\$ 2,500		\$ 3,235
	NV	CES	Field Supplies	Other							\$ 2,000		\$ 413
	NV	AXT Transportation	Fuel	Other							\$ 20,000		
	CA	Airgas West	Welding Gas	Other							\$ 2,500		
	NV	Ahern Rentals	Rental	Other							\$ 50,000		\$ 410
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,000,000		
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 11,632
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 62	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 24
	NV	Core T Trucking	Supplier	Other							\$ 1,000		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 23,274
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,380
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 134
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 150,000		
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 4,863		\$ 4,863
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 2,049
Page 5 of 17	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 3,055

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 100,000		\$ 12,815
	NV	Steel Edge	Supplier	SBE						\$ 150,000			
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000			
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408			
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 125,613,242	16%				\$ 17,856,698
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,594,437		\$ 1,185,027	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 943,452		\$ 655,223
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 12,412	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100			
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 568,832			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133			
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,671,525			
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 181,418			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,417,307			\$ 531,177
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788		\$ 5,413	
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,760,826		
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings	SBE						\$ 288,053		\$ 9,166	
	NV	Ideal Supply Company	Provide all Carbon Steel Victaulic Fittings	SBE						\$ 270,625		\$ 5,413	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Ideal Supply Company	Provide all Victualic DW PRV Stations	SBE						\$ 81,188			
	NV	Ideal Supply Company	Provide all Stainless Steel Victualic Fittings	SBE						\$ 344,601			
	NV	Ideal Supply Company	Provide all Zurn Drains & Cleanouts	SBE						\$ 541,250		\$ 75,560	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE						\$ 588,743			
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE						\$ 1,112,813			
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE						\$ 723,431			
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE						\$ 525,639			
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 615,856		
1.06	NV	Gephart/Morse	Electrical	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 87,322,547	15%	\$ 11,176,449			\$ 13,003,961
	NV	Morse Electric	Excavation	Other							\$ 100,000		
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 1,819,531		\$ 1,750,574
	NV	Live Electric	Electrical	SBE/WBE						\$ 129,645		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 436,885		\$ 471,557
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,367		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,189,545		\$ 247,783
	NV	Codale Energy	Electrical Supplier	Other							\$ 320,984		\$ 299,885
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 5,665,703		\$ 465,969
	NV	CESS	Generator/PDV's/Transfer Switches	SBE						\$ 1,634,643			
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,284,628	15%	\$ 1,895,217			\$ 747,359
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940			\$ 940
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Pipe	SBE						\$ 155,225			
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312			
	NV	Silver State Marketing Group	Supply Fire Hose Valves	SBE						\$ 5,000			
	NV	Lucky Transportation	Transportation	SBE						\$ 80,000			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	15%	\$ 6,458,783			\$ 8,220,909
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 5,785,000		\$ 32,891	
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,100,000		\$ 354,864	
	NV	FASCO	Fasteners	SBE						\$ 1,200,000			
	TX	Baker Metal	CW Metal	Other							\$ 7,773,414		\$ 160,120
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,942,010	8%	\$ 760,361			\$ 3,649,723
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 675,000		\$ 193,054	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 754,874
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 75,411	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 172,780	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 321,332	100%	\$ 312,609		\$ 186,132	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 24,712,063	46%				\$ 15,130,889
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 20,473

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Nelson Hiniker Striping	Stripping/Traffic Control	SBE						\$ 61,319		\$ 61,319	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,193,860		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 54,805	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 45,498		\$ 45,498	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 360,737		\$ 321,461
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 74,933		\$ 74,933
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 92,098	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,106,376	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 316,342		\$ 28,145	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 211,042		
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 239,921			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 916,596	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,487
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 14,200
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 210,429
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 13,637
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 10,000		\$ 6,970
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 38,807
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 2,516
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,000		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,193,397
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 128,649,716	24%				\$ 12,299,707
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 14,730,932		\$ 12,739,647
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 150,000		\$ 121,680	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 950,000		\$ 932,172	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 17,978,571		\$ 11,043,725
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 3,606,404	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,256,715		\$ 6,659,525	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 522,421		\$ 377,528	\$ -
	NV	Penhall Co.	Demolition	Other							\$ 100,000		\$ 76,615
	NV	Jcord	Demolition	SBE						\$ 820,000		\$ 382,367	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 16,730
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 24,540
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 50,000		\$ 26,063
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 4,222
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lynco Associates	Epoxy & Rebar Embeds	Other							\$ 54,000		
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 242,078
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 324,260	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 685,884	
	NV	Construction Testing Services	Professional Services	Other							\$ 75,455		\$ 68,401
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 108,302		\$ 108,302	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,458		\$ 494
	MN	ESCH Construction Supply	Materials	Other							\$ 2,000		\$ 932
	NV	FASCO	Materials	SBE						\$ 40,000		\$ 39,385	
	NV	Fastenal Company	Materials	Other							\$ 2,438		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 89,770		\$ 83,564
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 233,719	
	IL	Grainger	Construction Supplies	Other							\$ 6,000		\$ 5,505
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 83,484		\$ 68,498
	WA	KR	Materials	Other							\$ 2,000		\$ 834
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 710,537		\$ 451,218
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 20,967
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 2,877

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 965,000		\$ 814,070
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 943,431
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 5,000		\$ 2,069
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 302,518
	NV	Artkore LLC	Materials	SBE						\$ 1,428		\$ 553	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 57,408		\$ 19,136	
	NV	Union Erectors	T&M Steel Corrections	SBE						\$ 250,000			
3.03		Seda Seating, Ltd	Retractable Seating	Other	\$ 650,000	\$ 97,500	15%	\$ 650,000	15%	\$ 97,500			\$ 385,938
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,316,800	100%	\$ 3,995,270		\$ 495,981	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 20,136
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 321,530		\$ 237,224	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 34,126
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 956
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 974,144	100%	\$ 974,144		\$ 23,920	
	In	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 23,731
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 2,045,393	15%	\$ 308,159			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%			\$ -	\$ 46,835

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 40,095,890	15%				
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171			
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		
	NV	Lochsa Engineering	Engineering Services	Other							\$ 77,500		
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000			
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248			
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 50,000		
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860			
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 595,725	100%	\$ 595,725			\$ 10,193
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 372,046		\$ 8,816
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 5,258,412	18%				
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE						\$ 855,500			
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 10,520			
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 69,749			
4.08	NV	Gephart/Morse	Electrical - Low Voltage	Other	\$ 452,409	\$ 67,861	15%	\$ 452,409	15%	\$ 11,861			\$ 429,789
	NV	Morse Electric	Excavation	Other									
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 56,000			
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 54,890		
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,132,049	15%	\$ 793,792			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through November 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 1,716,348	15%	\$ 257,452			
			Totals		\$ 820,566,414	\$ 140,267,613	17%	\$ 843,279,693	19%	\$ 159,085,979	\$ 372,005,642	\$ 44,484,067	\$ 219,269,884
			Goal				15%						



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2018.

Subcontractor	Cumulative hours through November 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svcs	110	33	0	30%	0%
Nevada Water Truck	12,020	8,201	0	68%	0%
Total for Nevada Water Truck	12,020	8,201	0	68%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,535	19,606	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,007	23,672	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	80,997	34,586	119	43%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	226	116	0	51%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	366	226	0	62%	0%
MMC	4,252	4,091	0	96%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	4,821	4,609	0	96%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	10	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	1,087	602	0	55%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	293	197	0	67%	0%
Las Vegas Paving	48	48	0	100%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	96,131	47,011	119	49%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2018.

Subcontractor	Cumulative hours through November 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	36,903	25,827	4,112	70%	11%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	9,690	4,108	0	42%	0%
Live Electric - Morse	98	98	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	47,426	30,377	4,136	64%	9%
The Tiberti Fence	1,282	954	142	74%	11%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,359	979	142	72%	10%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	144	76	0	53%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,258	8,133	0	38%	0%
Mortenson McCarthy	268,016	202,703	9,873	76%	4%
Merli Concrete Pumping	1,430	361	0	25%	0%
CMC Rebar	197,643	167,221	311	85%	0%
Gateway Concrete	139,910	103,559	5,654	74%	4%
Jcord	6,787	4,833	0	71%	0%
Silver Star Ready Mix	12,999	5,027	165	39%	1%
Commercial Scaffolding	819	819	0	100%	0%
Union Erectors - MMc	762	10	0	1%	0%
MJ Dean	9,333	7,542	0	81%	0%
Total for Mortenson McCarthy Joint Venture	637,697	492,074	16,002	77%	3%
Eberhard SW Roofing	5,783	5,762	0	100%	0%
Total for Eberhard Southwest Roofing	5,783	5,762	0	100%	0%
Sunstate	0	0	0	0%	0%
GM Construction	4,124	3,832	0	93%	0%
Reliable Steel - GM	635	215	0	34%	0%
Dielco - GM	505	0	0	0%	0%
Total for Sunstate	5,264	4,047	0	77%	0%
Harris	20,321	5,819	1,149	29%	6%
Maui One	3,717	2,306	0	62%	0%
Lone Mountain	4,017	1,412	0	35%	0%
Total for Harris	28,054	9,536	1,149	34%	4%
Merrill Steel	0	0	0	0%	0%
Derr & Isbell	43,567	16,148	0	37%	0%
Union Erectors	2,270	378	20	17%	1%
Reliable Crane Service	524	99	0	19%	0%
Total for Merrill Steel	46,361	16,625	20	36%	0%
Enclos	138	0	0	0%	0%
Total for Enclos	138	0	0	0%	0%
KONE	2,051	103	0	5%	0%
Total for KONE	2,051	103	0	5%	0%
Desert Fire Protection	700	224	0	32%	0%
TAB	109	101	0	93%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	812	325	0	40%	0%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	557	0	0	0%	0%
Total for Gephart/Morse - Low Voltage	557	0	0	0%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2018.

Subcontractor
Performance Contracting
Total for Performance Contracting
TOTAL HOURS

Cumulative hours through November 2018				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
2,182	1,520	0	70%	0%
0	0	0	0%	0%
2,182	1,520	0	70%	0%
940,753	651,950	21,567	69%	2%
		Goal	38%	