

DATE: November 26, 2018
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – October 2018

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 17%.
- Approximately \$818 million dollars of work has been awarded with \$139 million committed to SBE firms.
- 57 different SBE firms have been awarded work on the project; 25 with multiple contracts.
- 14 different WMBE firms have been awarded work.
- 70% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 69% minority/female and 2% veteran with approximately 819,943 hours worked through October.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- The project has adopted Lewis E Rowe Elementary and participates in activities and events including school sign installation and Fall Carnival & Truck or Treat.
- Hosted a project lunch and tour with the Pastors of Southern Nevada.
- Participated in the Rebuilding Together Southern Nevada event.
- Participated in the WRMSDC Northern NV Small & Minority Business Opportunity Day.

SBE Resource Center

- Cashman Photography and Preventative Measures Security participated in the program and graduated November 1.
- The next class will commence first quarter 2019.

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

**Las Vegas Stadium
SBE Participation**



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	\$ -
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,640
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 1,162,804	100%	\$ 1,162,804		\$ 910,019	\$ -
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 3,325	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 6,195	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 79,888	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 179,413,551	16%		\$ 179,413,551		\$ 43,468,343
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 7,852,339
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 58,900	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 91,452	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 142,500	
	NV	Steel Partners	Stair Supply	SBE						\$ 434,148		\$ 140,961	
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		\$ 111,050
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE/DVBE						\$ 600,000		\$ 424,920	
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 30,000		\$ 18,704
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,481,303		\$ 1,481,303
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 120,723		\$ 120,723

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,129		\$ 4,129
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,251,763
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 79,941		\$ 79,195
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 79,230		\$ 79,230
	IN	Aarbee Structures	Detailing Services	Other							\$ 5,770,634		\$ 3,365,868
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 88,551		\$ 88,551
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 60,000		\$ 53,355
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,267,267
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,138,900		\$ 252,510	
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 13,000,000		\$ 9,556,035	
	IN	Triad Metals International	Raw Material Supply	Other							\$ 100,000		\$ 66,078
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 15,000		\$ 10,440
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 200,000		\$ 32,610
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 434,933		\$ 434,933
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,340
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 192,203		\$ 192,203
	PA	PPG Industries	Raw Material	Other							\$ 503,976		\$ 503,976
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,811
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 86,563		\$ 86,563
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 54,551		\$ 54,551
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 14,123		\$ 14,123
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,223,011		\$ 3,223,011
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 500,000		\$ 83,962
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 10,491		\$ 10,492
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 28,073		\$ 28,073
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
Page 3 of 11	UT	Intsel Steel	Raw Material Supply	Other							\$ 18,605		\$ 18,605

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	Max Weiss	Rolled Materials	Other							\$ 57,075		\$ 57,075
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 14,537		\$ 14,536
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 11,022		\$ 11,022
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 70,000		\$ 70,000
	MO	South Side Machine Works	Machining	Other							\$ 9,683		\$ 9,683
	OH	TQL	Freight	Other							\$ 79,230		\$ 45,300
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 200,000		\$ 142,575
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,403,639		
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,750,431			\$ 2,093,867
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,600,000	15%	\$ 4,682,700			\$ 5,162,283
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,779,250		\$ 1,163,614
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 385,578		\$ 267,209
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 120,000		\$ 120,000
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 57,300		\$ 28,300	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 242,822		\$ 81,842
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 474,720		\$ 142,416
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 699,356		
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 25,129,767	15%	\$ 3,769,465			\$ 5,685,482
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 125,396,604	12%	\$ 3,409,789			\$ 13,906,947
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,594,437		\$ 1,097,915	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 943,452		\$ 655,223
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 12,412	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	IT AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Pump Skids & Heat Exchangers	SBE						\$ 954,100			
	NV	Corporate Air Mechanical Services	6 Cooling Towers	SBE						\$ 568,832			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133			

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,671,525			
	NV	Corporate Air Mechanical Services	Electric Water Heaters & Storage Tanks	SBE						\$ 181,418			
	NV	LTSA, LLC	Furnish & Install BAS Mechanical Control System	SBE						\$ 2,760,826			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,417,307			\$ 531,177
1.06	NV	Gephart/Morse	Electrical	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 87,127,670	2%	\$ 11,366,564			\$ 10,619,053
	NV	Morse Electric	Excavation	Other							\$ 100,000		
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 1,819,531		\$ 1,750,574
	NV	Live Electric	Electrical	SBE/WBE						\$ 129,645		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 436,885		\$ 436,885
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,367		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,189,545		\$ 247,783
	NV	Codale Energy	Electrical Supplier	Other							\$ 320,984		\$ 292,108
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 5,665,703		\$ 465,969
	NV	CESS	Generator/PDV's/Transfer Switches	SBE						\$ 1,433,896			
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,284,628	14%	\$ 1,967,523			\$ 425,468
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940			
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Pipe	SBE						\$ 155,225			
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	8%	\$ 6,500,000			\$ 8,220,909
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 5,785,000		\$ 32,891	
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE/DVBE						\$ 1,100,000		\$ 294,603	
	NV	FASCO	Fasteners	SBE						\$ 1,200,000			
	TX	Baker Metal	CW Metal	Other							\$ 7,773,414		\$ 80,120
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,942,010	4%	\$ 760,361			\$ 3,317,267

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 675,000		\$ 193,054	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,960,560		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 754,874
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 140,820		\$ 140,820	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 319,019	100%	\$ 310,296		\$ 186,132	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 24,623,543	45%				\$ 14,426,076
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 20,473
	NV	Nelson Hiniker Striping	Stripping/Traffic Control	SBE						\$ 38,614		\$ 38,614	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 1,973,707		\$ 1,973,707	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 54,805	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 45,498		\$ 45,498	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 360,737		\$ 308,111
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 74,933		\$ 74,933
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 89,742	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,106,376	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 316,342		\$ 28,145	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 211,042		
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 239,921			
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 916,596	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,487
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 14,200
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 210,429
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 13,637
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 10,000		\$ 6,970
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 38,807
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 2,516
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,000		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,183,897
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 128,649,716	23%				\$ 12,299,707
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 14,730,932		\$ 11,381,929
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 150,000		\$ 121,680	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 950,000		\$ 932,172	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 17,978,571		\$ 8,390,521
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 3,016,168	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,256,715		\$ 6,198,990	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 522,421		\$ 295,610	\$ -
	NV	Penhall Co.	Demolition	Other							\$ 500,000		\$ 76,615
	NV	Jcord	Demolition	SBE						\$ 620,000		\$ 340,876	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 26,230
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 24,236
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 237,721
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 302,547	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 598,847		\$ 598,847	
	NV	Construction Testing Services	Professional Services	Other							\$ 75,455		\$ 68,401
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 25,500		\$ 24,045	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,458		\$ 494
	MN	ESCH Construction Supply	Materials	Other							\$ 900		\$ 831
	NV	FASCO	Materials	SBE						\$ 40,000		\$ 32,079	
	NV	Fastenal Company	Materials	Other							\$ 2,438		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 89,770		\$ 67,240
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 220,000		\$ 218,912	
	IL	Grainger	Construction Supplies	Other							\$ 6,000		\$ 4,346
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 83,484		\$ 39,224
	WA	KR	Materials	Other							\$ 600		\$ 167
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 710,537		\$ 385,142
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 20,967
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 2,877
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 965,000		\$ 582,772
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 750,000		\$ 570,747
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 2,000		\$ 1,632
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 20,000		\$ 17,803	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 294,395		\$ 294,395
	NV	Artkore LLC	Materials	SBE						\$ 1,428		\$ 500	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 57,408		\$ 19,136	
	NV	Union Erectors	T&M Steel Corrections	SBE						\$ 250,000			
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,316,800	100%	\$ 3,995,270		\$ 495,981	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 18,382
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 321,530		\$ 210,767	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 30,304
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 974,144	100%	\$ 974,144			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 2,045,393	15%	\$ 308,159			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%			\$ -	\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		

Las Vegas Stadium SBE Participation



This report reflects procurement activity through October 2018.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,005,850	15%	\$ 40,095,890	15%	\$ 6,005,850			
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 595,725	100%	\$ 595,725			
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 5,258,412	16%	\$ 861,346			
4.08	NV	Gephart/Morse	Electrical - Low Voltage	Other	\$ 452,409	\$ 67,861	15%	\$ 452,409	12%				
	NV	Morse Electric		Other									
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 56,000			
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 54,890		
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,132,049	15%	\$ 793,792			
			Totals		\$ 818,200,066	\$ 139,893,232	17%	\$ 840,128,560	19%	\$ 155,431,997	\$ 356,282,786	\$ 42,262,444	\$ 186,504,860
			Goal				15%						

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2018.

Subcontractor	Cumulative hours through October 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	11,274	7,471	0	66%	0%
Total for Nevada Water Truck	11,274	7,471	0	66%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,483	19,564	0	96%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	26,955	23,630	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	76,572	32,738	119	43%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	212	106	0	50%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	359	219	0	61%	0%
MMC	4,078	3,926	0	96%	0%
TAB-MMC	6	6	0	100%	0%
Mcon	4,406	4,194	0	95%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	10	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	855	482	0	56%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	260	165	0	63%	0%
Las Vegas Paving	48	48	0	100%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	90,832	44,414	119	49%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2018.

Subcontractor	Cumulative hours through October 2018				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	32,795	22,862	3,794	70%	12%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	9,550	4,031	0	42%	0%
Live Electric - Morse	98	98	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	43,178	27,334	3,818	63%	9%
The Tiberti Fence	1,279	951	142	74%	11%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,356	976	142	72%	10%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	144	76	0	53%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,258	8,133	0	38%	0%
Mortenson McCarthy	232,113	174,097	9,376	75%	4%
Merli Concrete Pumping	1,149	263	0	23%	0%
CMC Rebar	173,450	146,180	311	84%	0%
Gateway Concrete	124,674	91,913	4,933	74%	4%
Jcord	4,401	2,878	0	65%	0%
Silver Star Ready Mix	12,372	4,781	165	39%	1%
Commercial Scaffolding	285	285	0	100%	0%
Union Erectors - MMc	258	0	0	0%	0%
MJ Dean	8,434	6,739	0	80%	0%
Total for Mortenson McCarthy Joint Venture	557,136	427,135	14,784	77%	3%
Eberhard SW Roofing	4,783	4,762	0	100%	0%
Total for Eberhard Southwest Roofing	4,783	4,762	0	100%	0%
Sunstate	0	0	0	0%	0%
GM Construction	3,133	2,905	0	93%	0%
Reliable Steel - GM	494	166	0	34%	0%
Dielco - GM	425	0	0	0%	0%
Total for Sunstate	4,052	3,071	0	76%	0%
Harris	15,845	4,165	1,014	26%	6%
Maui One	3,459	2,176	0	63%	0%
Lone Mountain	3,824	1,253	0	33%	0%
Total for Harris	23,127	7,593	1,014	33%	4%
Merrill Steel	0	0	0	0%	0%
Derr & Isbell	26,427	8,926	0	34%	0%
Union Erectors	1,202	72	0	6%	0%
Total for Merrill Steel	27,629	8,998	0	33%	0%
Enclos	82	0	0	0%	0%
Total for Enclos	82	0	0	0%	0%
KONE	1,243	0	0	0%	0%
Total for KONE	1,243	0	0	0%	0%
Desert Fire Protection	0	0	0	0%	0%
TAB	109	101	0	93%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	112	101	0	90%	0%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	273	0	0	0%	0%
Total for Gephart/Morse - Low Voltage	273	0	0	0%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through October 2018.

Subcontractor
TOTAL HOURS

Cumulative hours through October 2018				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
819,943	567,204	19,876	69%	2%
		Goal	38%	