

DATE: March 20, 2019
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – February 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 19%.
- Approximately \$924 million dollars of work has been awarded with \$179 million committed to SBE firms.
- 77 different SBE firms have been awarded work on the project; 34 with multiple contracts.
- 18 different WMBE firms have been awarded work.
- 68% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 66% minority/female and 2% veteran with approximately 1,325,429 hours worked through February.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- Participated in Kids Café Kitchen.
- Participated in the National Nevada Reading Week.

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,640
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 1,478,121	100%	\$ 1,478,121		\$ 1,291,863	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 7,175	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 7,995	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 120,388	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					\$ 139,650
	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,799,134	15%	\$ 419,870			\$ 512,424
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 208,646,295	15%				\$ 111,741,008
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 23,463,470
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 1,750,942	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 514,762	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 1,552,197	
	NV	Steel Partners	Stair Supply	SBE						\$ 918,788		\$ 392,852	
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		\$ 121,050
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,494,963		\$ 2,370,215	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 61,162		\$ 61,162
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,795,486		\$ 1,795,486
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 199,032		\$ 199,032
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,528		\$ 4,528
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,457,590
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 111,708		\$ 111,708
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 107,303		\$ 107,303
	IN	Aarbee Structures	Detailing Services	Other							\$ 5,770,634		\$ 5,796,564
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 90,977		\$ 100,560
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 280,815		\$ 280,815
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,291,648
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,405,041		\$ 1,405,041	
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 13,820,323		\$ 13,820,323	
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 94,808		\$ 94,808
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 564,949		\$ 564,949
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 796,960		\$ 855,322
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,400
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 274,181		\$ 274,181
	PA	PPG Industries	Raw Material	Other							\$ 776,643		\$ 599,964
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		\$ 1,367,343
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,811
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 239,190		\$ 239,190
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 116,227		\$ 116,227
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 1,143,117		\$ 900,906

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 574,162		\$ 574,162
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 259,319		\$ 197,863
	WI	Max Weiss	Rolled Materials	Other							\$ 105,825		\$ 105,825
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 57,968		\$ 57,968
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 54,437		\$ 54,437
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 122,500		\$ 122,500
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	OH	TQL	Freight	Other							\$ 285,320		\$ 285,320
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 666,775		\$ 666,775
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,403,639		\$ 154,199
	MT	ADF International	Various Fabrication Scope	Other							\$ 5,962,828		\$ 3,017,689
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	NC	Armstrong Transport Group	Frieght	Other							\$ 190,433		\$ 190,433
	TN	Avenger Logistics	Freight	Other							\$ 358,383		\$ 358,383
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	MO	Bourne Logistics Management	Freight	Other							\$ 16,135		\$ 16,135
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	UT	Interstate Gratings	Grating Supply	Other							\$ 357,592		\$ 293,069
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 1,386,780		\$ 447,283
	KS	King of Freight LLC	Freight	Other							\$ 207,703		\$ 371,640
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 106,625		\$ 133,229
	CA	PDM Steel Services	Material Supply	Other							\$ 165,307		\$ 165,307
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 564,606		\$ 158,769
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 174,905		\$ 174,905
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 77,070		\$ 77,070
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,773,997		\$ 2,174,244
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	NV	Union Erectors	Field Repairs	SBE						\$ 96,676		\$ 35,258	
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,742,431			\$ 14,471,124
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		\$ 732,000
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 2,157,006
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 6,000		\$ 5,740	
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,755,455	15%	\$ 4,704,118			\$ 11,696,820
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,839,792		\$ 1,709,469
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 371,418		\$ 343,151
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 173,000		\$ 148,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 59,200		\$ 53,800	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 276,057		\$ 161,564
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 501,143		\$ 142,416
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 699,356		\$ 246,008
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 315,000		\$ 65,750	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		\$ 2,100	
	NV	Steel Partners, LLC	Installation	SBE								\$ 2,500,000	
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 26,404,574	16%				\$ 11,313,750
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000			
	NV	GM Construction, LLC	Erection of PreCast	Other							\$ 1,348,339		\$ 1,348,339
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 1,254,669			
	NV	GM Construction, LLC	Erection of PreCast - Upper Bowl	SBE						\$ 2,191,367			\$ 199,500
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ -
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ -
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 191,040	
	CA	United Rentals Northwest	Rental	Other							\$ 50,000		\$ 4,577
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 11,338		\$ 11,338
	NV	Fasteners	Field Supplies	Other							\$ 5,500		\$ 2,519

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	UT	DJB Gas Service	Fuel	Other							\$ 2,500		\$ 737
	NV	Curtis Steel	Material	Other							\$ 50,000		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 3,644		\$ 3,644
	NV	CES	Field Supplies	Other							\$ 2,000		\$ 998
	NV	AXT Transportation	Fuel	Other							\$ 20,000		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 2,500		\$ 526
	NV	Ahern Rentals	Rental	Other							\$ 50,000		\$ 29,408
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 400,000		\$ 157,110
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 35,719
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 9,514	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 1,000		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 27,035
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,419
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 190
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 150,000		\$ 31,649
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 4,492
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senegy Petroleum	Supplier	Other							\$ 100,000		\$ 8,298
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 100,000		\$ 27,183
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 11,305	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 24,546	
	NV	Home Depot	Supplier	Other							\$ 1,000		
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 2,085
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 50,000		\$ 26,251
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,035,000		\$ 1,018,601
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 6,638,431
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 125,942,586	17%				\$ 39,049,820
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,594,437		\$ 1,416,222	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 943,452		\$ 655,223

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 606,863	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,787,727		\$ 996,318	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 181,418		\$ 52,624	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,797,621		\$ 4,309,279	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,760,826		\$ 38,391
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,061,823		\$ 1,525,342	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	WBE						\$ 596,715		\$ 12,572	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	WBE						\$ 1,307,754		\$ 120,854	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	WBE						\$ 723,431			
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	WBE						\$ 535,062		\$ 1,036	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 615,856		\$ 84,679
1.06	NV	Gephart/Morse	Electrical	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 89,988,426	15%	\$ 10,346,501			\$ 23,315,450
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 1,819,531		\$ 1,763,764
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 578,699		\$ 578,699
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,678		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,202,903		\$ 483,977
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,294,977		\$ 334,503
	CA	Industrial Electric Mfg	Electrical Distribution	Other							\$ 5,684,804		\$ 1,492,564
	NV	CESS	Generator/PDV's/Transfer Switches	SBE						\$ 1,511,959		\$ 79,349	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 308,600		\$ 33,055
	NV	General Design & Const.	Fabrication	SBE						\$ 42,894		\$ 42,894	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 24,520			
	MN	Gephart Electric, Inc.											
	NV	Las Vegas Lighting	Feeder Cable	SBE						\$ 950,551			
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,284,628	15%	\$ 1,138,217			\$ 1,988,864
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940		\$ 940	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Pipe	SBE						\$ 155,225			
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312			
	NV	Silver State Marketing Group	Supply Fire Hose Valves	SBE						\$ 5,000			
	NV	Lucky Transportation	Transportation	SBE						\$ 80,000			
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 54,000			
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000			
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material	SBE						\$ 700,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	15%	\$ 3,057,212			\$ 16,775,776
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 5,785,000		\$ 32,891	
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,100,000		\$ 432,019	
	NV	FASCO	Fasteners	SBE						\$ 250,000		\$ 6,858	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Baker Metal	CW Metal	Other							\$ 7,773,414		\$ 478,866
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/MBE						\$ 611,530			
	NV	Union Erectors	Operable Door	SBE						\$ 3,740,041			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,947,272	8%	\$ 760,361			\$ 5,102,074
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 675,000		\$ 454,094	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 754,874
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 172,780	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 321,332	100%	\$ 312,609		\$ 196,305	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 26,262,956	43%				\$ 16,704,254
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 68,064		\$ 68,064	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,193,860		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 94,351	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 49,493		\$ 49,493	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 473,734		\$ 473,734	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 377,038		\$ 377,038
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 104,353		\$ 104,353
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 175,401	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,243,058	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 71,023		\$ 71,023	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 211,042		\$ 206,219
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 264,461		\$ 264,461	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 1,083,319	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 16,930
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 267,176

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 18,408
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 10,000		\$ 8,844
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 96,452
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 2,627
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,000		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,193,397
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 128,649,716	25%				\$ 98,135,728
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 14,371,903

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,213,110		\$ 1,213,110	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,499,304		\$ 12,432,253
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 4,809,657	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,344,333		\$ 9,226,470	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 608,711	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Jcord	Demolition	SBE						\$ 1,269,783		\$ 1,088,330	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,144
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 84,566		\$ 84,566
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 26,002
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 272,826
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 343,551	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 788,153	
	NV	Construction Testing Services	Professional Services	Other							\$ 80,000		\$ 69,239
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 150,000		\$ 122,462	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,458		\$ 494
	MN	ESCH Construction Supply	Materials	Other							\$ 2,000		\$ 933
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 54,320	
	NV	Fastenal Company	Materials	Other							\$ 2,438		\$ 348
Page 12 of 16	NV	Fasteners Inc.	Thread Supplier	Other							\$ 89,770		\$ 97,848

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 6,107		\$ 6,107
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 119,644		\$ 119,644
	WA	KR	Materials	Other							\$ 8,175		\$ 8,175
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 800,000		\$ 585,003
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 2,877
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 1,300,000		\$ 1,206,375
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 5,000		\$ 2,400
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,428		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 150,000		\$ 113,944	
	NV	Union Erectors	Steel Corrections	SBE						\$ 250,000		\$ 56,517	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	June Rose, LLC	Materials	SBE						\$ 37,735		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000	\$ -	\$ 50
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 2,149		\$ 2,149
	GA	Global Equipment Co.	Materials	Other							\$ 1,000		\$ 118
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 632
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,623,517	100%	\$ 4,282,273		\$ 520,193	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 23,748
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 341,244		\$ 341,244	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 48,163
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 956
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 1,008,456	100%	\$ 1,008,456		\$ 540,061	
	In	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 23,731
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 2,054,393	15%	\$ 308,159			\$ 991,094
3.08	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,274,896	15%	\$ 2,600,000			
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%			\$ -	\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 262,000	15%	\$ 1,701,160	15%	\$ 262,000			\$ 196,843
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 40,095,890	15%				\$ 1,165,679

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171			
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		
	NV	Lochsa Engineering	Engineering Services	Other							\$ 77,500		\$ 69,425
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 73,487	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248			
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 50,000		\$ 15,669
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 5,339,031	18%				\$ 1,396,330
	NV	A Track-Out Solutions	Material Purchasing Delivery	WBE						\$ 855,500		\$ 204,812	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 10,520		\$ -	\$ -
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 69,749			
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 30,000		\$ 19,201	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 36,000		\$ 10,175
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 20,692
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,181,245	100%	\$ 3,181,245			\$ 58,267
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,089,951		\$ 55,036
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,697,224	24%	\$ 2,751,947			\$ 476,184
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,640,550	100%	\$ 1,640,550			
4.08	NV	Gephart/Morse	Electrical - Low Voltage	Other	\$ 452,409	\$ 67,861	15%	\$ 452,409	15%	\$ 11,861			\$ 429,789
	NV	Morse Electric	Excavation	Other									
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 56,000			
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 54,890		
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 4,408,062	15%	\$ 661,209			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,132,049	17%	\$ -			\$ 374,042
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 799,280		\$ 429,610

Las Vegas Stadium SBE Participation



This report reflects procurement activity through February 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 873,210		\$ 30,631	
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,378,322	15%				\$ 394,560
	NV	Quinette King Consulting	Material Supplier	SBE						\$ 667,494			\$ 110,471
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 1,716,348	15%	\$ 257,452			\$ 79,800
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 299,258		
			Totals		\$ 863,528,597	\$ 149,173,183	17%	\$ 924,792,473	19%	\$ 179,749,511	\$ 235,230,943	\$ 74,471,021	\$ 481,570,729
			Goal				15%						

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2019.

Subcontractor	Cumulative hours through February 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	14,088	10,673	0	76%	0%
Total for Nevada Water Truck	14,088	10,673	0	76%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,543	19,614	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,015	23,680	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	99,774	43,640	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	314	172	0	55%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	422	266	0	63%	0%
MMC	5,069	4,815	0	95%	0%
TAB-MMC	323	323	0	100%	0%
Mcon	7,119	6,907	0	97%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	2,353	1,334	0	57%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	521	363	0	70%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	10	0	0	0%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	120,015	60,438	119	50%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2019.

Subcontractor	Cumulative hours through February 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	57,142	39,716	5,463	70%	10%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	10,032	4,410	0	44%	0%
Live Electric - Morse	98	98	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	68,007	44,568	5,487	66%	8%
The Tiberti Fence	1,364	1,036	142	76%	10%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,441	1,061	142	74%	10%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,133	0	38%	0%
Mortenson McCarthy	341,481	265,162	10,648	78%	3%
Merli Concrete Pumping	2,128	486	0	23%	0%
CMC Rebar	229,572	196,028	311	85%	0%
Gateway Concrete	157,670	115,629	6,686	73%	4%
Jcord	8,479	6,207	0	73%	0%
Precision	0	0	0	0%	0%
Silver Star Ready Mix	15,363	5,967	165	39%	1%
Commercial Scaffolding	3,939	3,939	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMc	21,286	946	0	4%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	792,375	603,233	17,809	76%	2%
Eberhard SW Roofing	7,776	7,755	0	100%	0%
Total for Eberhard Southwest Roofing	7,776	7,755	0	100%	0%
Sunstate	0	0	0	0%	0%
Expansion Specialties	58	48	0	83%	0%
GM Construction	7,963	7,207	0	91%	0%
Reliable Steel - GM	1,626	580	0	36%	0%
Dielco - GM	893	0	0	0%	0%
Total for Sunstate	10,540	7,835	0	74%	0%
Harris	56,309	22,543	1,841	40%	3%
Energy Mechanical Insulation	2,764	1,087	10	39%	0%
Advanced Controls & Electric	207	0	10	0%	5%
Maui One	4,009	2,452	0	61%	0%
Lone Mountain	4,494	1,888	0	42%	0%
Total for Harris	67,783	27,969	1,861	41%	3%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	11,923	3,325	0	28%	0%
Niles Industrial Coatings	2,987	349	27	12%	1%
Union Erectors	204	52	0	25%	0%
Derr & Isbell	108,805	48,313	0	44%	0%
Union Erectors - Derr	7,610	2,032	514	27%	7%
Reliable Crane Service	7,228	565	0	8%	0%
Total for Merrill Steel	138,756	54,634	541	39%	0%



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2019.

Subcontractor	Cumulative hours through February 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Enclos	138	0	0	0%	0%
Total for Enclos	138	0	0	0%	0%
KONE	6,349	1,192	0	19%	0%
Total for KONE	6,349	1,192	0	19%	0%
Desert Fire Protection	6,683	2,326	65	35%	1%
TAB	109	101	0	93%	0%
Energy Mechanical Insulation - Desert Fire	2	0	0	0%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	6,797	2,427	65	36%	1%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	1,827	0	0	0%	0%
Total for Gephart/Morse - Low Voltage	1,827	0	0	0%	0%
Performance Contracting	18,974	14,289	0	75%	0%
Commercial Scaffolding - PCI	57	57	0	100%	0%
Gale Building Products	322	306	0	95%	0%
Total for Performance Contracting	19,353	14,651	0	76%	0%
Aggregate Industries - MSE	5,149	2,246	134	44%	0%
Total for Aggregate Industries	5,149	2,246	134	44%	3%
CEDCO Commercial LLC	5,577	3,471	0	62%	0%
Total for CEDCO Commercial, LLC	5,577	3,471	0	62%	0%
Rolling Plains Construction	1,079	613	0	57%	0%
Total for Rolling Plains Construction	1,079	613	0	57%	0%
Union Erectors - Core	16	0	0	0%	0%
Total for Union Erectors - Core	16	0	0	0%	0%
Derr & Isbell - Hoist	2,897	1,404	0	48%	0%
Total for Derr & Isbell - Hoist	2,897	1,404	0	48%	0%
Freyssinet	93	0	0	0%	0%
Dielco Crane	9	0	0	0%	0%
Vision Construction	0	0	0	0%	0%
Dielco - Vision	10	0	0	0%	0%
Total for Freyssinet	112	0	0	0%	0%
American Door	14	14	0	100%	0%
Stewart & Sundell	228	223	0	98%	0%
Total for American Door	242	237	0	98%	0%
Danny's Construction	165	99	0	60%	0%
Total for Danny's Construction Co.	165	99	0	60%	0%
TOTAL HOURS	1,325,429	879,904	26,157	66%	2%
			Goal	38%	