

DATE: April 18, 2019
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – March 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 20%.
- Approximately \$1 billion dollars of work has been awarded with \$198 million committed to SBE firms.
- 88 different SBE firms have been awarded work on the project; 35 with multiple contracts.
- 20 different WMBE firms have been awarded work.
- 73% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The goal is expressed as a percentage of work hours.
- The workforce participation is 66% minority/female and 2% veteran with approximately 1,471,385 hours worked through March.

Community Engagement and Outreach

- Proposal solicitation notices are sent to community organizations.
- Volunteered with Rebuilding Together of Southern Nevada

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	Donovan Bros. Trucking	Trucking	SBE						\$ 7,267			
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 1,478,121	100%	\$ 1,478,121		\$ 1,374,649	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 8,312	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 8,595	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 100,000	100%	\$ 100,000		\$ 129,658	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 147,000					\$ 139,650
	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,799,134	31%				\$ 1,018,768
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 5,000		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 50,000		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 5,000		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 50,000		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 800,000		\$ 586,193	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 200,000		\$ 76,655
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 208,646,295	16%				\$ 138,455,026
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 78,613,203		\$ 29,561,345
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 1,750,942	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 514,762	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 1,552,197	
	IN	Aarbee Structures	Detailing Services	Other							\$ 6,008,586		\$ 6,008,586
	MT	ADF International	Various Fabrication Scope	Other							\$ 5,962,828		\$ 4,876,740
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 574,162		\$ 574,162
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Frieght	Other							\$ 309,649		\$ 309,469
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 467,133		\$ 467,133
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 16,135		\$ 16,135
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 582,573		\$ 582,573
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 25,000		\$ 22,420
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 289,438		\$ 121,050
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 250,949		\$ 250,949
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,446,026		\$ 1,757,746
	SC	Erico International Corp.	Fasteners	Other							\$ 40,000		\$ 17,400
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 1,766,827		\$ 1,766,827	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,504,473		\$ 2,441,875	
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 70,191		\$ 70,191
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 199,032		\$ 199,032
	UT	Interstate Gratings	Grating Supply	Other							\$ 357,592		\$ 332,623
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 259,319		\$ 197,863
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 1,386,780		\$ 947,344

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 116,227		\$ 116,227
	KS	King of Freight LLC	Freight	Other							\$ 433,380		\$ 433,380
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 331,096		\$ 331,096
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 104,392		\$ 104,392
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 909,443		\$ 909,443
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,528		\$ 4,528
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 133,229		\$ 133,229
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 59,727		\$ 59,727
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 63,055		\$ 63,055
	NV	Mori Consulting	Raw Material Procurement	SBE						\$ 14,199,678		\$ 14,199,678	
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 10,000		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,403,639		\$ 264,002
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 157,500		\$ 157,500
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 3,000,000		\$ 1,496,838
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 274,181		\$ 274,181
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 209,498		\$ 209,498
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 564,606		\$ 183,730
	PA	PPG Industries	Raw Material	Other							\$ 780,364		\$ 780,364
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 174,905		\$ 174,905
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 193,694		\$ 193,694
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,500,000		\$ 2,291,648
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 114,026		\$ 114,026
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 107,303		\$ 107,303
	NV	Steel Partners	Stair Supply	SBE						\$ 918,788		\$ 392,852	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	OH	TQL	Freight	Other							\$ 289,820		\$ 289,820
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 96,676		\$ 89,314	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,773,997		\$ 2,313,630
	TX	Universal Steel America	Material Supplier	Other							\$ 50,000		\$ 13,811
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 1,574,158		\$ 1,275,958
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 772,025		\$ 772,025
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 250,425		\$ 250,425
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 31,669,543	15%	\$ 4,740,491			\$ 15,655,106
	CA	Walter P Moore	Professional Engineering	Other							\$ 740,000		\$ 769,904
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,435,750		\$ 3,193,173
	NV	Union Erectors	Material Supplies	SBE						\$ 2,000		\$ 1,969	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 7,940		\$ 6,290	
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 31,755,455	14%				\$ 15,057,594
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,839,792		1,709,470.00
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 371,418		343,151.00
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 173,000		175,831.00
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 71,700		59,200.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 276,057		269,273.00
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 501,143		425,970.00
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 699,356		246,008.00
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 315,000		112,500.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		4,310.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 2,500,000		43,141.00	
1.03+A486	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 26,550,151	16%				\$ 14,152,622
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000			
	NV	GM Construction, LLC	Erection of PreCast	Other							\$ 2,216,565		\$ 1,531,585

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 1,254,669			
	NV	GM Construction, LLC	Erection of PreCast - Upper Bowl	SBE						\$ 2,191,367			\$ 495,598
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ -
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ -
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 257,159	
	CA	United Rentals Northwest	Rental	Other							\$ 50,000		\$ 5,231
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 17,129		\$ 17,129
	NV	Fasteners	Field Supplies	Other							\$ 7,412		\$ 7,412
	UT	DJB Gas Service	Fuel	Other							\$ 2,500		\$ 737
	NV	Curtis Steel	Material	Other							\$ 50,000		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 4,690		\$ 4,690
	NV	CES	Field Supplies	Other							\$ 2,000		\$ 998
	NV	AXT Transportation	Fuel	Other							\$ 20,000		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 2,500		\$ 526
	NV	Ahern Rentals	Rental	Other							\$ 50,000		\$ 29,408
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 2,500		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 5,500		\$ 366
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 15,000		\$ 1,068
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 5,500		\$ 241
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 400,000		\$ 159,515
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 35,719
	WA	Amazon	Supplier	Other							\$ 916		\$ 916
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 10,672	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,543
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 1,653
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 190
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 150,000		\$ 45,204
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 6,074		\$ 6,074
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 5,045
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 12,362
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 110,530		\$ 110,530
Page 6 of 18	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 18,615	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 28,874	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 111
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 2,085
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 50,000		\$ 26,251
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 5,000		\$ 4,615
	NV	Stanard Steel, LTD	Welding	Other							\$ 100,000		
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,160,763		\$ 1,160,763
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,590,904		\$ 8,873,481
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 126,142,831	20%				\$ 46,398,428
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 1,594,437		\$ 1,416,222	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 949,740		\$ 818,455
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	MBE						\$ 246,431			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 606,863	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274			
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,787,727		\$ 996,318	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 181,418		\$ 52,624	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,797,621		\$ 4,309,279	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,760,826		\$ 38,391
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,061,823		\$ 1,525,342	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	WBE						\$ 596,715		\$ 12,572	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	WBE						\$ 1,307,754		\$ 120,854	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	WBE						\$ 723,431			
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	WBE						\$ 535,062		\$ 1,036	
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 615,856		\$ 84,679
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 133,969,227	15%	\$ 7,739,065			\$ 27,659,990
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 7,060	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 2,400		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,019,806		\$ 1,768,800
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C	SBE/WBE						\$ 170,803			
	NV	Live Electric	Generator Distribution Feeds - Quad D	SBE/WBE						\$ 133,913			
	NV	Westland State	Parking	Other							\$ 610,245		\$ 610,245
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 21,678		\$ 21,367	
	NV	Main Electric	Electrical Supplier	Other							\$ 1,236,350		\$ 568,492
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,339,102		\$ 340,704
	CA	Industrial Electric Mfg	Electrical Distribution	Other							\$ 5,686,724		\$ 2,448,617
	NV	CESS	Generator/PDV's/Transfer Switches	SBE/MBE						\$ 1,311,212		\$ 442,931	
	NV	CESS	Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 200,747			

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	CESS	Cable Tray	SBE/MBE						\$ 225,387			
	NV	CESS	Interior Lighting	SBE/MBE						\$ 6,201,518			
	NV	CESS	Interior Lighting c/o#1	SBE/MBE						\$ 125,000			
	NV	CESS	Sports Lighting	SBE/MBE						\$ 1,510,088			
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 308,600		\$ 33,055
	NV	General Design & Const.	Fabrication	SBE						\$ 42,894		\$ 42,894	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 28,835			
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 11,200	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 3,088,857		\$ 54,890
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 665,124			
	MN	Gephart Electric, Inc.											
	NV	Las Vegas Lighting	Feeder Cable	SBE/MBE						\$ 950,551			
	NV	Las Vegas Lighting	Branch Wire	SBE/MBE						\$ 392,591			
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,284,628	15%	\$ 1,082,217			\$ 2,665,210
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 940		\$ 940	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Pipe	SBE						\$ 155,225			
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Silver State Marketing Group	Supply Fire Hose Valves	SBE						\$ 5,000			
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 23,196	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 54,000		\$ 9,880	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 1,781	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material	SBE						\$ 750,000		\$ 255,024	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 97,194,122	16%				\$ 19,595,155
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,096,280		\$ 60,295	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,100,000		\$ 513,218	
	NV	FASCO	Fasteners	SBE						\$ 500,000		\$ 9,341	
	TX	Baker Metal	CW Metal	Other							\$ 6,317,144		\$ 1,062,298
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 611,530			
	NV	Union Erectors	Operable Door	SBE						\$ 3,740,041			
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 17,947,272	8%	\$ 760,361			\$ 5,372,037
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	MBE						\$ 749,458		\$ 749,458	
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 67,689	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 3,971,021	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 754,874
	NV	Nevada Ready Mix	Box Culvert - Concrete Supplier	Other							\$ 475,000		
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 172,780	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 328,274	100%	\$ 319,551		\$ 196,305	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 26,262,956	43%				\$ 18,822,205
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Nelson Hiniker Striping	Stripping/Traffic Control	SBE						\$ 70,724		\$ 70,724	
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,193,860		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 287,384		\$ 111,469	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 49,493		\$ 51,190	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 473,734		\$ 473,734	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 377,038		\$ 377,038
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 104,353		\$ 104,353
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 191,700	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,518,042		\$ 2,289,989	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 1,827	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 84,021		\$ 84,021	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 251,093		\$ 251,093
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895			
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 264,461		\$ 264,461	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780			
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,178,147		\$ 1,151,450	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 11,653		\$ 11,653
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 4,800		\$ 4,800
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	TX	Aggregate Industries	Type II Supplier	Other							\$ 25,000		\$ 20,001
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 292,197
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 18,408
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 15,000		\$ 11,104
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 108,450		\$ 96,452
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 2,712
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 20,999	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,000		
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,193,397
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,200,385
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 221,790
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 136,652,871	23%				\$ 100,084,097
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,213,110		\$ 1,213,110	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 19,499,304		\$ 15,699,494
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,261,740		\$ 4,848,455	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 13,392,049		\$ 9,587,841	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 638,115	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Jcord	Demolition	SBE						\$ 1,269,783		\$ 1,093,232	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,144
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 84,566		\$ 84,566
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 26,002
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 31,243		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,402,595		\$ 273,231
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 646,731		\$ 343,694	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,000,000		\$ 799,348	
	NV	Construction Testing Services	Professional Services	Other							\$ 80,000		\$ 73,803
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 150,000		\$ 127,856	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 799
	MN	ESCH Construction Supply	Materials	Other							\$ 2,000		\$ 996

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,356	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 104,556		\$ 104,556
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 6,107		\$ 6,107
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 169,697		\$ 169,697
	WA	KR	Materials	Other							\$ 8,175		\$ 8,175
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,532		\$ 1,505
	NV	White Cap	Materials	Other							\$ 800,000		\$ 601,043
	NV	New Life Office LLC	Workstation Materials	Other							\$ 41,552		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 19,268		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 19,500		\$ 3,250
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 3,534		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 19,292		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 1,300,000		\$ 1,206,375
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 5,000		\$ 2,528
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000			
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,428		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 233,018		\$ 233,018	
	NV	Union Erectors	Steel Corrections	SBE						\$ 250,000		\$ 682,684	

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 2,000		\$ 1,588	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,000	\$ -	\$ 50
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 2,349		\$ 2,349
	GA	Global Equipment Co.	Materials	Other							\$ 1,000		\$ 118
	NV	Go2 Partners	Materials	Other							\$ 2,500		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 10,000		\$ 6,957
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 4,623,517	100%	\$ 4,249,308		\$ 561,645	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 25,109
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 374,209		\$ 374,209	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 50,000		\$ 48,163
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 956
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 5,094,571	100%	\$ 5,087,787		\$ 242,491	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 557,856		\$ 189,121
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 5,000,000	15%	\$ 750,000			\$ 1,809,949
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,274,896	15%	\$ 2,600,000			\$ 183,372

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 262,000	15%	\$ 1,701,160	15%	\$ 262,000			\$ 260,029
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 39,164,695	16%				\$ 4,137,111
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171			
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		
	NV	Lochsa Engineering	Engineering Services	Other							\$ 77,500		\$ 69,425
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 205,190	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248			
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 50,000		\$ 29,571
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000			
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 5,297,774	18%				\$ 1,920,317
	NV	A Track-Out Solutions	Material Purchasing Delivery	WBE						\$ 855,500		\$ 204,812	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 10,520		\$ -	\$ 2,480
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 69,749			
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 30,000		\$ 19,201	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 36,000		\$ 15,565
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 20,692
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,183,822	100%	\$ 3,183,822			\$ 89,000
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 2,089,951		\$ 88,998
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 11,697,224	24%	\$ 2,751,947			\$ 508,630

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,640,550	100%	\$ 1,640,550			
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 4,408,062	15%	\$ 661,209			
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,132,049	18%				\$ 1,145,527
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 767,134		\$ 429,610
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 873,210		\$ 30,631	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 78,625		
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 4,481,420	15%				\$ 726,477
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 667,494		\$ 159,614	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 11,842,089	15%	\$ 1,780,000			
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,015,702	24%				
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035			
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 2,286,410	16%				
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 371,450			
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 641,879	45%	\$ 285,805			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,240,390	15%	\$ 486,059			\$ 79,800
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 299,258		
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 101,835		

Las Vegas Stadium SBE Participation

This report reflects procurement activity through March 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 198,426	100%	\$ 198,426			
			Totals		\$ 882,060,694	\$ 152,685,550	17%	\$ 1,003,350,277	20%	\$ 198,715,576	\$ 244,747,533	\$ 76,205,249	\$ 562,722,100
			Goal				15%						

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through March 2019.

Subcontractor	Cumulative hours through March 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	15,123	11,700	0	77%	0%
Total for Nevada Water Truck	15,123	11,700	0	77%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,559	19,630	0	95%	0%
CMC Rebar	4,450	3,347	0	75%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,031	23,696	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	108,852	48,363	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	353	201	0	57%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	451	271	0	60%	0%
MMC	5,557	5,285	0	95%	0%
TAB-MMC	323	323	0	100%	0%
Mcon	8,304	7,913	0	95%	0%
MMC - Mcon	80	67	0	83%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	2,987	1,637	0	55%	0%
Merli Concrete	10	0	0	0%	0%
Olson Precast	593	425	0	72%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	12	0	0	0%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	131,542	67,037	119	51%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through March 2019.

Subcontractor	Cumulative hours through March 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	70,774	47,672	6,290	67%	9%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	10,253	4,538	0	44%	0%
Live Electric - Morse	108	108	0	100%	0%
Pyrocom	20	0	0	0%	0%
Gephart Electric - GM	0	0	0	0%	0%
Total for Gephart-Morse, LLC	81,870	52,662	6,314	64%	8%
The Tiberti Fence	1,420	1,092	142	77%	10%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,497	1,117	142	75%	9%
Malcolm Drilling	18,088	6,022	0	33%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,133	0	38%	0%
Mortenson McCarthy	361,750	283,051	10,648	78%	3%
Merli Concrete Pumping	2,249	486	0	22%	0%
CMC Rebar	236,021	201,906	311	86%	0%
Gateway Concrete	157,670	115,629	6,686	73%	4%
Jcord	8,517	6,245	0	73%	0%
Precision	0	0	0	0%	0%
Silver Star Ready Mix	16,065	6,278	165	39%	1%
Commercial Scaffolding	4,026	4,026	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMc	21,286	946	0	4%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	820,040	627,436	17,809	77%	2%
Eberhard SW Roofing	8,949	8,879	0	99%	0%
Total for Eberhard Southwest Roofing	8,949	8,879	0	99%	0%
Sunstate	0	0	0	0%	0%
Expansion Specialties - Sunstate	279	184	0	66%	0%
GM Construction	11,914	10,839	0	91%	0%
Reliable Steel - GM	2,437	887	0	36%	0%
Dielco - GM	1,281	0	0	0%	0%
Total for Sunstate	15,911	11,910	0	75%	0%
Harris	75,500	31,771	1,841	42%	2%
Energy Mechanical Insulation	4,253	1,800	14	42%	0%
Advanced Controls & Electric	813	0	10	0%	1%
Maui One	4,009	2,452	0	61%	0%
Lone Mountain	4,628	1,964	0	42%	0%
Total for Harris	89,202	37,986	1,865	43%	2%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	15,428	4,432	0	29%	0%
Niles Industrial Coatings	3,730	501	27	13%	1%
Union Erectors	1,319	605	210	46%	16%
Derr & Isbell	130,640	59,365	0	45%	0%
Union Erectors - Derr	10,294	3,097	736	30%	7%
Reliable Crane Service	8,776	565	0	6%	0%
Total for Merrill Steel	170,186	68,564	973	40%	1%
Enclos	138	0	0	0%	0%
Total for Enclos	138	0	0	0%	0%

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through March 2019.

Subcontractor	Cumulative hours through March 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
KONE	8,435	1,919	0	23%	0%
Total for KONE	8,435	1,919	0	23%	0%
Desert Fire Protection	9,445	3,455	200	37%	2%
TAB	109	101	0	93%	0%
Energy Mechanical Insulation - Desert Fire	19	8	0	42%	0%
Jcord	3	0	0	0%	0%
Total for Desert Fire	9,576	3,564	200	37%	2%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	2,263	0	0	0%	0%
Total for Gephart/Morse - Low Voltage	2,263	0	0	0%	0%
Performance Contracting	26,977	20,404	0	76%	0%
Commercial Scaffolding - PCI	81	81	0	100%	0%
Gale Building Products	687	663	0	97%	0%
Total for Performance Contracting	27,744	21,147	0	76%	0%
Aggregate Industries - MSE	13,049	5,541	374	42%	0%
Stewart & Sundell	403	361	0	90%	0%
Harris Rebar - S&S	14	2	0	14%	0%
Total for Aggregate Industries	13,466	5,904	374	44%	3%
CEDCO Commercial LLC	9,676	6,187	0	64%	0%
Total for CEDCO Commercial, LLC	9,676	6,187	0	64%	0%
Rolling Plains Construction	5,371	3,829	0	71%	0%
Total for Rolling Plains Construction	5,371	3,829	0	71%	0%
Union Erectors - Core	167	18	0	11%	0%
Total for Union Erectors - Core	167	18	0	11%	0%
Derr & Isbell - Hoist	4,056	1,979	0	49%	0%
Total for Derr & Isbell - Hoist	4,056	1,979	0	49%	0%
Freyssinet	656	0	0	0%	0%
Steel Partners	120	120	0	100%	0%
Dielco Crane	185	0	0	0%	0%
Vision Construction	0	0	0	0%	0%
Dielco - Vision	10	0	0	0%	0%
Total for Freyssinet	971	120	0	12%	0%
American Door	54	54	0	100%	0%
Total for American Door	54	54	0	100%	0%
Expansion Specialties	20	0	0	0%	0%
Total for Expansion Specialties	20	0	0	0%	0%
Danny's Construction	165	99	0	60%	0%
Total for Danny's Construction Co.	165	99	0	60%	0%
TOTAL HOURS	1,471,385	967,526	27,795	66%	2%
			Goal	38%	