

DATE: July 28, 2020
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – June 2020

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 22%.
- Approximately \$1.2 billion dollars of work has been awarded with \$290 million committed to SBE firms.
- 167 different SBE firms have been awarded work on the project; 48 with multiple contracts.
- 41 different WMBE firms have been awarded work on the project totaling \$79.7 million dollars.
- 70% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 5,655,218 hours worked through June.
- 79% of the project workforce is Nevada residents.

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	50%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 9,815		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 21,145		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033		\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 1,950		\$ 1,950
	NV	A-1 Concrete Cutting & Demolition	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 360		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,270		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 3,668,412	100%	\$ 3,668,412		\$ 3,538,218	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 15,788	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 15,796	100%	\$ 15,796		\$ 15,195	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 276,274	100%	\$ 276,274		\$ 276,274	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 2,810,496			\$ 2,810,496		\$ 2,600,199
	NV	Dielco Crane Service, Inc.	Crane Rental	Other							\$ 6,580		\$ 6,580
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,828,523	26%				\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Dynamics	Transportation - Misc. Steel Items	Other							\$ 5,800		\$ 5,800
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 726,343		\$ 726,343	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,950,717	100%	\$ 1,920,911		\$ 1,790,177	
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 29,806		\$ 29,806	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
1.01	MI	Niles Industrial Coatings	Misc. Steel Painting	Other	\$ 165,000	\$ 24,750	15%	\$ 280,483			\$ 280,483		\$ 197,790
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 239,757,551	22%				\$ 224,100,933
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 95,840,872		\$ 88,308,636
	NV	Reliable Crane Service, LLC	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 301,703		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 530,876		\$ 530,876
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	Page 3 of 35	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 163,195		\$ 163,195
	SC	Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Expansion Specialties	Furnish & Install Expansion Joints at Stairs	SBE						\$ 35,275			
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other							\$ 1,099,422		\$ 321,182
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,198,845		\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882		\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 82,431		\$ 82,431
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloekner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 243,068		\$ 243,068
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
	NV	Metro Trailer Leasing	Trailer Rental	Other							\$ 118,511		\$ 118,511
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 87,697		\$ 87,697
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,863,556		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 253,000		\$ 253,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,285,185		\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	NV	Rigging International Group	Primary Rope Access - Touch-up Field Painting & Cleaning	SBE						\$ 1,267,511		\$ 389,451	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 6,000,175		\$ 5,215,082	
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,471,499		\$ 1,471,499	
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
	IN	Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 987,492		\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,264,228		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,251,206		\$ 4,251,206
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 3,258,179		\$ 3,180,571	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,364,893		\$ 1,364,893
Page 6 of 35	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,343,323		\$ 1,343,323

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 115,532		\$ 115,532
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 36,818,132	8%				\$ 34,977,225
	CA	Walter P Moore	Professional Engineering	Other							\$ 883,477		\$ 883,477
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 6,740,953		\$ 6,740,953
	NV	Union Erectors	Material Supplies	SBE						\$ 52,969		\$ 52,969	
	NV	Reliable Crane Services, LLC	Equipment & Storage	SBE						\$ 5,190		\$ 5,190	
	NV	General Design & Construction	Plenum Material	SBE/MBE						\$ 76,689		\$ 76,689	
	NV	TV Transport	Warehouse	SBE						\$ 2,509,814		\$ 2,509,814	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE							\$ 5,766,328		\$ 5,766,328
	NV	Dielco Crane Service, Inc.	Crane Work	Other							\$ 904,902		\$ 886,300
	NV	Unforgettable Coatings	Painting	SBE						\$ 288,822		\$ 288,822	
	PA	Global Mountain Solutions	Labor to Install EFTE Air Supply Units	Other							\$ 183,864		\$ 183,864
	MN	Harris Mechanical	Install EFTE Plenum Duct	Other							\$ 86,296		\$ 86,296
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,988,541	23%				\$ 31,627,570
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,841,043
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 241,834		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 84,400		84,400	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 847,516
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 462,027		462,027	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,745,266		1,599,956	
	NV	Steel Partners, LLC	Installation	SBE						\$ 4,721,256		4,721,256	
	NV	Rigging International Group	Rope Access	SBE						\$ 872,200		515,546	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 209,393		188,453	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 351,765		\$ 282,983
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 234,535		234,535.00
	NV	Desert Lumber	Supply Lumber	Other							\$ 62,915		62,915.00

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 28,153		25,337	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 285,122		269,219.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 57,719		54,968.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 25,255		25,255.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 29,376		29,376.00
	MN	M.A. Mortenson Construction	Equipment Rental	Other							\$ 203,677		203,677.00
	NV	Ahern	Equipment Rental	Other							\$ 26,533		26,533.00
	NV	TS Safety Group	Safety Coordinator	Other							\$ 43,908		43,908.00
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 17,000		17,000	
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 34,646,499	34%				\$ 32,914,174
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 246,914		\$ 234,568	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 2,245,641
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,752,966		\$ 4,692,968	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 5,871,790		\$ 5,626,451	
	NV	Westside Building Materials	Supplier	Other							\$ 36		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,500		\$ 1,485
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 550,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Service, Inc.	Crane Services & Hydraulic Lifts	Other							\$ 1,825,000		\$ 1,824,523

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Abatix	Supplier	Other							\$ 72,000		\$ 70,737
	WA	Amazon	Supplier	Other							\$ 10,476		\$ 10,476
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 28,453	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 2,542		\$ 2,542	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 350		\$ 350
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 35,064		\$ 35,064
	NV	Cutting Edge	Supplier	Other							\$ 455		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 594		\$ 594
	NV	HD Supply Waterworks	Supplier	Other							\$ 6,000		\$ 5,660
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 213		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 299,703		\$ 299,703
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 182		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 9,138		\$ 9,138
	NV	Mobile Mini	Supplier	Other							\$ 10,159		\$ 10,159
	NV	Mobile Materials	Supplier	Other							\$ 25,000		\$ 24,957
	NV	Senergy Petroleum	Supplier	Other							\$ 41,741		\$ 41,741
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 224,281		\$ 224,281
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 105,032	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 11,661		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 196		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 3,000		\$ 2,885
	IL	U-Line	Supplier	Other							\$ 4,001		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 28,678		\$ 28,678
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 435		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	GA	Conac - Concrete Product Solutions	Supplier	Other							\$ 2,387		\$ 2,387
	NV	Standard Steel, LTD	Welding	Other							\$ 1,096,665		\$ 1,720,466
	NV	Commercial Hardware	Consumables	Other							\$ 36		\$ 36

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Fasteners, Inc.	Consumables	Other							\$ 5,078		\$ 5,078
	NV	Terrible Herbst	Water/Ice	Other							\$ 5,146		\$ 5,146
	NV	Home Depot	Small Tools	Other							\$ 3,419		\$ 3,419
	NV	McFadden Dale Hardware	Consumables	Other							\$ 1,782		\$ 1,782
	NV	Praxair, Inc.	Consumables	Other							\$ 42,235		\$ 42,235
	NV	Walmart	Ice/Water	Other							\$ 96		\$ 96
	NV	Ahern Rentals	Equipment Rental	Other							\$ 3,218		\$ 3,218
	NV	Harbor Freight	Consumables	Other							\$ 53		\$ 53
	NV	Lowe's	Consumables	Other							\$ 208		\$ 208
	NV	Hilti	Small Tools	Other							\$ 4,984		\$ 4,984
	NV	Silver State Wire & Rope	Supplier	Other							\$ 474		\$ 474
	UT	Page Industrial Supply	Supplier	Other							\$ 705		\$ 705
	NV	United Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,864
	NV	Dirtworks Positioning LLC	Supplier	Other							\$ 1,000		\$ 244
	NV	Border Construction	Supplier	Other							\$ 10,000		\$ 436
	NV	American Eagle Ready Mix	Supplier	Other							\$ 20,000		\$ 16,800
	NV	Ahern	Supplier	Other							\$ 100,000		\$ 69,030
	FL	Jim & Slims Tool Supply	Supplier	Other							\$ 500		\$ 55
	NV	Silver Star Ready Mix	Supplier	Other							\$ 20,000		\$ 19,798
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,845,145		\$ 1,714,805
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 18,591,763		\$ 18,493,042
	NV	Mountain West Excavation & Utilities	Core Drilling	SBE/WBE						\$ 102,607		\$ 94,491	
	NV	Standard Steel Ltd	Embed Repairs	Other							\$ 23,390		\$ 23,390
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 139,418,106	22%				\$ 124,827,398
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 3,220,482		\$ 2,921,522	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 1,617,235
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 13,065		\$ 13,065	
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 947,690		\$ 888,820
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	C-Los Industries	Duct Fabrication	SBE/MBE						\$ 134,753		\$ 134,753	
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 924,199	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 613,779		\$ 613,779	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,855,831		\$ 1,850,915	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 182,613	
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 129,345		\$ 129,345	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,110,506		\$ 1,110,506	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,445,104		\$ 2,260,462	
	NV	Mehcanical Equipment Reps	Provide Computer Air Conditioning Units	SBE/MBE						\$ 195,319		\$ 195,319	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 372,194		\$ 372,194	
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 715,013		\$ 665,000	
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,983,062		\$ 6,983,031	
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,894,304		\$ 2,893,874	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 315,024		\$ 306,762	
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 3,445,117		\$ 2,441,611
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 943,789		\$ 732,215	
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 900,551		\$ 648,000	
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 600,000		\$ 546,421	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 810,759		\$ 603,218	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,520,222		\$ 1,344,422	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 1,060,972		\$ 907,751	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 813,791		\$ 714,829	
	NV	BrandSafway	Scaffolding erection & rental	Other							\$ 38,563		\$ 38,563
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,525,339		\$ 1,483,227

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Spider	Swing Stages	Other							\$ 71,058		\$ 66,733
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 442,000		\$ 426,275	
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other							\$ 20,000		\$ 14,970
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	WBE						\$ 647,190		\$ 405,645	
	NV	Commercial Scaffolding, Inc.	Provide Rental, Erection & Dismantle Scaffold	SBE						\$ 91,397		\$ 86,827	
	BC	Global Rope Access	Furnish, Install & Remove Rigging	Other							\$ 100,000		\$ 85,315
	NV	Rigging International	Furnish, Install & Remove Rigging	SBE						\$ 300,000		\$ 230,604	
	AZ	Western Water Technologies	Water Treatment Systems	Other							\$ 133,296		\$ 19,000
	NV	Union Erectors	Cooling Tower Steel Support	SBE						\$ 42,726		\$ 40,589	
	CA	Johnson Controls	Revise PCU Ansul Protection	Other							\$ 6,812		
	NV	Southwest Specialty Contractor	Insulate & Label 180' of drain lines with heat trace cabling	Other							\$ 5,881		
	NV	BrandSafeway Services LLC	Scaffolding Services	Other							\$ 1,762,000		\$ 1,640,396
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 157,518,540	15%				\$ 135,524,811
	NV	Morse Electric											
	NV	A-1 Concrete Cutting & Demolition	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 250,574		\$ 250,574	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,165,425		\$ 2,165,425
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 1,166,325		\$ 1,166,325
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 26,722		\$ 26,722	
	NV	Main Electric	Electrical Supplier	Other							\$ 4,482,661		\$ 3,999,703
	NV	Codale Energy	Electrical Supplier	Other							\$ 2,347,130		\$ 1,328,336
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,258,267		\$ 6,215,096
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,605,874		\$ 2,533,377	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 283,413		\$ 283,413
	NV	General Design & Construction	Fabrication	SBE/MBE						\$ 88,730		\$ 73,574	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 197,750		\$ 89,513	
Page 12 of 35	NV	Johnson Controls Fire Protection	Fire Alarm System	Other							\$ 5,045,891		\$ 4,610,262

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,196		\$ 24,196
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 2,245,193		\$ 2,194,371	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,697,208		\$ 1,673,292	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other							\$ 1,865,234		\$ 1,865,186
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 3,556,208		\$ 3,556,208
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 199,805		\$ 178,990	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 1,344,011		\$ 1,259,182	
	NV	Century Electric	Electrical Work	SBE						\$ 525,465		\$ 525,465	
	PA	Global Mountain Solutions	Matsing Antenna Mock Installation	Other							\$ 431,660		
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 136,524		\$ 106,921
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,550,111		\$ 8,132,696	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 121,319		\$ 121,319
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 171,771		\$ 144,680
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,741,424		\$ 1,459,221	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 2,372,436		\$ 1,861,654	
	MN	MA Mortenson	Equipment Rental	Other							\$ 802,610		\$ 802,603
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		\$ 120,688
	NV	Nedco Supply	Electrical Supplies	Other							\$ 107,584		\$ 102,758
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 43,412		\$ 38,244
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 1,809,446		\$ 1,536,446
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 30,676		\$ 28,796
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 13,627		\$ 12,498
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 56,107		\$ 56,107
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 199,118		\$ 199,118
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		\$ 1,322,303
	NV	Jcord, LLC	Pole Bases	SBE						\$ 787,203		\$ 521,210	
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 5,000		\$ 1,619	
	NV	R.E.B Construction	Drill Foundations	Other							\$ 50,000		\$ 35,290
	NV	DIG 3, LLC	Excavation	Other							\$ 300,000		\$ 272,719

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC, Inc.	Hydro Excavation	Other							\$ 50,000		\$ 9,050
	NV	Nevada Ready Mix	Materials - Concrete	Other							\$ 50,000		\$ 20,076
	NV	Werdco	Hauling Materials	Other							\$ 75,000		\$ 53,394
	NV	Silver Star Ready Mix	Materials - Concrete	Other							\$ 50,000		\$ 13,917
	NV	Concrete Accessories	Materials - Rebar & Sonotube	Other							\$ 50,000		\$ 35,237
	NV	Ahern Rentals	Equipment Rental	Other							\$ 100,000		\$ 77,150
	CA	Reliable Crane Services, LLC	Crane Lift Rental	Other							\$ 58,900		\$ 53,553
	MS	Sequel Electric Supply	Electrical Supplies	Other							\$ 15,799		\$ 15,799
	NV	Union Erectors	Equipment Rental	SBE						\$ 24,104		\$ 24,104	
	WI	Cornell	Electrical Supplies	Other							\$ 48,837		\$ 48,837
	NV	Trinity Land Survey	Land Surveying	SBE/WBE						\$ 52,680		\$ 31,959	
	MN	Danny's Construction Co.	Install Lighting Protection Poles	WBE							\$ 14,173		\$ 14,173
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 15,402,011	9%				\$ 13,437,275
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord, LLC	GPR & Core Drill	SBE						\$ 156,925		\$ 156,925	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 150,000		\$ 139,111	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 101,706		\$ 101,706	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,581		\$ 3,581	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 946,377		\$ 946,377	
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 144,931		\$ 144,931
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 10,000		\$ 9,162	
	NV	World Wide Safety	Safety	SBE/WMBE						\$ 25,000		\$ 24,050	
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 102,245,432	19%				\$ 95,464,030
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 10,933,801		\$ 10,891,725	
	NV	Walters & Wolf	Storefront	Other							\$ 2,197,248		\$ 2,075,533

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NC	Assa Abloy Entrance Systems	Door Auto Operators Supply & Install	Other							\$ 47,250		\$ 41,163
	TX	Baker Metal Products	Metal Panels, Louvers, ISA Buttons	Other							\$ 5,786,474		\$ 5,786,174
	NJ	Construction Specialties	Mechanical Louvers	Other							\$ 493,949		\$ 493,949
	NV	Federal Heath Sign Co.	Lighting Mock-up	Other							\$ 23,880		\$ 23,880
	IN	Owens Corning	Insulation	Other							\$ 797,741		\$ 797,741
	MN	PowerMation	Operable Door Controls	Other							\$ 82,250		\$ 82,970
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,553,054		\$ 1,553,054	
	NV	FASCO	Fasteners	SBE						\$ 675,000		\$ 667,090	
	TX	Baker Metal	CW Metal Panels	Other							\$ 7,455,800		\$ 7,373,025
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 736,034		\$ 636,010	
	NV	Gephart/Morse Electrical	Operable Door	Other							\$ 145,313		\$ 138,157
	NV	Union Erectors	Operable Door	SBE						\$ 4,502,176		\$ 4,318,628	
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		\$ 50,400
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		\$ 103,777
	NV	Reliable Crane Services, LLC	Crane Services	SBE						\$ 1,440,000		\$ 1,318,446	
	CA	Intertek-ATI	Field Testing	Other							\$ 53,150		\$ 53,150
	NV	Vergith Contracting	Painting	Other							\$ 50,000		
	NV	Ahern Equipment	Equipment Supplier	Other							\$ 150,000		\$ 72,535
	NV	PPG Paints	Paint Supplier	Other							\$ 10,000		\$ 3,016
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 19,585,859	7%				\$ 17,272,539
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 4,249
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 145,000		\$ 138,170	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 85,000		\$ 79,994
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 12,072
	TX	Hutcherson Elevator Co.	Freight Elevator - D5 & D6 Install hatch doors, 2 car gate	Other							\$ 140,000		\$ 133,000
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000		\$ 78,294	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000		\$ 26,486	
	NV	Jcord, LLC	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500		\$ 14,335	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Dielco Crane Service, Inc.	Craning of the Escalators	Other							\$ 6,500		\$ 4,250
	NV	Ameripro Service Systems, Inc.	On-Site Fuel & Lube	Other							\$ 20,000		\$ 11,250
	MN	MA Mortenson Company	Equipment Rentals	Other							\$ 260,000		\$ 86,418
	NV	Fasco	Vendor/Bin Stak	SBE						\$ 8,000		\$ 5,560	
	OK	Travertine	17 - Elevator Cab Interiors	WBE							\$ 554,504		\$ 521,412
	WA	Hankin Specialty Elevators	ADA Lifts	Other							\$ 175,000		\$ 173,998
	NJ	Semperit Industrial Products	Consulting Services	Other							\$ 15,000		
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Service, Inc.	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642		\$ 78,642	
	NV	A-1 Concrete Cutting & Demolition	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 346,413	100%	\$ 337,690		\$ 307,769	
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 29,415,290	42%				\$ 27,582,022
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 299,193		\$ 284,233	
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 74,888		\$ 74,888	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
Page 16 of 85	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 866,257		\$ 900,924
	NV	TAB Contractors	Excavating	Other							\$ 291		\$ 291
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 362,556		\$ 362,777
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 329,685	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,848,362		\$ 2,848,362	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 3,661		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 435,390		\$ 409,938	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 331,820		\$ 330,767
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 48,765		\$ 48,765	
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877		\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 2,457,172		\$ 2,334,313	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 538,215

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 21,932		\$ 21,932
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 200,000		\$ 186,463
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,500		\$ 5,894
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Nevada Tap Master	Hot Tap on Domestic Water Line	Other							\$ 1,500		
	NV	Las Vegas Paving	Flaggers	Other							\$ 702,265		\$ 701,845
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 160,565		\$ 160,565
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 134,939		\$ 128,256	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836		\$ 2,836	
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,096,926		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -
	NV	Dielco Crane Service, Inc.	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 210,700		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
Page 18 of 35	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	18%				\$ 132,123,148
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,129,936		\$ 1,129,936	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 21,352,243		\$ 20,269,071
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 4,157,147		\$ 4,157,147	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 15,535,009		\$ 15,318,896	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 10,000		\$ 6,177
	NV	Jcord, LLC	Demolition	SBE						\$ 1,977,578		\$ 1,840,288	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 30,776
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 22,913
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 75,000		\$ 72,045
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 8,215
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 50,000		\$ 46,420
	NV	CDPI	Concrete Polishing	Other							\$ 900,000		\$ 532,880
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 10,933		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 375,000		\$ 365,415
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 355,317		\$ 355,317	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 88,076
Page 19 of 35	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 255,028		\$ 255,028	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 5,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 55,765		\$ 55,765	
	NV	Fastenal Company	Materials	Other							\$ 348		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 178,397		\$ 178,397
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 6,024
	NJ	Hilti Incorporated	Small Tools & Epoxy	Other							\$ 500,000		\$ 452,401
	WA	KR	Materials	Other							\$ 8,248		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 1,505		\$ 1,505
	NV	HD Supply White Cap Construction Supply	Materials	Other							\$ 1,500,000		\$ 1,486,673
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,779
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 5,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 2,756		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 1,645,321		\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,143,842		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 8,499		\$ 8,499
	IL	Uline, Inc.	Materials	Other							\$ 3,269		\$ 3,269
	NV	Reliable Crane Services, LLC	Crane Rental	SBE						\$ 6,521		\$ 6,521	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 188,486		\$ 188,486	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 394,193		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 602		\$ 602	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 219,442		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 759,526		\$ 759,526	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 122		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 217		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 4,528		\$ 4,528	
	NV	June Rose, LLC	Materials	SBE						\$ 9,434		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 1,434		\$ 1,434
	NV	RGR Training Center	Safety Training	Other							\$ 5,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 27,813		\$ 27,813
	GA	Global Equipment Co.	Materials	Other							\$ 1,044		\$ 1,044
	NV	Go2 Partners	Materials	Other							\$ 1,312		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 172,026
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 387,159		\$ 385,791
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 222
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,614
	NV	Ice Now	Ice & Water	SBE						\$ 15,000		\$ 12,830	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
	NV	GM Construction	Professional Services	SBE						\$ 18,103		\$ 18,103	
	NV	ORR Safety Corp.	Safety Supplies	Other							\$ 30,000		\$ 25,109
	PA	Traffic Safety Store	Materials	Other							\$ 5,000		\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other							\$ 1,264,617		\$ 582,688
	NV	84 Lumber Company	Materials	Other							\$ 15,000		\$ 4,854

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Beton Consulting Engineers LLC	Consulting Services	Other							\$ 113,630		\$ 113,630
	NV	A Track-Out Solutions	Delamination Repair	SBE/WBE						\$ 200,000			
3.01	WA	Corona Stud & Deck, LLC	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 3,908,292	4%				\$ 3,370,427
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 160,327		\$ 160,327	
	CA	EW Corporation Industrial Fabricators	Steel Fabrication	Other							\$ 683,830		\$ 683,830
3.02	TX	Camatic Seating, Inc.	Fixed Seating - Install	Other	\$ 79,353			\$ 2,017,944			\$ 2,017,944		\$ 1,476,938
3.02	TX	Camatic Seating, Inc.	Fixed Seating - Supply	Other	\$ 6,288,018	\$ 943,203	15%	\$ 6,349,922			\$ 6,349,922		\$ 5,662,600
	FL	Seating Installation Group	Seating Installation	WBE							\$ 1,372,383		\$ 762,435
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,815,659	5%				\$ 6,321,367
	NV	Union Erectors	Installation Labor on Retractable Seating Units	SBE						\$ 328,495		\$ 129,664	
	NV	Live Electric	Electrical Work	SBE/WBE						\$ 27,200		\$ 15,545	
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 6,273,630	100%	\$ 5,788,630		\$ 5,688,515	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 60,000		\$ 57,129
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 482,000		\$ 479,857	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 70,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 2,300,000		\$ 2,301,032
	NV	Dielco Crane Service, Inc.	Crane Service	Other							\$ 220,000		\$ 214,053
	IL	American Hydrotech	Waterproofing Materials	Other							\$ 450,000		\$ 447,959
	NV	H&E Equipment Services	Rental Equipment	Other							\$ 20,000		\$ 2,416
	NV	Reliable Crane Services, LLC	Crane Operation	SBE						\$ 3,000			
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 9,055,350	100%	\$ 9,045,737		\$ 8,373,690	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 663,039		\$ 602,290
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 2,731		\$ 2,731	
	NV	Jcord, LLC	Drill Holes	SBE						\$ 2,700		\$ 2,700	
	NV	Cashman Equipment	Boring Holes	WBE							\$ 29,391		\$ -
	NV	A-1 Concrete Cutting & Demolition	Core Drilling	SBE/MBE						\$ 4,183			
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 15,367,574	12%				\$ 14,028,177
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 1,730,853		\$ 1,148,520	
	NV	MD Electric	Torch Interior Electrical Fit Out	SBE/WBE						\$ 65,000			
	NV	P1 Group	Torch Plumbing	Other							\$ 81,300		\$ 77,235
	NV	Gephart/Morse	Torch Interior Electrical Fit Out Supervision	Other							\$ 10,010		
	NV	GM Construction	Grout for Torch Base	SBE						\$ 7,836		\$ 7,836	
	NV	Casas Electric	Electrical Engineering of Signature Tower	SBE						\$ 7,250		\$ 7,250	
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,799,052	17%				\$ 16,677,569
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,536,483		\$ 3,318,292
	NV	Dielco Crane Service, Inc.	Crane Work	Other							\$ 47,700		\$ 47,700
	NV	Trinity Land Survey	Surveying	SBE/WBE						\$ 100,176		\$ 100,176	
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 172,459		\$ 172,459
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,703,203		\$ 2,703,203	
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 328,225		\$ 328,225
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 134,507		\$ 134,507	
	MN	Harris	Drainage System for the Field Tray	Other							\$ 45,218		\$ 45,218
	NV	Southwest Specialty Coatings	Surface preparation and coating of field tray	SBE						\$ 66,193		\$ 66,193	
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 509,789	25%				\$ 473,850
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735		\$ 126,735	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
	CA	Moderco Inc.	Panel Operable Wall - Supplier	Other							\$ 22,043		\$ 22,043
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	13%				\$ 1,673,081
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000		\$ 156,000	
	NV	JS & S Surveying	Survey for Retractable Columns	SBE/MBE						\$ 10,000		\$ 7,164	
	NV	MD Electric Inc.	Low Voltage Installation For Retractable Columns	SBE/WBE						\$ 31,471		\$ 31,471	
	NV	Union Erectors	Installation Labor for Retractable Columns	SBE						\$ 34,920		\$ 34,920	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 29,359,658	19%				\$ 25,889,042
		Morse Electric											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 1,512,257		\$ 1,487,163	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593			
	NV	General Design & Construction	Multi Brackets & Compression Plates	SBE/MBE						\$ 104,686		\$ 100,365	
	NV	Clinton Nevada	Cabling Supplier/Distributor	SBE						\$ 2,741,352		\$ 1,823,045	
	CA	Industrial Electric Mfg.	Electrical Switchgear	Other							\$ 99,073		\$ 99,073
	NY	JMA Wireless	Wireless Components	Other							\$ 2,034,530		\$ 2,034,530
	NV	Well Equipment, Inc.	Electrical Material	SBE						\$ 638,917		\$ 537,862	
	NV	Main Electric	Electrical Supplier	Other							\$ 502,122		\$ 149,118
	OR	Global Rope Access	Matsing Antenna	Other							\$ 375,436		\$ 375,436
		Gephart Electric											
	NV	Fastener & Supply Co., Inc.	Electrical Supplies	Other							\$ 54,188		\$ 30,627
	NV	Las Vegas Lighting	Feeder Cable	SBE/MBE						\$ 459,152		\$ 65,488	
	MN	MA Mortenson	Equipment Rental	Other							\$ 382,767		\$ 97,938
	NV	Jcord, LLC	Excavation	SBE						\$ 103,952		\$ 89,370	
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 52,554,471	17%				\$ 49,043,177

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,665,776		\$ 1,022,585	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 2,207,249		\$ 1,475,293
	NV	Lochsa Engineering	Engineering Services	Other							\$ 289,492		\$ 289,492
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 5,541,137		\$ 5,541,137	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 359,710		\$ 327,075	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 250,550		\$ 250,550
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 47,867		\$ 47,867	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 170,472		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 911,334		\$ 858,992	
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,959,719	18%				\$ 4,959,719
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 541,038		\$ 541,038	
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 42,388		\$ 42,388	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 132,534		\$ 132,534	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 147,285		\$ 147,285	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 19,305		\$ 19,305
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 176,689		\$ 176,689
	NV	Jcord, LLC	CMU Wall Demolition	SBE						\$ 46,690		\$ 46,690	
	NV	Hard Rock Pumping & Placement	Grout Pumping	Other							\$ 15,333		\$ 15,333
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,403,215	100%	\$ 3,403,215		\$ 2,990,706	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 1,928,258		\$ 1,897,082
4.03	NV	The Hallgren Company of Las Vegas	Door Hardware	Other	\$ 348,030			\$ 348,030			\$ 348,030		\$ 348,030
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,693,705	17%				\$ 1,611,313
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603		\$ 118,931	
	NV	Rapid Glass, Inc.	Supplying Architectural Mirror Fabricated to size	SBE/WBE						\$ 129,680			

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,382,103	100%	\$ 1,365,667		\$ 1,250,412	
	TX	Tepco Glass	Level 400 Motorized Windows	Other							\$ 113,845		\$ 113,845
	NV	Sunstone Building Specialties	TV Booth Operable Windows	SBE						\$ 16,436		\$ 4,736	
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,417,516	13%				\$ 9,954,509
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 404,000		\$ 403,653
	NV	Innova Technologies	Engineering	SBE						\$ 70,000		\$ 63,905	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 25,000		\$ 24,382
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 105,243
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 245,000		\$ 239,311
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 1,264,070		\$ 1,264,070	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 262,303
	CA	Glassworks LA, Inc.	Glass	Other							\$ 500,000		\$ 489,656
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650		\$ 130,910	
	NV	Standard Steel	Installation	Other							\$ 1,000,000		\$ 909,815
	NV	Trinity Land Surveying	Field Survey & Layout	SBE/WBE						\$ 54,000		\$ 53,729	
	NV	Jcord, LLC	Concrete & Rebar Drilling	SBE						\$ 40,000		\$ 30,100	
	NV	Las Vegas Welding, LLC	Powder Coating	Other							\$ 84,000		\$ 83,255
4.06	NV	Creative Play Recreation	Shade Canopies	SBE	\$ 1,206,097	\$ 1,206,097	100%	\$ 1,538,525	100%	\$ 1,538,525		\$ 1,031,227	
	NV	REB Construction	Auger Excavation - 16 holes	Other							\$ 9,300		\$ 9,300
4.06	NV	Valley Steel LLC	North End Zone Camera Platform at Catwalk	SBE/WBE	\$ 123,487	\$ 123,487	100%	\$ 125,081	100%	\$ 125,081		\$ 118,827	
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 2,039,766	100%	\$ 2,039,766		\$ 1,808,921	
	KS	Balco, Inc.	Material Supplier	Other							\$ 150,000		\$ 131,712
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 650,000		\$ 648,279
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
4.08f	MN	Alpha Video Sports & Entertainment Group	Video Production Systems	Other	\$ 7,499,815	\$ 74,998	1%	\$ 7,567,887	1%				\$ 6,141,498
	IL	Clark Wire and Cable	Control Room Equipment Supplier	Other							\$ 15,479		\$ 15,479
	CA	Bittree In.	Control Room Equipment Supplier	Other							\$ 3,854		\$ 3,854
	NY	Tecnec Distributing	Control Room Equipment Supplier	Other							\$ 1,139		\$ 1,139

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CO	Wesco Broadcast & Entertainment	Control Room Equipment Supplier	Other							\$ 8,105		\$ 8,105
	MA	Superlogics Inc.	Control Room Equipment Supplier	Other							\$ 3,240		\$ 3,240
	NY	Dale Electronics	Control Room Equipment Supplier	Other							\$ 5,450		\$ 5,450
	MN	Bosch Security Systems	Control Room Equipment Supplier	Other							\$ 11,042		\$ 11,042
	IL	Studio Technologies	Control Room Equipment Supplier	Other							\$ 5,112		\$ 5,112
	CA	Wohler Technology	Control Room Equipment Supplier	Other							\$ 19,271		\$ 19,271
	NM	Lectronsonics	Control Room Equipment Supplier	Other							\$ 4,376		
	NY	American Music & Sound	Control Room Equipment Supplier	Other							\$ 10,710		\$ 10,710
	UT	Harmon Music Group	Control Room Equipment Supplier	Other							\$ 3,563		\$ 3,563
	CA	Yamaha Corp of America	Control Room Equipment Supplier	Other							\$ 1,680		\$ 1,680
	NY	EEG Enterprises	Control Room Equipment Supplier	Other							\$ 7,727		\$ 7,726
	CA	Barco Volsom, LLC	Control Room Equipment Supplier	Other							\$ 4,748		\$ 4,748
	PA	Simplylive, Inc.	Control Room Equipment Supplier	Other							\$ 6,022		\$ 6,022
	CA	AJA Video Systems	Control Room Equipment Supplier	Other							\$ 152,505		\$ 152,605
	NJ	IHSE USA, LLC	Control Room Equipment Supplier	Other							\$ 347,769		\$ 247,769
	NY	Multidune Video & Fiber Optics System	Control Room Equipment Supplier	Other							\$ 17,823		\$ 17,823
	CA	IDX Technology	Control Room Equipment Supplier	Other							\$ 226		\$ 226
	NJ	Panasonic Corp of NA	Control Room Equipment Supplier	Other							\$ 36,717		\$ 36,717
	OR	Tektronix, Inc.	Control Room Equipment Supplier	Other							\$ 119,067		\$ 119,067
	NJ	Sony Electronics, Inc.	Control Room Equipment Supplier	Other							\$ 159,917		\$ 159,917
	NY	Ross Video Inc.	Control Room Equipment Supplier	Other							\$ 533,814		\$ 427,585
	NJ	Evs Broadcast Equipment, Inc.	Control Room Equipment Supplier	Other							\$ 436,782		\$ 436,782
	CA	Riedel Communications	Control Room Equipment Supplier	Other							\$ 300,280		\$ 290,955
	ON	Evertz Microsystems, Inc.	Control Room Equipment Supplier	Other							\$ 808,747		\$ 808,747
	NV	Titan Systems, Inc.	Low Voltage Installers	Other							\$ 270,000		

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	MD Electric	Installation of Racks and Base	SBE/WBE						\$ 15,222			
	NV	MD Electric	High Voltage Installers	SBE/WBE						\$ 55,442		\$ 33,755	
	TX	Bedrock Logistics	Freight	Other							\$ 13,095		\$ 8,195
	NV	Ice Now	Water	SBE						\$ 461			
	NV	Vision Control Associates of Nevada	Misc. Camera Products	SBE/WBE						\$ 4,000			
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,667,907	27%				\$ 4,978,823
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,407,740		\$ 1,407,740	
	NV	JS&S Survey	Land Surveying	SBE/MBE						\$ 2,224			
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948		\$ 17,008	
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000		\$ 2,268	
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000			
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other							\$ 136,500		\$ 136,500
	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500		\$ 422	
	NV	A Affordable Striping & Sealing	Asphalt Striping & Signs	SBE						\$ 165,630			
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 13,175,455	100%	\$ 13,015,973		\$ 11,133,493	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 3,907,686		\$ 2,417,415
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		\$ 541,000
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000		\$ 23,478	
	NV	Penhall Company	Concrete Core Drilling	Other							\$ 7,000		
	NV	Clean Works Mobile Medica Blasting	Dustless Blast Raiders Logo	Other							\$ 2,100		
	NV	Jcord, LLC	Concrete Cutting	SBE						\$ 3,150			
	NV	A-1 Concrete Cutting & Demolition	Core Drilling	SBE/MBE						\$ 31,480			
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,878,305		\$ 1,784,390
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 89,852		\$ 89,852	
	CA	CMC Rebar	Rebar Install	Other							\$ 788,065		\$ 637,595
	NV	Cell-Crete Core	Engineered Fill	Other							\$ 210,636		\$ 210,636
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 10,000			
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 2,065,892	100%	\$ 2,050,892		\$ 1,871,121	
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 390,000		\$ 318,423
	NV	Merli Concrete Inc.	Concret Pump	SBE						\$ 15,000		\$ 1,407	
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,372,178

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 864,421		\$ 853,971
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022		\$ 941,202	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 72,394		\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750		\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 41,918	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,919,880	23%				\$ 733,762
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE/MBE						\$ 329,496		\$ -	
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920		\$ 22,260	
	NV	Art & Alloy	Material Supplier	SBE/WBE						\$ 250,000			
	NV	Jcord, LLC	Core Drilling	SBE						\$ 500			
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 6,672,451	17%				\$ 6,100,345
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 1,105,152		\$ 1,105,152	
	NV	United Rentals	Equipment Rentals	Other							\$ 35,203		\$ 35,203
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 14,160,799	29%				\$ 11,815,852
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 16,477
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 293,650		\$ 292,780	
	NV	Affordable Federal Services	Acoustical Sound absorbing Ceiling Units	SBE						\$ 820,414		\$ 820,414	
	NV	Construction Sealants Supply	Concrete Sealer	SBE						\$ 90,000		\$ 64,160	
	NV	Mori Consulting LLC	Acoustical Sound Absorbing Ceiling Units & Sound absorbing Wall Units	SBE/MBE						\$ 239,379		\$ 239,379	
	NV	N & P Services Company, LLC	Acoustical Ceiling Material Supplier	SBE						\$ 909,219		\$ 909,219	
	OH	Sports Facility Acoustics	Acoustical Baffle Systems	Other							\$ 3,960,729		
	NV	Rigging International Group	MBI Lapendary & Cloud Lite Baffle Installation	SBE						\$ 1,710,729			
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,349,692	100%	\$ 3,334,092		\$ 3,010,358	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastic AquaDefense in Designated Areas	SBE						\$ 15,600		\$ 10,299	
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 10,033,229	15%				\$ 7,615,678
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 1,436,501		\$ 1,322,332	
	NV	Technicoat	Waterproofing	SBE						\$ 91,150		\$ 89,700	
	OK	Travertine Elevator Interiors	Install Elevator Floors	MBE							\$ 243,292		\$ 243,292
	NV	Commercial Scaffolding	Install/Remove Scaffolding	SBE						\$ 12,499		\$ 12,499	
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 2,251,235	17%				\$ 807,230
	NV	Desired Space	Material Procurement	SBE						\$ 380,156		\$ 380,156	
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 882,977	100%	\$ 882,977		\$ 782,716	
	CT	Dur-A-Flex, Inc.	Resinous Flooring Material Supplier	Other							\$ 332,638		\$ 253,301
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 6,263,009	16%				\$ 4,119,899
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 544,685	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 6,009,305	17%				\$ 4,513,156
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 399,392		\$ 330,095	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 66,236		\$ 66,236
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 68,942		\$ 66,501
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 13,875		\$ 13,875
	WI	InPro	Cubical Curtain Samples	Other							\$ 2,796		\$ 2,796
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 23,090	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 600,820		\$ 518,581	
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 14,250		\$ 14,250
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 98,862		\$ 98,862

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	LA	Gordon Architectural & Eng Solutions	Column Covers	Other							\$ 77,834		\$ 52,967
	FL	American Sanitary Partition	Toilet Partitions	Other							\$ 237,256		\$ 202,191
	NY	Sportsfield Specialties, Inc.	Sports Equipment & Goal Post Padding	Other							\$ 85,743		\$ 79,822
	CA	Bobrick Washroom Equipment	Shower Curtain	Other							\$ 751		\$ 751
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 9,930,302	19%				\$ 8,201,748
	NV	Fasco Fastener & Design	Material	SBE						\$ 107,850		\$ 26,364	
	NV	General Design & Construction	Material	SBE/MBE						\$ 495,000		\$ 445,512	
	OH	Glantz Holdings, Inc.	Material	Other							\$ 255,000		\$ 247,956
	IL	Identity Group	Material	Other							\$ 3,000		\$ 2,255
	MN	MA Mortenson Company	Material	Other							\$ 575,000		\$ 561,980
	CO	Metalwest, LLC	Material	Other							\$ 58,000		\$ 45,279
	CA	Montroy Supply Co.	Material	Other							\$ 225,000		\$ 198,807
	TX	Mouser Electronics, Inc.	Material	Other							\$ 5,000		\$ 396
	GA	Southern Aluminum Finishing	Material	Other							\$ 80,000		\$ 29,030
	NV	Vegas Electric	Material	Other							\$ 39,950		\$ 26,645
	NV	Union Erectors	Furnish & Install Catwalks	SBE						\$ 1,004,860		\$ 950,664	
	NV	Dielco Crane Service, Inc.	Material	Other							\$ 174,400		\$ 125,725
	NV	Eberhard Southwest Roofing, Inc.	Rooftop Logo Signage	SBE						\$ 187,164		\$ 78,734	
	NV	Aries Consulting	Metal Material - Supplier	SBE						\$ 5,000		\$ 300	
	NV	Screaming Images	Grand Format Printing	SBE						\$ 6,000			

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sherwin Williams	Material	Other							\$ 50,000		\$ 42,640
	UT	Interwest Safety Supply	Material	Other							\$ 8,000		\$ 5,436
	MA	OMG, Inc.	Material	Other							\$ 30,000		\$ 21,883
	NV	Trinity Land Surveying	Land Surveying	SBE/WBE						\$ 20,000		\$ 19,317	
	NV	CTI Industrial Supply	Material	Other							\$ 3,000		\$ 2,708
	NV	Flippin's Trenching, Inc.	Excavating	SBE						\$ 25,000		\$ 13,065	
	UT	Vector Structural Engineering	Material	Other							\$ 25,000		\$ 17,200
	CA	Silver State Wire, Inc.	Material	Other							\$ 100,000		\$ 85,554
	NV	Nedco Supply	Material	Other							\$ 500		
	NV	84 Lumber	Material	Other							\$ 2,500		
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 771,955	57%				\$ 728,607
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 437,740		\$ 437,740	
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,357,566	25%				\$ 4,233,606
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 30,000		\$ 18,700
	NV	Harris Rebar	Bollard Cage reinforced steel tied & delivered to the jobsite	Other							\$ 374,390		\$ 324,485
	NV	Fencing Specialties Inc.	Marerials	SBE/MBE						\$ 1,246,488		\$ 501,898	
	NV	Nevada Water Trucks	Vacuum Excavation	SBE						\$ 50,000		\$ 38,550	
	MN	M.A. Mortenson Company	Rental Equipment	Other							\$ 30,000		\$ 23,179
	NV	Silver Star Ready Mix	Supplier Materials	Other							\$ 180,000		\$ 152,532
	NV	United Rentals	Rental Equipment	Other							\$ 50,000		\$ 16,973
	OK	Ameristar Tulsa	Material Supplier	Other							\$ 1,103,919		\$ 1,065,035
	CA	Calpipe Security Bollards	Material Supplier	Other							\$ 20,000		\$ 14,860
	NV	Pacific Construction Services	Onsite Safety	SBE						\$ 20,000		\$ 13,920	

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	IQC Southwest LLC	Trench Certificate Report	Other							\$ 3,000		\$ 1,815
	NV	TAB Contractor, Inc.	Construction	Other							\$ 10,000		\$ 2,180
	NV	Ahern Rentals	Rental Equipment	Other							\$ 600,000		\$ 50,263
	NV	Aggregate Industries	Material Supplier	Other							\$ 10,000		\$ 2,180
	NV	MD Electric, Inc.	Install 3" & 1" PVC in Two Locations for Bollard Hydraulics	SBE/WBE						\$ 2,560		\$ 2,560	
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 4,547,266	16%				\$ 3,665,365
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other							\$ 10,163		\$ 10,163
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 17,077		\$ 12,917	
	NV	Gilberts Precision Machine Co.	Materials	SBE						\$ 12,061		\$ 12,061	
	NV	TV Transport	Freight Transport	SBE						\$ 96,100		\$ 1,600	
	NV	The Tiberti Fence	Fencing Materials	SBE						\$ 45,044		\$ 45,044	
	NV	Southwest Specialty Coating	Onsite Touch-up Painting	SBE						\$ 48,000		\$ 48,000	
	NV	Fasco	Materials	SBE						\$ 1,842		\$ 1,842	
	NV	General Design	Materials	SBE/MBE						\$ 19,904		\$ 19,904	
	BC	Global Rope Access	Scoreboard Installation	Other							\$ 182,210		
	NV	House of Signs	Installation	SBE						\$ 95,040		\$ 31,832	
	NV	Ahern Rentals	Install Equipment	Other							\$ 80,398		\$ 55,550
	NV	Vision Sign Inc.	Installation Assistance w/Scoreboard & Videoboard	SBE						\$ 75,000		\$ 42,780	
	NV	Rigging International Group	Rigging/Installation of Scoreboard Horn Features	SBE						\$ 200,000			
	NV	Union Erectors, LLC	Installation of Exterior Handrails	SBE						\$ 126,285			
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 11,154,239	15%				\$ 8,764,208
	NV	Plus Studios	Architectural Millwork	SBE						\$ 1,676,540		\$ 1,676,540	
	NV	Victory Woodworks	Architectural Millwork Installation	Other							\$ 96,277		\$ 96,277
	NV	Absolute Metals, Inc.	Metal Drink Rail Installation	Other							\$ 100,000		

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.15	NV	Austin Millwork & Cabinetry	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 1,392,756	5%				\$ 488,177
	NV	All American Finishing LLC	Ornamental Metals Scope	SBE						\$ 50,474			
	NV	Ferraro Marble	Quartz Drink Rail Countertops	SBE						\$ 19,000			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,333,579	16%				\$ 2,860,336
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 310,481		\$ 310,481
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 166,627		\$ 139,450
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 196,427		\$ 196,427	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 235,815		\$ 235,815	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other							\$ 203,260		\$ 203,260
	NV	Alliance Landscaping & Water Features	Furnish Irrigation Pump Station	SBE						\$ 107,203		\$ 107,203	
	MN	M.G. McGrath, Inc.	Field Tray Header Wall Metal Panel	Other	\$ 220,000			\$ 220,000			\$ 220,000		\$ 144,400
	MN	M3 Sixty LLC	Material Supplier	WBE							\$ 152,000		\$ 152,000
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,675,024	100%	\$ 1,675,024		\$ 1,298,973	
	TX	Hollman, Inc.	Locker Fabrication	Other							\$ 1,038,141		\$ 675,838
5.22b	NV	Arcon Global, Inc.	Access Flooring	SBE	\$ 36,060	\$ 36,060	100%	\$ 36,060	100%	\$ 36,060		\$ 34,257	
	AZ	Faciliteq	Access Flooring	Other							\$ 12,267		\$ 12,267
	NV	Amazon Masonry	Pavers Team Store	SBE/MBE	\$ 250,448	\$ 250,448	100%	\$ 838,899	100%	\$ 838,899		\$ 114,000	
	NV	Architectural Design & Signs	Gate Entry Signs	Other	\$ 145,000	\$ 21,750	15%	\$ 177,904			\$ 177,904		\$ 70,038
5.22d	NV	Sunstone Building Specialties	Supply & Install Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 291,372	100%	\$ 291,372		\$ 111,141	
	NC	Modernfold	Supply Operable Partitions	Other							\$ 198,426		\$ 63,174

Allegiant Stadium SBE Participation

This report reflects procurement activity through June 2020

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 321,841	22%				\$ 132,325
	NV	Custom Specialties Group	Labor for Installation	SBE						\$ 71,000			
5.22g	NV	Custom Hearth Distributors dba Custom Specialties Group	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 339,995	100%	\$ 180,592		\$ 319,454	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403		\$ 159,403	
	NV	XL Steel, Inc.	Set Ticket Office	SBE	\$ 74,360	\$ 11,154	15%	\$ 74,360	100%	\$ 74,360			\$ 70,642
	NV	H & E Equipment Services, Inc.	Forklift Rental	Other							\$ 4,948		\$ 4,948
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 222,657			\$ 222,657		
6.00	NV	Cleaning Services, Inc.	Final Clean	SBE/MBE	\$ 1,524,491	\$ 1,524,491	100%	\$ 2,123,696	100%	\$ 1,126,281		\$ 337,972	
	NV	Rigging International Group	Interior Curtainwall Interior Elevations	SBE						\$ 997,415			
Totals					\$ 968,532,182	\$ 188,688,425	19%	\$ 1,292,207,661	23%	\$ 291,005,426	\$ 406,915,963	\$ 260,250,331	\$ 1,466,473,019
Goal							15%						

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Lewis K Construction
Modern Demo & Services
Total for Lewis K Construction
Geotechnical & Environmental Services
Eagle Drilling Services
Total for Geotechnical & Environmental Svcs
Nevada Water Truck
Total for Nevada Water Truck
Amazon Masonry
Total for Amazon Masonry
TAB Contractors - Trailer City
Mcon
Acme Electric - Mcon TC
Olson Precast - Mcon TC
Nevada Tap Master - Mcon TC
Merli - Mcon TC
MMC, Inc.
A-1 Concrete
Wells Cargo
Total for TAB Contractors - Trailer City
Sahara Concrete
CMC Rebar
Dielco Crane Service
Merli Concrete
A-1 Concrete
Total for Sahara Concrete
Marnell Masonry
Total for Marnell Masonry
TAB Contractors - Main
Brightview Landscape
Nelson Hiniker Striping
Sanders Construction
A-1 Concrete
MMC
TAB-MMC
Mcon
MMC - Mcon
Wells Cargo - Mcon
Merli - Mcon BC
Viking Drillers, Inc.
Acme Electric
Merli Concrete
Olson Precast
Las Vegas Paving
Nevada Tap Master
Sahara Concrete
Wells Cargo - TAB
The Tiberti Fence - TAB
Total for TAB Contractors - Main
Southland - TC
Lone Mountain - Southland
Total for Southland - TC

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
30	30	0	100%	0%
198	198	0	100%	0%
228	228	0	100%	0%
0	0	0	0%	0%
110	33	0	30%	0%
110	33	0	30%	0%
34,963	27,935	0	80%	0%
34,963	27,935	0	80%	0%
99	99	0	100%	0%
99	99	0	100%	0%
2,439	605	0	25%	0%
2,333	2,076	0	89%	0%
27	12	0	44%	0%
91	91	0	100%	0%
2	2	0	100%	0%
4	0	0	0%	0%
7	7	0	100%	0%
4	4	0	100%	0%
88	44	0	50%	0%
4,993	2,838	0	57%	0%
20,805	19,858	0	95%	0%
4,450	3,363	0	76%	0%
379	0	0	0%	0%
297	0	0	0%	0%
1,346	719	0	53%	0%
27,277	23,940	0	88%	0%
139	47	0	34%	0%
139	47	0	34%	0%
159,432	71,295	119	45%	0%
100	100	0	100%	0%
537	326	0	61%	0%
3,648	2,254	0	62%	0%
528	324	5	61%	1%
10,318	9,707	0	94%	0%
6	6	0	100%	0%
14,305	12,222	0	85%	0%
122	86	0	70%	0%
184	108	0	59%	0%
4	0	0	0%	0%
4	0	0	0%	0%
3,309	1,780	0	54%	0%
21	0	0	0%	0%
2,411	2,197	0	91%	0%
80	88	0	110%	0%
117	22	0	18%	0%
84	84	0	100%	0%
347	139	0	40%	0%
3	3	0	100%	0%
195,558	100,738	124	52%	0%
473	191	0	40%	0%
614	152	0	25%	0%
1,087	343	0	32%	0%



Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Gephart-Morse, LLC
Morse Electric - GM
A-1 Concrete - Morse
MMC - A-1 Morse
Lone Mountain - Morse
Jcord
Live Electric - Morse
Pyrocom
Valley Steel
Century Electric
Global Rope Access
Gephart Electric - GM
Jcord
Merli Concrete - Jcord
REB Construction - Jcord
Dig 3
Rosendin Electric
Total for Gephart-Morse, LLC
The Tiberti Fence
Flippins
Total for Tiberti Fence
Malcolm Drilling
CMC Rebar
Clark Welding & Fabricating
Dielco Crane
MMC
Total for Malcolm Drilling
Mortenson McCarthy
Merli Concrete Pumping
CMC Rebar
Gateway Concrete
Jcord
Silver Star Ready Mix
Commercial Scaffolding
Union Erectors - MMc Concrete
Reliable Crane Service - MMc
Penhall Company
MJ Dean
Total for Mortenson McCarthy Joint Venture
Eberhard SW Roofing
Dielco Crane - Eberhard
Total for Eberhard Southwest Roofing
Sunstate
Expansion Specialties - Sunstate
Mountain West Excavation & Utilities
Standard Steel
GM Construction
Reliable Steel - GM
Standard Steel
Dielco - GM
Total for Sunstate
Harris
Energy Mechanical Insulation
Mesa Mechanical Inc.
Advanced Controls & Electric
Rigging International Group
JCord
Bevstream
Mesa Mechanical Inc. - Bevstream
Maui One
Lone Mountain
Total for Harris
Merrill Steel
Corona Stud & Deck
Niles Industrial Coatings
Union Erectors
Global Rope Access
Rigging International Group
Expansion Specialties
Southwest Specialty Coatings
Rigging Intl - SW Specialty
Derr & Isbell

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
539,287	301,837	37,467	56%	7%
664	293	24	44%	4%
52	52	0	100%	0%
12,181	5,472	0	45%	0%
1,877	1,187	0	63%	0%
26,062	18,233	1,419	70%	5%
1,688	391	0	23%	0%
28	0	0	0%	0%
5,344	2,625	0	49%	0%
11,675	2,310	487	20%	4%
36,766	19,525	0	53%	0%
4,601	3,412	0	74%	0%
8	0	0	0%	0%
106	52	0	49%	0%
3,075	4	312	0%	10%
23,810	7,780	4,072	33%	17%
667,221	363,170	43,781	54%	7%
2,323	1,995	142	86%	6%
77	25	0	32%	0%
2,399	2,019	142	84%	6%
18,088	6,333	0	35%	0%
2,913	2,030	0	70%	0%
167	76	0	46%	0%
108	0	0	0%	0%
5	5	0	100%	0%
21,280	8,443	0	40%	0%
728,911	609,739	14,340	84%	2%
2,487	539	0	22%	0%
300,010	260,024	0	87%	0%
157,670	115,629	6,926	73%	4%
25,569	22,255	0	87%	0%
23,261	9,298	0	40%	0%
4,298	4,298	0	100%	0%
2,310	584	0	25%	0%
28,401	1,321	0	5%	0%
5,600	4,865	0	87%	0%
9,516	7,724	0	81%	0%
1,288,032	1,036,274	21,266	80%	2%
50,648	49,245	0	97%	0%
905	26	0	3%	0%
51,553	49,271	0	96%	0%
0	0	0	0%	0%
2,248	2,077	0	92%	0%
684	684	0	100%	0%
168	35	0	21%	0%
62,930	58,503	0	93%	0%
3,431	1,263	0	37%	0%
15,101	9,541	0	63%	0%
3,322	159	0	5%	0%
87,883	72,260	0	82%	0%
477,389	251,543	4,276	53%	1%
42,782	21,964	3,090	51%	7%
5,812	812	27	14%	0%
9,896	0	10	0%	0%
3,525	16	0	0%	0%
3,075	1,997	0	65%	0%
0	0	0	0%	0%
2,277	844	32	37%	1%
7,339	4,428	0	60%	0%
9,503	4,917	0	52%	0%
561,597	286,520	7,435	51%	1%
0	0	0	0%	0%
58,637	18,667	854	32%	1%
45,394	16,535	1,200	36%	3%
20,600	7,637	1,812	37%	9%
19,734	6,200	0	31%	0%
13,852	2,216	0	16%	0%
133	80	0	60%	0%
34,337	23,312	0	68%	0%
11,740	635	0	5%	0%
507,367	266,826	1,912	53%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Union Erectors - Derr
Derr & Gruenwald Construction
The Herrick Corp.
Reliable Crane Service
Total for Merrill Steel
Enclos
Expansion Specialties, Inc.
Gephart Electric
Reliable Crane
Vergith Contracting
Affordable Federal Services
Walters & Wolf
Assa Abloy Entrance Systems
Union Erectors
Railworks
Team Construction
Total for Enclos
KONE
Dielco Crane
Jcord
Hutcherson Elevator Co.
Travertine
Energy Mechanical Insulation
Total for KONE
Desert Fire Protection
TAB
Energy Mechanical Insulation - Desert Fire
Jcord
Lone Mountain Excavation
Total for Desert Fire
Gephart/Morse - Low Voltage
Morse - GM Low Voltage
Gephart - GM Low Voltage
Total for Gephart/Morse - Low Voltage
Performance Contracting
Commercial Scaffolding - PCI
MPS Plastic Wall Products
Technicoat
Gale Building Products
Total for Performance Contracting
Aggregate Industries - MSE Retaining Wall
Stewart & Sundell
Harris Rebar - S&S
Total for Aggregate Industries MSE Retaining Wall
CEDCO Commercial LLC
Jcord
Technicoat
Total for CEDCO Commercial, LLC
Rolling Plains Construction
Total for Rolling Plains Construction
Union Erectors - Core
Jcord
Total for Union Erectors - Core
Derr & Isbell - Hoist
Total for Derr & Isbell - Hoist
Freyssinet
Steel Partners
Southwest Specialty Coatings
Mojave Electric
Rigging Intl - Freyssinet
Vision Construction
Dielco - Vision
Total for Freyssinet
American Door
Total for American Door

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
28,762	11,716	1,411	41%	5%
12,939	8,785	0	68%	0%
1,808	932	0	52%	0%
50,092	2,346	0	5%	0%
805,394	365,885	7,188	45%	1%
68,961	34,531	141	50%	0%
1,361	577	0	42%	0%
1,805	1,353	0	75%	0%
4,335	907	45	21%	1%
612	136	0	22%	0%
0	0	0	0%	0%
6,878	3,555	0	52%	0%
175	0	0	0%	0%
3,980	678	331	17%	8%
180	180	0	100%	0%
568	470	0	83%	0%
88,853	42,385	516	50%	0%
56,188	14,581	734	26%	1%
19	0	0	0%	0%
99	88	0	89%	0%
222	0	0	0%	0%
1,694	1,694	0	100%	0%
142	74	12	52%	8%
58,363	16,436	746	28%	1%
83,389	37,652	5,637	45%	7%
109	101	0	93%	0%
1,192	726	56	61%	5%
1,122	671	3	60%	0%
512	238	0	46%	0%
86,323	39,387	5,696	46%	7%
0	0	0	0%	0%
193,032	94,695	15,345	49%	8%
14,626	5,313	0	36%	0%
207,658	100,007	15,345	48%	7%
404,334	328,993	3,006	81%	1%
23,230	23,230	0	100%	0%
2,896	1,112	0	38%	0%
2,353	2,289	0	97%	0%
16,230	14,964	0	92%	0%
449,042	370,588	3,006	83%	1%
36,922	17,555	990	48%	0%
8,217	4,718	0	57%	0%
348	169	0	49%	0%
45,487	22,441	990	49%	2%
25,884	19,596	0	76%	0%
413	326	0	79%	0%
1,525	1,484	0	97%	0%
27,822	21,406	0	77%	0%
65,781	45,837	0	70%	0%
65,781	45,837	0	70%	0%
37,842	16,665	256	44%	1%
40	4	0	10%	0%
37,882	16,669	256	44%	1%
8,761	3,547	0	40%	0%
8,761	3,547	0	40%	0%
38,686	24,271	0	63%	0%
45,311	23,599	1,063	52%	2%
277	126	0	45%	0%
389	167	0	43%	0%
6,134	385	0	6%	0%
0	0	0	0%	0%
5,728	432	0	8%	0%
96,524	48,978	1,063	51%	1%
10,693	6,928	0	65%	0%
10,693	6,928	0	65%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Expansion Specialties
<i>Total for Expansion Specialties</i>
Danny's Construction
<i>Total for Danny's Construction Co.</i>
Midwest Pro Painting
<i>Total for Midwest Pro Painting</i>
Sports Fields, Inc.
Cache Valley Electric Co.
<i>Total for Sports Fields, Inc.</i>
Gephart/Morse - DAS
Morse - DAS
MD Electric
<i>Total for Gephart/Morse DAS</i>
Industrial Door
Southwest Specialty Coatings
Harris
Flooring Solutions of Nevada
Danny's Construction - IDC
Dielco Crane Services
<i>Total for Industrial Door</i>
Sahara Concrete - Decorative Site
TB Penick
Triton Structural Concrete
Penhall - TB Penick
Merli - TB Penick
CMC Rebar - Sahara
TAB - Sahara
A-1 Concrete
Merli Concrete = Sahara
<i>Total for Sahara Concrete - Decorative Site</i>
Southwest Specialty Contractors
Sports Facility
Rigging International
<i>Total for Southwest Specialty Contractors</i>
Architectural Southwest Stone
Technicoat Management, Inc.
<i>Total for Architectural Southwest Stone</i>
Sunstone Building Specialties
<i>Total for Sunstone Building Specialties</i>
Southwest Specialty Coatings
Rigging International
<i>Total for Southwest Specialty Coatings</i>
Western Millwork
Victory Woodworks
<i>Total for Western Millwork</i>
Raydeo Enterprise
Steel Partners
Standard Steel
JCord
Expansion Specialties
<i>Total for Raydeo Enterprise</i>
Master Craft Floors
<i>Total for Master Craft Floors</i>
ISEC
<i>Total for ISEC</i>
Custom Hearth Distributors
Energy Mechanical Insulation
<i>Total for Custom Hearth Distributors</i>

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
6,700	4,968	0	74%	0%
6,700	4,968	0	74%	0%
14,809	6,759	1,286	46%	9%
14,809	6,759	1,286	46%	9%
63,891	40,006	0	63%	0%
63,891	40,006	0	63%	0%
3,247	2,741	0	84%	0%
874	0	0	0%	0%
4,121	2,741	0	67%	0%
0	0	0	0%	0%
81,106	41,198	4,231	51%	5%
35,088	15,003	3,872	43%	11%
116,194	56,201	8,103	48%	7%
389	259	0	67%	0%
920	295	0	32%	0%
183	179	0	98%	0%
770	356	0	46%	0%
5,471	1,912	633	35%	12%
0	1,912	633	35%	12%
7,732	4,912	1,266	64%	16%
27,192	26,579	0	98%	0%
0	0	0	0%	0%
21,653	18,332	0	85%	0%
116	78	0	67%	0%
567	35	0	6%	0%
3,438	2,814	0	82%	0%
4,219	2,068	0	49%	0%
259	203	20	78%	8%
295	101	0	34%	0%
57,739	50,209	20	87%	0%
26,984	23,901	0	89%	0%
0	0	0	0%	0%
4,493	699	0	16%	0%
31,476	24,599	0	78%	0%
24,479	24,538	0	100%	0%
196	181	0	92%	0%
24,675	24,718	0	100%	0%
623	174	0	28%	0%
623	174	0	28%	0%
14,236	9,026	0	63%	0%
566	120	0	21%	0%
14,802	9,146	0	62%	0%
31,730	13,932	2,140	44%	7%
1,878	823	0	44%	0%
33,608	14,755	2,140	44%	6%
2,760	429	82	16%	3%
11,410	3,305	2,066	29%	18%
23,961	7,260	0	30%	0%
606	106	0	18%	0%
1,701	1,281	0	75%	0%
40,438	12,381	2,148	31%	5%
6,410	6,033	0	94%	0%
6,410	6,033	0	94%	0%
22,007	11,494	0	52%	0%
22,007	11,494	0	52%	0%
1,105	542	0	49%	0%
1,218	745	150	61%	12%
2,323	1,287	150	55%	6%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Corona Stud & Deck
Total for Corona Stud & Deck
Aggregate Industries
A Affordable Striping & Sealing
Flippins Trenching
A-1 Concrete
MC4 Construction, Inc.
Total for Aggregate Industries - Pavement
Golden Bay Fence Plus Iron Works, Inc.
REB Construction
MD Electric
Harris Rebar - Golden Bay
Total for Golden Bay Fence Plus Iron Works
Stewart & Sundell
Merli Concrete
Total for Stewart & Sundell - Decorative Concrete
YESCO
Union Erectors
Eberhard SW Roofing
Flippins Trenching
Total for YESCO
Jones Sign Co.
SW Specialty Coatings
Global Rope Access
Total for Jones Sign Co., Inc.
Camatic
Seating Installation Group
Total for Camatic
Dimensional Innovations
P1 Group, Inc.
Valley Steel
Total for Dimensional Innovations
Vector Foiltec
Danny's Construction
Dielco Crane Services
Global Rope Access
Harris Las Vegas
Unforgettable Coatings
Total for Vector Foiltec
Austin Millwork & Cabinetry
Ferraro Marble Companies
Total for Austin Millwork & Cabinetry, Inc.
Brightview Landscape Development
JCord
Total for Brightview Landscape Development
Davis Glass & Mirror
Sunstone Building Specialties
Total for Davis Glass & Mirror
Spilker Pacific
Total for Spilker Pacific
T. Nickolas
Travertine
Technicoat Management
Total for T. Nickolas
Technicoat Management
Total for Technicoat Management
Valley Steel
Total for Valley Steel
Las Vegas Demolition

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
24,509	9,255	4,484	38%	18%
24,509	9,255	4,484	38%	18%
13,644	6,124	251	45%	2%
514	411	0	80%	0%
16	10	0	63%	0%
14	14	0	100%	0%
5,618	4,305	0	77%	0%
19,806	10,863	251	55%	1%
9,448	6,780	0	72%	0%
108	22	0	20%	0%
16	3	0	19%	0%
1,066	537	0	50%	0%
10,637	7,342	0	69%	0%
13,410	12,931	0	96%	0%
5	0	0	0%	0%
13,414	12,931	0	96%	0%
17,794	5,999	295	34%	2%
2,023	347	0	17%	0%
1,220	1,176	0	96%	0%
137	129	0	94%	0%
21,174	7,650	295	36%	1%
6,842	766	610	11%	9%
476	385	0	81%	0%
2,286	176	190	17%	108%
9,604	1,326	800	14%	8%
0	0	0	0%	0%
13,884	10,386	0	75%	0%
13,884	10,386	0	75%	0%
36	0	0	0%	0%
328	61	21	19%	6%
3,332	1,860	0	56%	0%
3,695	1,921	21	52%	1%
21,858	10,772	0	49%	0%
5,543	1,947	293	35%	5%
1,836	139	0	8%	0%
886	0	0	0%	0%
154	81	0	53%	0%
634	396	0	63%	0%
30,910	13,335	293	43%	1%
4,673	1,783	0	38%	0%
315	315	0	100%	0%
4,988	2,098	0	42%	0%
9,653	9,704	0	101%	0%
3	3	0	100%	0%
9,656	9,707	0	101%	0%
2,848	1,108	0	39%	0%
141	53	0	38%	0%
2,988	1,161	0	75%	2%
2,338	1,547	0	66%	0%
2,338	1,547	0	131%	0%
57,522	52,900	0	92%	0%
851	835	0	98%	0%
704	663	0	94%	0%
59,076	54,398	0	92%	0%
12,241	8,331	0	68%	0%
12,241	8,331	0	68%	0%
626	229	0	37%	0%
626	229	0	37%	0%
1,446	1,462	0	101%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through June 2020

Subcontractor
Total for Las Vegas Demolition
Niles Industrial Coatings
Total for Niles Industrial Coatings
Cleaning Services
Rigging International
Total for Cleaning Services Incorporated
Creative Play Recreation
REB Construction
Total for Creative Play Recreation
Seda Seating
Live Electric
Total for Seda Seating
Alpha Video & Audio
Titan Systems, Inc.
MD Electric
Total for Alpha Video & Audio
McKeon Door of America
Mojave Electric
MJ Dean Construction
Total for McKeon Door of America
Show Canada
Union Erectors
MD Electric
Total for Show Canada
A Track-out Solution LLC
Total for A Track-out Solution
XL Steel
Total for XL Steel
Giroux Glass
Total for Giroux Glass
Arcon Global
Total for Arcon Global LLC
MG McGrath
Total for MG McGrath
Amazon Masonry
Total for Amazon Masonry
TOTAL HOURS

Cumulative hours through June 2020				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
1,446	1,462	0	101%	0%
1,918	1,433	40	75%	2%
1,918	1,433	40	75%	2%
11,840	20,946	0	177%	0%
4,876	940	0	19%	0%
16,716	21,886	0	131%	0%
1,123	1,084	0	97%	0%
32	16	0	50%	0%
1,155	1,100	0	95%	0%
0	0	0	0%	0%
663	481	0	73%	0%
663	481	0	73%	0%
0	0	0	0%	0%
1,672	352	0	21%	0%
619	38	0	6%	0%
2,291	390	0	17%	0%
765	115	0	15%	0%
164	0	0	0%	0%
111	94	0	85%	0%
1,040	209	0	20%	0%
0	0	0	0%	0%
536	130	0	24%	0%
331	0	0	0%	0%
866	130	0	15%	0%
1,480	1,254	0	85%	0%
1,480	1,254	0	85%	0%
97	60	0	61%	0%
97	60	0	61%	0%
6,440	3,269	0	51%	0%
6,440	3,269	0	51%	0%
237	237	0	100%	0%
237	237	0	100%	0%
287	142	142	49%	49%
287	142	142	49%	49%
497	497	0	100%	0%
497	497	0	100%	0%
5,655,218	3,530,057	128,990	62%	2%
		Goal	38%	