

DATE: June 20, 2019
FROM: Lynn R. Littlejohn
RE: Las Vegas Stadium
Community Benefits Plan Report – May 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 20%.
- Approximately \$1 billion dollars of work has been awarded with \$216 million committed to SBE firms.
- 102 different SBE firms have been awarded work on the project; 38 with multiple contracts.
- 26 different WMBE firms have been awarded work with contracted value of \$49,908,376
- 72% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 63% minority/female and 2% veteran with approximately 1,867,312 hours worked through May.

Community Engagement and Outreach

- Provided a project presentation and tour to NAWIC
- Participated in the Careers in Motion Job Fair
- Participated in the Clark County Small Business Expo

Attached are the SBE and workforce participation reports.

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|------------------------|--------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Lewis K. Construction | Fencing Repairs | SBE | \$ 19,360 | \$ 19,360 | 100% | \$ 21,838 | 100% | \$ 21,838 | | \$ 21,838 | \$ - |
| | NV | Nevada Water Trucks | Track Out Pad Installation | SBE | \$ 10,000 | \$ 10,000 | 100% | \$ 9,903 | 100% | \$ 9,903 | | \$ 9,903 | \$ - |
| | NV | Amazon Masonry | Dust Control | SBE/MBE | \$ 10,000 | \$ 10,000 | 100% | \$ 11,495 | 100% | \$ 11,495 | | \$ 11,495 | \$ - |
| | NV | Tab Contractors, Inc. | Trailer Set-up & Geotech Fault Study | Other | \$ 748,450 | \$ 490,567 | 66% | \$ 908,200 | 60% | | | | \$ 862,790 |
| | NV | Boulder Sand & Gravel | Aggregates | SBE | | | | | | \$ 10,900 | | \$ 9,815 | |
| | NV | JS & S Surveying | Surveying | SBE/MBE | | | | | | \$ 28,190 | | \$ 20,088 | |
| | NV | M Con | Utilities | SBE/MBE | | | | | | \$ 402,693 | | \$ 401,133 | |
| | NV | Olson Precast Co. | Concrete Manhole | SBE | | | | | | \$ 14,738 | | \$ 14,738 | |
| | NV | Acme Electric | Street Light Repairs | Other | | | | | | | \$ 4,033 | \$ - | \$ 4,033 |
| | NV | Nevada Tap Master | Hot Taps | SBE | | | | | | \$ 1,560 | | \$ 1,560 | |
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 595 | | \$ 595 | |
| | NV | National Trench Safety | Traffic Control | Other | | | | | | | \$ 11,767 | | \$ 11,767 |
| | NV | Wells Cargo | Cold Mix, Reject Sand, Rock | Other | | | | | | | \$ 3,090 | | \$ 3,090 |
| | NV | HD White Cap | Equipment Rental | Other | | | | | | | \$ 9,536 | | \$ 9,536 |
| | NV | Cashman Equipment | Equipment Rental | Other | | | | | | | \$ 5,016 | | \$ 5,016 |
| | NV | Sunstate | Sewer & Water Materials | Other | | | | | | | \$ 1,793 | | \$ 1,793 |
| | NV | Ferguson Waterworks | Equipment Rental | Other | | | | | | | \$ 84,388 | | \$ 84,388 |
| | NV | United Rentals | Concrete | Other | | | | | | | \$ 20,386 | | \$ 20,386 |
| | NV | Nevada Ready Mix | Equipment Rental | Other | | | | | | | \$ 7,954 | | \$ 7,954 |
| | NV | Ahern Rentals | Trucking Materials | Other | | | | | | | \$ 2,474 | | \$ 2,474 |
| | NV | Werdco | Trucking Materials | Other | | | | | | | \$ 2,764 | | \$ 2,764 |
| | NV | Diaz Trucking | Trucking Materials | Other | | | | | | | \$ 385 | | \$ 385 |
| | NV | Boulder Sand & Gravel | Type II | SBE | | | | | | \$ 7,717 | | \$ 7,717 | \$ - |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-------------|-------|---------------------------------------|-----------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Hernandez Trucking | Trucking Materials | Other | | | | | | | \$ 2,026 | | \$ 2,026 |
| | NV | HD Barricade | Traffic Control | Other | | | | | | | \$ 8,575 | | \$ 8,575 |
| | NV | MMC, Inc. | Vactoring | Other | | | | | | | \$ 10,000 | | \$ 1,950 |
| | NV | A-1 Concrete Cutting | Saw Cutting/Core Drilling/Demo | SBE/MBE | | | | | | \$ 75,000 | | \$ 360 | |
| | NV | Wells Cargo, Inc. | Asphalt Paving | Other | | | | | | | \$ 31,200 | | \$ 29,710 |
| | NV | Nevada Water Trucks | SWPPP & Dust Control Services | SBE | \$ 494,460 | \$ 494,460 | 100% | \$ 1,857,532 | 100% | \$ 1,857,532 | | \$ 1,563,184 | |
| | NV | Cashman Professional | Photography | SBE | \$ 37,800 | \$ 37,800 | 100% | \$ 37,800 | 100% | \$ 37,800 | | \$ 93,113 | |
| | NV | Eros Environmental | SWPPP Inspections | SBE | \$ 18,195 | \$ 18,195 | 100% | \$ 18,195 | 100% | \$ 18,195 | | \$ 9,195 | |
| | NV | Preventive Measures | Site Security | SBE | \$ 100,000 | \$ 100,000 | 100% | \$ 100,000 | 100% | \$ 100,000 | | \$ 139,716 | |
| | MN | Danny's Construction | Field Tray Mock-up | WBE | \$ 147,000 | \$ - | | \$ 147,000 | | | | | \$ 139,650 |
| | TX | Derr & Isbell Construction | Personnel Hoist | Other | \$ 2,799,134 | \$ 419,870 | 15% | \$ 2,799,134 | 23% | | | | \$ 1,422,464 |
| | NV | A&N Custom Fabrication | Misc. Metals | SBE | | | | | | \$ 568 | | \$ 568 | |
| | TX | Beck Steel | Misc. Steel | Other | | | | | | | \$ 17,963 | | \$ 17,963 |
| | NY | Extra Mile Transportation | Misc. Steel Items | Other | | | | | | | \$ 30,000 | | \$ - |
| | NV | Fastenal | Mast Tools & Fasteners | Other | | | | | | | \$ 8,099 | | \$ 8,099 |
| | NV | Hershberger Bros Welding | Mast Installation | SBE | | | | | | \$ 944 | | \$ 944 | |
| | NV | Steel Partners | Fabrication of Bracing/Bridges | SBE | | | | | | \$ 633,398 | | \$ 633,398 | |
| | TX | Walter P Moore | Construction Engineering & Design | Other | | | | | | | \$ 90,445 | | \$ 90,445 |
| 1.01 | WI | Merrill Iron & Steel | Structural Steel | Other | \$ 179,413,551 | \$ 26,912,032 | 15% | \$ 235,741,213 | 15% | | | | \$ 181,750,755 |
| | TX | Derr & Isbell Construction | Steel Erection | Other | | | | | | | \$ 86,661,609 | | \$ 43,196,085 |
| | NV | Reliable Crane Service | Crane Operation & Maintenance | SBE | | | | | | \$ 9,900,000 | | \$ 3,976,926 | |
| | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | | | | | | \$ 1,000,000 | | \$ 755,911 | |
| | NV | Union Erectors, LLC | Steel Erection | SBE | | | | | | \$ 2,500,000 | | \$ 1,836,900 | |
| Page 2 of 2 | | Derr & Gruenewald Construction | Steel Erection | Other | | | | | | | \$ 1,000,000 | | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|--------------------------------|----------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | CA | The Herrick Corporation | Steel Erection | Other | | | | | | | \$ 500,000 | | |
| | IN | Aarbee Structures | Detailing Services | Other | | | | | | | \$ 6,689,944 | | \$ 6,689,944 |
| | MT | ADF International | Various Fabrication Scope | Other | | | | | | | \$ 8,195,718 | | \$ 8,195,718 |
| | OR | Albina Pipe Bending | Bending Service | Other | | | | | | | \$ 28,708 | | \$ 28,708 |
| | MI | Alro Steel Corporation | Raw Material Supply | Other | | | | | | | \$ 21,253 | | \$ 21,253 |
| | WI | Amston Supply | Trailer Rental | Other | | | | | | | \$ 181,670 | | \$ 181,670 |
| | DE | Arcelormittal International | Raw Material Supply | Other | | | | | | | \$ 573,987 | | \$ 573,987 |
| | IL | Arcelormittal USA | Raw Material Supply | Other | | | | | | | \$ 187,422 | | \$ 187,422 |
| | NC | Armstrong Transport Group | Freight | Other | | | | | | | \$ 400,136 | | \$ 400,136 |
| | IL | Atlas Tube | HSS Tube & Pipe | Other | | | | | | | \$ 1,847,527 | | \$ 1,847,527 |
| | TN | Avenger Logistics | Freight | Other | | | | | | | \$ 864,692 | | \$ 864,692 |
| | CO | AZZ Galvanizing Denver | Galvanizing | Other | | | | | | | \$ 26,809 | | \$ 26,809 |
| | WI | Baum Machine | Machining | Other | | | | | | | \$ 262,252 | | \$ 239,057 |
| | TX | Bedrock Logistics | Freight | Other | | | | | | | \$ 387,925 | | \$ 387,925 |
| | AZ | Bell Street | Fabrication Subcontractor | Other | | | | | | | \$ 1,408,425 | | \$ 1,408,425 |
| | IL | Black Diamond Pipe & Tube | Raw Material Supply | Other | | | | | | | \$ 141,790 | | \$ 141,790 |
| | MO | Bourne Logistics Management | Freight | Other | | | | | | | \$ 17,035 | | \$ 17,035 |
| | CO | Brown Strauss Co. | Raw Material Supply | Other | | | | | | | \$ 585,914 | | \$ 585,914 |
| | IL | Chapel Steel | Material Supply | Other | | | | | | | \$ 134,748 | | \$ 134,748 |
| | IL | Chicago Metal Rolled Products | Rolled Materials | Other | | | | | | | \$ 22,420 | | \$ 22,420 |
| | VA | Cives Corporation | Fabrication Subcontractor | Other | | | | | | | \$ 894,186 | | \$ 852,884 |
| | WI | Computerized Structural Design | Connection Design Services | Other | | | | | | | \$ 289,438 | | \$ 125,750 |
| | SC | Con-Serv Inc. | Raw Material Supply | Other | | | | | | | \$ 256,512 | | \$ 256,512 |
| | WA | Corona Stud & Deck | Deck Supply & Installation | Other | | | | | | | \$ 5,952,613 | | \$ 2,941,397 |
| | IL | Custom Fab & Coatings | Fabrication Subcontractor | Other | | | | | | | \$ 992,542 | | \$ 942,915 |
| | WI | D&S Machine Service, Inc. | Machining | Other | | | | | | | \$ 117,113 | | \$ 96,407 |
| | SC | Erico International Corp. | Fasteners | Other | | | | | | | \$ 17,400 | | \$ 17,400 |
| | NV | Fasco | Fastener Supply & Delivery | SBE | | | | | | \$ 2,461,459 | | \$ 2,461,459 | |
| | IL | FHS Consulting | Testing Service | Other | | | | | | | \$ 16,245 | | \$ 16,245 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|--------------|-------|----------------------------|------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | MN | Gephart Morse | Temp Power | Other | | | | | | | \$ 46,318 | | \$ 46,318 |
| | MT | HCA Transport | Freight | Other | | | | | | | \$ 369,397 | | \$ 369,397 |
| | CA | The Herrick Corp. | Fabrication Subcontractor | Other | | | | | | | \$ 4,256,932 | | \$ 3,131,410 |
| | NV | Hershberger Bros Welding | Misc. Fabrication Services | SBE | | | | | | \$ 2,629,067 | | \$ 2,629,067 | |
| | MO | Hillsdale Fabricators | Fabrication Subcontractor | Other | | | | | | | \$ 265,388 | | \$ 265,388 |
| | OK | Hilti | Anchors/Anchor Rods | Other | | | | | | | \$ 77,881 | | \$ 77,881 |
| | AL | Independence Tube Corp. | Material Supplier | Other | | | | | | | \$ 91,438 | | \$ 91,438 |
| | IL | Infra Metals | W, HSS, Plate, Raw Materials | Other | | | | | | | \$ 206,969 | | \$ 206,969 |
| | UT | Interstate Gratings | Grating Supply | Other | | | | | | | \$ 426,249 | | \$ 408,459 |
| | UT | Intsel Steel West | Raw Material Supply | Other | | | | | | | \$ 321,877 | | \$ 321,877 |
| | AZ | JV Driver | Fabrication Subcontractor | Other | | | | | | | \$ 3,014,082 | | \$ 2,557,172 |
| | OH | Kenilworth Steel Co. | Raw Material Supply | Other | | | | | | | \$ 134,898 | | \$ 134,898 |
| | KS | King of Freight LLC | Freight | Other | | | | | | | \$ 578,938 | | \$ 578,938 |
| | IL | Kloeckner Metals - Chicago | Material Supplier | Other | | | | | | | \$ 384,352 | | \$ 384,352 |
| | IA | Kloeckner Metals - Dubuque | Material Supplier | Other | | | | | | | \$ 110,217 | | \$ 110,217 |
| | IL | Leeco Steel, LLC | Raw Material Supply | Other | | | | | | | \$ 948,552 | | \$ 948,552 |
| | MN | LeJeune Steel Company | Fabrication Subcontractor | Other | | | | | | | \$ 481,470 | | \$ 481,470 |
| | OK | Love's Solutions | Freight | Other | | | | | | | \$ 53,098 | | \$ 53,098 |
| | TX | Madden Bolt Corp. | Anchor Rod Assemblies | Other | | | | | | | \$ 4,992 | | \$ 4,992 |
| | WI | Max Weiss | Rolled Materials | Other | | | | | | | \$ 123,400 | | \$ 123,400 |
| | CA | McKinney Trailer Rentals | Trailer Rental | Other | | | | | | | \$ 219,933 | | \$ 219,933 |
| | FL | Metals USA | Raw Material Supply | Other | | | | | | | \$ 40,508 | | \$ 40,508 |
| | NV | Metro Trailer Leasing | Trailer Rental | Other | | | | | | | \$ 79,835 | | \$ 79,835 |
| | MO | Milestone Trailer Leasing | Trailer Rental | Other | | | | | | | \$ 88,549 | | \$ 88,549 |
| | NV | Mori Consulting | Raw Material Procurement | SBE/MBE | | | | | | \$ 14,200,268 | | \$ 14,200,268 | |
| | MO | Murphy Hoffman | Freight | Other | | | | | | | \$ 301,820 | | \$ 301,820 |
| | AL | NAFCO | Fabrication Subcontractor | Other | | | | | | | \$ 2,322,221 | | \$ 2,322,221 |
| | OH | Nelson Stud Welding | Weld Studs | Other | | | | | | | \$ 10,000 | | \$ 8,961 |
| | MI | Niles Industrial Coatings | Touch-up Field Painting & Cleaning | Other | | | | | | | \$ 2,403,639 | | \$ 812,551 |
| Page 4 of 10 | NV | NP Tropicana LLC | Lot Rentals | Other | | | | | | | \$ 175,000 | | \$ 175,000 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|---------------------------------|------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | SC | Nucor Steel Berkeley | Raw Material | Other | | | | | | | \$ 120,133 | | \$ 120,133 |
| | AR | Nucor Yamato Steel | WF Beams, Raw Material | Other | | | | | | | \$ 3,000,000 | | \$ 1,520,016 |
| | AL | NuSteel Fabricators | Fabrication Subcontractor | Other | | | | | | | \$ 1,042,123 | | \$ 946,892 |
| | IL | O'Brian Steel Service Co. | Raw Material | Other | | | | | | | \$ 274,783 | | \$ 274,783 |
| | NC | Old Dominion Freight Line | Freight | Other | | | | | | | \$ 44,080 | | \$ 44,080 |
| | IL | Olympic Steel | Material Supply | Other | | | | | | | \$ 155,736 | | \$ 155,736 |
| | CA | PDM Steel Services | Material Supply | Other | | | | | | | \$ 212,263 | | \$ 212,263 |
| | KS | PKM Steel Service | Fabrication Subcontractor | Other | | | | | | | \$ 744,055 | | \$ 706,852 |
| | PA | PPG Industries | Raw Material | Other | | | | | | | \$ 1,228,382 | | \$ 1,228,382 |
| | MO | Proenergy Crafts | Tradesmen | Other | | | | | | | \$ 263,399 | | \$ 263,399 |
| | CA | RBC Lubron Bearing Systems | Bearing Supplier | Other | | | | | | | \$ 201,219 | | \$ 201,219 |
| | WI | Russell Metals Williams Bahcall | Material Supply | Other | | | | | | | \$ 207,874 | | \$ 207,874 |
| | NV | Ryan Transportation | Freight | Other | | | | | | | \$ 34,891 | | \$ 34,891 |
| | AL | Saginaw Pipe Company | Raw Material Supply | Other | | | | | | | \$ 210,519 | | \$ 210,519 |
| | TX | Service Steel Warehouse | Raw Material Supply | Other | | | | | | | \$ 63,419 | | \$ 63,419 |
| | MO | South Side Machine Works | Machining | Other | | | | | | | \$ 21,050 | | \$ 21,050 |
| | WI | SPE, Inc. | Tradesmen | Other | | | | | | | \$ 154,203 | | \$ 154,203 |
| | SE | SSAB/IPSCO | Material Supplier | Other | | | | | | | \$ 2,291,648 | | \$ 2,291,648 |
| | KS | Steel & Pipe Supply | W, HSS, Plate, Raw Materials | Other | | | | | | | \$ 126,555 | | \$ 126,555 |
| | IN | Steel Dynamics | W, C, L, Raw Materials | Other | | | | | | | \$ 117,455 | | \$ 117,455 |
| | NV | Steel Partners | Stair Supply | SBE | | | | | | \$ 918,788 | | \$ 885,153 | |
| | MO | Steelman Transportation | Freight | Other | | | | | | | \$ 31,208 | | \$ 31,208 |
| | TX | STI Group, Inc. | Fabrication Subcontractor | Other | | | | | | | \$ 2,821,305 | | \$ 2,821,305 |
| | WI | Strohwig Industries | Machining | Other | | | | | | | \$ 768,300 | | \$ 700,393 |
| | OH | TQL | Freight | Other | | | | | | | \$ 310,920 | | \$ 310,920 |
| | NV | Tradesmen International | Tradesmen | Other | | | | | | | \$ 43,832 | | \$ 43,832 |
| | IN | Triad Metals International | Raw Material Supply | Other | | | | | | | \$ 108,589 | | \$ 108,589 |
| | MO | Tubular Steel | HSS Tube & Raw Materials | Other | | | | | | | \$ 3,385,010 | | \$ 3,385,010 |
| | NV | Union Erectors | Field Repairs | SBE | | | | | | \$ 1,453,552 | | \$ 533,658 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|--------------|-------|------------------------------------|---|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | KS | Unique Metal Fabrications | Fabrication Subcontractor | Other | | | | | | | \$ 2,383,104 | | \$ 2,383,104 |
| | TX | Universal Steel America | Material Supplier | Other | | | | | | | \$ 13,811 | | \$ 13,811 |
| | OH | US Logistics LLC | Freight | Other | | | | | | | \$ 253,804 | | \$ 253,804 |
| | AZ | VDS West | Fabrication Subcontractor | Other | | | | | | | \$ 2,450,000 | | \$ 2,769,486 |
| | CA | West Coast Inspections | Shop Inspection Services | Other | | | | | | | \$ 2,280,674 | | \$ 2,280,674 |
| | FL | Worldwide Specialty Logistics | Freight | Other | | | | | | | \$ 1,068,308 | | \$ 1,068,308 |
| | NV | Xtra Lease LLC | Trailer Rental | Other | | | | | | | \$ 665,469 | | \$ 665,469 |
| | WI | ZMAC Transportation Solutions | Freight | Other | | | | | | | \$ 18,625 | | \$ 18,625 |
| | | | | | | | | | | | | | |
| 1.02a | NJ | Vector Foiltec | ETF Roofing System | Other | \$ 29,701,944 | \$ 4,455,292 | 15% | \$ 31,669,543 | 15% | \$ 4,740,491 | | | \$ 16,558,651 |
| | CA | Walter P Moore | Professional Engineering | Other | | | | | | | \$ 816,604 | | \$ 816,604 |
| | IT | Cimolai S.P.A. | Material Supplies | Other | | | | | | | \$ 6,435,750 | | \$ 3,193,173 |
| | NV | Union Erectors | Material Supplies | SBE | | | | | | \$ 2,000 | | \$ 1,969 | |
| | NV | Reliable Crane Services | Equipment & Storage | SBE | | | | | | \$ 7,940 | | \$ 7,390 | |
| | | | | | | | | | | | | | |
| 1.02b | VA | Freyssinet, Inc. | Cable Net Roof Support | Other | \$ 31,600,000 | \$ 4,740,000 | 15% | \$ 31,755,455 | 17% | | | | \$ 16,694,582 |
| | CH | Fatzer AG | Manufacture & Supply of Fully Locked coil Ropes | Other | | | | | | | \$ 3,848,988 | | 2,564,678.00 |
| | DE | Bollinger & Grohmann International | Design Services | Other | | | | | | | \$ 431,332 | | 365,853.00 |
| | MO | Thornton Tomasetti | Structural Engineering | Other | | | | | | | \$ 175,831 | | 175,831.00 |
| | NV | Kordt Engineering | PE Services of Permanent Works | SBE | | | | | | \$ 72,200 | | 59,700.00 | |
| | IT | CAVE S.R.L. | Manufacture & Supply of Cable Clamps | Other | | | | | | | \$ 284,881 | | 161,564.00 |
| | CH | HFE | Manufacture & Supply of Cable Struts | Other | | | | | | | \$ 476,084 | | 476,084.00 |
| | CH | CHINA Grand Engineering | Manufacture & Supply of Temporary Work Steel | Other | | | | | | | \$ 894,626 | | 709,239.00 |
| | NV | TV Transport | Yard - Rental, Security & Storage | SBE | | | | | | \$ 315,000 | | 164,911.00 | |
| | NV | Vision Construction Services | Crane Rental | SBE | | | | | | \$ 1,615,000 | | 45,110.00 | |
| | NV | Steel Partners, LLC | Installation | SBE | | | | | | \$ 2,690,700 | | 294,429.00 | |
| | NV | Rigging International Group | Rope Access | SBE | | | | | | \$ 422,660 | | | |
| | NV | Southwest Specialty Coatings | Painting Struts | SBE | | | | | | \$ 133,500 | | | |
| | LA | Aggreko, LLC | Electrical Supply | Other | | | | | | | \$ 140,000 | | |
| | TX | Roll-Lift USA, Inc. | Provide Equipment | Other | | | | | | | \$ 355,160 | | |
| | | | | | | | | | | | | | |
| 1.03 | NV | Sunstate Companies, LLC | PreCast | Other | \$ 25,129,767 | \$ 3,769,465 | 15% | \$ 26,854,679 | 16% | | | | \$ 16,921,729 |
| | NV | Expansion Specialties | Caulking of PreCast | SBE/VBE | | | | | | \$ 205,000 | | \$ 36,100 | |
| | NV | GM Construction, LLC | Erection of PreCast | Other | | | | | | | \$ 2,216,565 | | \$ 1,687,208 |
| | NV | GM Construction, LLC | Erection of PreCast | SBE | | | | | | \$ 1,254,669 | | | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|----|-------|-----------------------------|----------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | GM Construction, LLC | Erection of PreCast - Upper Bowl | SBE | | | | | | \$ 2,191,367 | | \$ 1,030,092 | |
| | NV | Westside Building Materials | Supplier | Other | | | | | | | \$ 1,000 | | \$ - |
| | NV | Lowe's | Supplier | Other | | | | | | | \$ 1,000 | | \$ - |
| | NV | Reliable Steel | Stud & Shield Welding | SBE | | | | | | \$ 260,000 | | \$ 364,180 | |
| | CA | United Rentals Northwest | Rental | Other | | | | | | | \$ 5,603 | | \$ 5,603 |
| | OH | Tru-Fit Products of Utah | Field Supplies | Other | | | | | | | \$ 36,886 | | \$ 36,886 |
| | NV | Fasteners | Field Supplies | Other | | | | | | | \$ 10,550 | | \$ 10,550 |
| | UT | DJB Gas Service | Fuel | Other | | | | | | | \$ 637 | | \$ 637 |
| | NV | Curtis Steel | Material | Other | | | | | | | \$ 619 | | \$ 619 |
| | CA | California Tool Welding | Weld Supplies | Other | | | | | | | \$ 9,671 | | \$ 9,671 |
| | NV | CES | Field Supplies | Other | | | | | | | \$ 959 | | \$ 959 |
| | NV | AXT Transportation | Fuel | Other | | | | | | | \$ 1,533 | | \$ 1,533 |
| | CA | Airgas West | Welding Gas | Other | | | | | | | \$ 541 | | \$ 541 |
| | NV | Ahern Rentals | Rental | Other | | | | | | | \$ 20,530 | | \$ 20,530 |
| | CT | CS Unitec, Inc. | Field Supplies | Other | | | | | | | \$ 555 | | \$ 555 |
| | NV | Home Depot | Field Supplies | Other | | | | | | | \$ 698 | | \$ 698 |
| | NV | Red-O-Arc Welding | Field Equipment | Other | | | | | | | \$ 16,549 | | \$ 16,549 |
| | NV | Southern Nevada Welding | Field Supplies | Other | | | | | | | \$ 241 | | \$ 241 |
| | NV | PR Diamond Products | Field Small Tools | Other | | | | | | | \$ 724 | | \$ 724 |
| | NV | Dielco Crane Services | Crane Services & Hydraulic Lifts | Other | | | | | | | \$ 400,000 | | \$ 349,500 |
| | NV | Abatix | Supplier | Other | | | | | | | \$ 50,000 | | \$ 35,861 |
| | WA | Amazon | Supplier | Other | | | | | | | \$ 916 | | \$ 916 |
| | NV | Concrete Accessories | Supplier | SBE | | | | | | \$ 50,000 | | \$ 12,078 | |
| | NV | BC Rope & Rigging | Supplier | SBE | | | | | | \$ 1,894 | | \$ 1,894 | |
| | NV | Copper State Bolt & Nut Co. | Supplier | Other | | | | | | | \$ 5,000 | | \$ 70 |
| | NV | Core T Trucking | Supplier | Other | | | | | | | \$ 350 | | \$ 350 |
| | NV | Fasteners, Inc. | Supplier | Other | | | | | | | \$ 50,000 | | \$ 34,937 |
| | NV | Cutting Edge | Supplier | Other | | | | | | | \$ 1,000 | | \$ 455 |
| | NV | Harbor Freight Tools | Supplier | Other | | | | | | | \$ 1,000 | | \$ 348 |
| | NV | HD Supply Waterworks | Supplier | Other | | | | | | | \$ 3,000 | | \$ 1,653 |
| | NV | McFadden-Dale Hardware | Supplier | Other | | | | | | | \$ 500 | | \$ 190 |
| | MN | M.A. Mortenson Co. | Supplier | Other | | | | | | | \$ 150,000 | | \$ 80,614 |
| | NV | Kuker Ranken Vegas | Supplier | Other | | | | | | | \$ 500 | | \$ 182 |
| | NV | McIntosh Communications | Supplier | Other | | | | | | | \$ 6,074 | | \$ 6,074 |
| | NV | Mobile Mini | Supplier | Other | | | | | | | \$ 15,000 | | \$ 6,490 |
| | NV | Mobile Materials | Supplier | Other | | | | | | | \$ 10,000 | | \$ 4,425 |
| | NV | Senegy Petroleum | Supplier | Other | | | | | | | \$ 100,000 | | \$ 17,925 |
| | NV | Silver State Rope & Rigging | Supplier | Other | | | | | | | \$ 161,328 | | \$ 161,328 |
| | NV | Steel Edge | Supplier | SBE | | | | | | \$ 150,000 | | \$ 18,788 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|-----------------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Precision Aggregate Products | Supplier | SBE | | | | | | \$ 40,000 | | \$ 11,661 | |
| | OK | Hilti, Inc. | Supplier | Other | | | | | | | \$ 1,000 | | \$ 196 |
| | NV | JS&S Surveying, Inc. | Suveying | SBE/MBE | | | | | | \$ 177,408 | | \$ 39,262 | |
| | NV | Home Depot | Supplier | Other | | | | | | | \$ 1,000 | | \$ 111 |
| | IL | U-Line | Supplier | Other | | | | | | | \$ 5,000 | | \$ 4,001 |
| | NV | Monsen Engineering | Supplying Engineering Equip | Other | | | | | | | \$ 30,000 | | \$ 26,251 |
| | IL | Reddaway, Inc. | Freight Charges | Other | | | | | | | \$ 2,000 | | \$ 435 |
| | NV | JLB Land Surveying, LLC | Supplier | Other | | | | | | | \$ 12,365 | | \$ 12,365 |
| | NV | Standard Steel, LTD | Welding | Other | | | | | | | \$ 100,000 | | |
| | NV | United Rentals | Equipment Rental | Other | | | | | | | \$ 5,000 | | \$ 1,968 |
| | NM | Heatly Engineering | Design/Engineering of PreCast | Other | | | | | | | \$ 1,382,371 | | \$ 1,382,371 |
| | NV | Western Pacific Precast, LLC | Precast Elements | Other | | | | | | | \$ 16,590,904 | | \$ 10,845,276 |
| | | | | | | | | | | | | | |
| 1.04/1.05 | MN | Harris Companies | Mechanical & Plumbing | Other | \$ 121,500,000 | \$ 18,225,000 | 15% | \$ 127,350,787 | 21% | | | | \$ 60,118,507 |
| | NV | Maui One Excavating | Trenching, Excating & Hauling | SBE/MBE | | | | | | \$ 2,360,501 | | \$ 1,501,236 | |
| | NV | Lone Mountain Excavation | Site Prep | Other | | | | | | | \$ 1,659,563 | | \$ 870,840 |
| | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | | | | | | \$ 50,000 | | \$ 13,065 | |
| | NV | C-Los Industries | Warehouse Lease to Erect Oval Mock-up | SBE/MBE | | | | | | \$ 5,412 | | \$ 5,412 | |
| | NV | Mechanical Equipment Reps | Provide Computer Room AC Units | SBE/MBE | | | | | | \$ 246,431 | | | |
| | NV | Corporate Air Mechanical Services | Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols... | SBE | | | | | | \$ 954,100 | | \$ 813,060 | |
| | NV | Corporate Air Mechanical Services | Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet | SBE | | | | | | \$ 597,274 | | | |
| | NV | Corporate Air Mechanical Services | 7 Boilers | SBE | | | | | | \$ 403,133 | | \$ 372,690 | |
| | NV | Corporate Air Mechanical Services | Supplies - Fans & PCU's | SBE | | | | | | \$ 1,787,727 | | \$ 1,428,017 | |
| | NV | Corporate Air Mechanical Services | Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks | SBE | | | | | | \$ 181,418 | | \$ 52,624 | |
| | NV | Corporate Air Mechanical Services | Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers | SBE | | | | | | \$ 1,021,488 | | | |
| | NV | Corporate Air Mechanical Services | Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers | SBE | | | | | | \$ 87,400 | | | |
| | NV | Corporate Air Mechanical Services | Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue | SBE | | | | | | \$ 2,444,744 | | | |
| | NV | LTSA, LLC | Furnish air Handling Units;VAV's & BCU's | SBE | | | | | | \$ 6,803,473 | | \$ 4,898,324 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------------|-------|------------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | LTSA, LLC | Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters | SBE | | | | | | \$ 280,788 | | | |
| | MN | Trane U.S., Inc. | Furnish & Install BAS Mechanical Control System | Other | | | | | | | \$ 2,760,826 | | \$ 38,391 |
| | NV | Lawyer Mechanical Services | HVAC Controls Installation | SBE | | | | | | \$ 1,715,296 | | | |
| | NV | Precision Automation | Low Voltage Controls HVAC Controls Installation | SBE | | | | | | \$ 870,433 | | | |
| | NV | Advanced Controls & Electric | Low Voltage HVAC Controls Installation | SBE | | | | | | \$ 500,000 | | | |
| | NV | Ideal Supply Company | Provide all Galvanized Victaulic Fittings Supplies | SBE | | | | | | \$ 2,083,026 | | \$ 1,707,027 | |
| | NV | Energy Mechanical Insulation | Furnish & Install Plumbing Insulation | SBE/WBE | | | | | | \$ 596,715 | | \$ 58,926 | |
| | NV | Energy Mechanical Insulation | Furnish & Install Piping Insulation | SBE/WBE | | | | | | \$ 1,307,754 | | \$ 353,346 | |
| | NV | Energy Mechanical Insulation | Furnish & Install Mechanical Insulation | SBE/WBE | | | | | | \$ 732,575 | | \$ 40,347 | |
| | NV | Energy Mechanical Insulation | Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems | SBE/WBE | | | | | | \$ 535,062 | | \$ 32,710 | |
| | NV | Superior Duct Fabrication | Fabricate & Supply all round ductwork Fittings | Other | | | | | | | \$ 1,070,506 | | \$ 220,866 |
| | NV | Mesa Mechanical | Beverage Conduite & CO2 Branch Lines | SBE/WBE | | | | | | \$ 700,000 | | | |
| | IL | BevStream Corp. | Beverage Conduit System & CO2 Branch lines | Other | | | | | | | \$ 1,717,000 | | |
| | NV | Mesa Mechanical | Beverage Piping Install | SBE/WBE | | | | | | \$ 612,000 | | | |
| | | | | | | | | | | | | | |
| 1.06 & 4.08 | NV | Gephart/Morse | Electrical & Low Voltage | Other | \$ 85,793,108 | \$ 13,087,750 | 15% | \$ 135,967,983 | 15% | \$ 7,286,417 | | | \$ 36,551,169 |
| | NV | Morse Electric | | | | | | | | | | | |
| | NV | A-1 Concrete | Concrete & Excavation | SBE/MBE | | | | | | \$ 127,418 | | \$ 127,418 | |
| | NV | MMC | Hydro Excavating | Other | | | | | | | \$ 10,450 | | \$ 10,450 |
| | NV | Pyrocom | Sprinkler Monitoring Dialer | SBE/WBE | | | | | | \$ 8,860 | | \$ 8,860 | |
| | NV | Hampton Tedder Electric | Electrical Testing | Other | | | | | | | \$ 1,250 | | \$ 1,250 |
| | NV | Lone Mountain Excavation | Excavation | Other | | | | | | | \$ 2,024,785 | | \$ 1,972,989 |
| | NV | Live Electric | Electrical | SBE/WBE | | | | | | \$ 71,700 | | \$ 71,700 | |
| | NV | Westland State | Parking | Other | | | | | | | \$ 610,245 | | \$ 679,917 |
| | NV | The Tiberti Fence Company | Drilling | SBE | | | | | | \$ 21,678 | | \$ 21,367 | |
| | NV | Main Electric | Electrical Supplier | Other | | | | | | | \$ 1,297,440 | | \$ 822,267 |
| | NV | Codale Energy | Electrical Supplier | Other | | | | | | | \$ 1,344,639 | | \$ 340,704 |
| | CA | Industrial Electric Mftg | Electrical Distribution | Other | | | | | | | \$ 5,686,724 | | \$ 4,356,691 |
| | NV | CESS | Generator/PDV's/Transfer Switches | SBE/MBE | | | | | | \$ 1,719,645 | | \$ 575,772 | |
| | NV | CESS | Show Power, Broadcast Truck Power, Pedestals | SBE/MBE | | | | | | \$ 200,747 | | | |
| | NV | National Field Services | Electrical Acceptance Testing & Studies | Other | | | | | | | \$ 308,600 | | \$ 79,220 |
| | NV | General Design & Const. | Fabrication | SBE | | | | | | \$ 42,894 | | \$ 42,894 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|-----------------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Valley Steel | Unload and set Electrical Gear | SBE/WBE | | | | | | \$ 31,350 | | \$ 31,350 | |
| | NV | Coherent Design | AV Design Assist, Testing & Commissioning | SBE | | | | | | \$ 168,000 | | \$ 11,200 | |
| | NV | Johnson Controls Fire Protection | Fire Alarm System | Other | | | | | | \$ - | \$ 4,461,637 | | \$ 359,812 |
| | PA | Tait Towers Manufacturing, LLC | Design Development for Speaker Array Rigging | Other | | | | | | | \$ 24,150 | | |
| | NV | Clinton Nevada, LLC | Supply Commscope Cable | SBE | | | | | | \$ 1,006,638 | | | |
| | NV | MD Electric, Inc. | DAS Conduit | SBE/WBE | | | | | | \$ 176,800 | | | |
| | MN | Gephart Electric, Inc. | | | | | | | | | | | |
| | MN | Border States Supply | Electrical Supplies | Other | | | | | | | \$ 10,290 | | \$ 10,257 |
| | NV | CESS | Cable Tray/Interior & Sports Lighting | SBE/MBE | | | | | | \$ 8,061,992 | | \$ 98,738 | |
| | IL | Global Equipment Company, Inc. | Electrical Supplies | Other | | | | | | | \$ 10,397 | | \$ 10,397 |
| | MN | Graybar Electric Supply | Electrical Supplies | Other | | | | | | | \$ 23,910 | | \$ 10,395 |
| | NV | Las Vegas Lighting | Feeder Cable & Branch Wire | SBE/MBE | | | | | | \$ 1,343,142 | | | |
| | NV | Live Electric | Generator Distribution Feeds - Quad A, B, C & D | SBE/WBE | | | | | | \$ 304,716 | | | |
| | MN | MA Mortenson | Equipment Rental | Other | | | | | | | \$ 801,684 | | \$ 52,119 |
| | CO | National Lightning Protection | Lightning Protection System | Other | | | | | | | \$ 127,040 | | |
| | MN | Povolny Specialties | Electrical Supplies | Other | | | | | | | \$ 36,610 | | \$ 36,610 |
| | MN | Viking Electric Supply | Electrical Supplies | Other | | | | | | | \$ 6,793 | | \$ 6,793 |
| | NV | Rosendin | Install MV Cables, Install & Terminate 600V Cables | Other | | | | | | | \$ 200,000 | | |
| | | | | | | | | | | | | | |
| 1.07 | NV | Desert Fire Protection, LP | Fire Protection | Other | \$ 14,200,000 | \$ 2,130,000 | 15% | \$ 14,312,401 | 15% | \$ 1,111,217 | | | \$ 4,168,176 |
| | NV | TAB Contractors | Underground Fire Line | Other | | | | | | | \$ 115,655 | | \$ 100,475 |
| | NV | Jcord Construction | GPR & Core Drill | SBE | | | | | | \$ 12,940 | | \$ 9,375 | |
| | NV | JS&S Inc. | Fire Sprinkler Layout with Trimble | SBE/MBE | | | | | | \$ 6,312 | | \$ 6,312 | |
| | NV | Lucky Transportation | Transportation | SBE | | | | | | \$ 86,000 | | \$ 23,196 | |
| | NV | Energy Mechanical Insulation | Fire Caulking & Insulation of Pipe | SBE | | | | | | \$ 54,000 | | \$ 13,832 | |
| | NV | Monsen Engineering Services | Plotter & Printing Supplies | SBE | | | | | | \$ 3,000 | | \$ 2,160 | |
| | NV | Silver State Marketing Group | Supply bulk Fire Sprinkler Material | SBE | | | | | | \$ 860,225 | | \$ 589,086 | |
| | NV | Sin City Portables, LLC | Portable RestRoom Rentals | SBE | | | | | | \$ 2,000 | | | |
| | NV | Lone Mountain Excavation | South FDC Underground | Other | | | | | | | \$ 73,715 | | |
| | NV | Carefree Catering | Site Water Delivery | SBE | | | | | | \$ 11,000 | | | |
| | | | | | | | | | | | | | |
| 1.08/1.09 | NV | Enclos Corp. | Exterior Curtainwall/Ribbon Rainscreen | Other | \$ 97,194,122 | \$ 14,620,335 | 15% | \$ 98,901,524 | 16% | | | | \$ 25,083,449 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|----------------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Innova Technologies | Structural Engineering/Material Mock-up | SBE/MBE | | | | | | \$ 14,618 | | \$ 14,618 | |
| | NV | Union Erectors | Steel Structure & Install Material Mock-up | SBE | | | | | | \$ 20,717 | | \$ 20,717 | |
| | NV | Affordable Federal Services | Misc. Construction Services | SBE | | | | | | \$ 9,360,280 | | \$ 2,650,266 | |
| | NV | Walters & Wolf | Storefront | Other | | | | | | | \$ 2,041,571 | | |
| | NV | Hershberger Bros Welding | Curtainwall Anchor & Steel Clips | SBE | | | | | | \$ 1,100,000 | | \$ 903,001 | |
| | NV | FASCO | Fasteners | SBE | | | | | | \$ 500,000 | | \$ 194,274 | |
| | TX | Baker Metal | CW Metal | Other | | | | | | | \$ 6,317,144 | | \$ 2,407,795 |
| | NV | Expansion Specialties | Exterior Expansion Joint System | SBE/VBE | | | | | | \$ 705,320 | | \$ 8,075 | |
| | NV | Union Erectors | Operable Door | SBE | | | | | | \$ 3,740,041 | | \$ 145,062 | |
| 1.10 | NV | KONE | Elevator & Lifts | Other | \$ 17,942,010 | \$ 1,435,361 | 8% | \$ 18,047,893 | 8% | \$ 643,780 | | | \$ 6,194,995 |
| | NV | Hightower Trucking, Inc. | Warehouse/Logistics Support | SBE/MBE | | | | | | \$ 800,051 | | \$ 800,051 | |
| | NV | Storage on Wheels, Inc. | Jobsite Trailer | Other | | | | | | | \$ 15,000 | | \$ 1,114 |
| 2.01a | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | \$ 38,770 | \$ 38,770 | 100% | \$ 71,251 | 100% | \$ 71,251 | | \$ 71,251 | |
| 2.01f | NV | Marnell Masonry | Box Culvert - Masonry | SBE | \$ 33,198 | \$ 33,198 | 100% | \$ 33,198 | 100% | \$ 33,198 | | \$ 33,198 | |
| 2.01h | NV | Sahara Concrete | Box Culvert - Site Concrete, Paving & Hardscapes | SBE | \$ 3,678,883 | \$ 3,678,883 | 100% | \$ 4,180,022 | 100% | \$ 3,919,506 | | \$ 3,971,021 | |
| | NV | CMC Rebar | Box Culvert - Reinforcing (Supply & Install) | Other | | | | | | | \$ 794,604 | | \$ 794,604 |
| | NV | Dielco Crane Services | Box Culvert - Crane Work | Other | | | | | | | \$ 107,725 | | \$ 107,725 |
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 78,642 | \$ - | \$ 78,642 | |
| | NV | A-1 Concrete | Demolition | SBE/MBE | | | | | | \$ 181,874 | | \$ 181,874 | |
| 2.01k | NV | The Tiberti Fence Company | Box Culvert - Fence | SBE | \$ 256,862 | \$ 256,862 | 100% | \$ 343,874 | 100% | \$ 335,151 | | \$ 217,719 | |
| | NV | Flippen's Trenching | 143 Holes | SBE | | | | | | \$ 8,723 | | \$ 8,723 | |
| 2.02/2.03 | NV | Tab Contractors | Box Culvert /Earthwork/Site Utilities | Other | \$ 15,258,168 | \$ 10,707,010 | 70% | \$ 27,122,597 | 43% | | | | \$ 20,591,211 |
| | NV | Brightview Landscape | Box Culvert - Landscape & Irrigation | Other | | | | | | | \$ 21,550 | | \$ 21,550 |
| | NV | Sanders Construction | Drilling & Blasting | SBE | | | | | | \$ 2,193,860 | | \$ 2,193,860 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|---------------|-------|---------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | JS & S Surveying | Land Survey & Construction Staking | SBE/MBE | | | | | | \$ 355,590 | | \$ 138,800 | |
| | NV | A-1 Concrete Cutting | Core Drilling/Concrete Cutting/Demolition | SBE/MBE | | | | | | \$ 59,028 | | \$ 59,028 | |
| | NV | M Con, Inc. | Utility Work Installation | SBE/MBE | | | | | | \$ 414,193 | | \$ 414,193 | |
| | NV | MMC, Inc. | Hydro Excavating/Vactor | Other | | | | | | | \$ 18,550 | | \$ 18,550 |
| | NV | Nevada Ready Mix | Concrete | Other | | | | | | | \$ 2,679 | | \$ 2,679 |
| | NV | Nelson Hiniker Striping | Traffic Control | SBE | | | | | | \$ 104,918 | | \$ 78,704 | |
| | NV | Sticha Inc. | Trucking Materials | Other | | | | | | | \$ 1,080 | | \$ 1,080 |
| | NV | National Trench Safety | Steel Plates & Shoring | Other | | | | | | | \$ 285,000 | | \$ 259,350 |
| | MO | Core & Main | Water Materials | Other | | | | | | | \$ 29,790 | | \$ 27,992 |
| | NV | Wells Cargo, Inc. | Asphalt Paving | Other | | | | | | | \$ 77,527 | | \$ 68,555 |
| | NV | Merli Concrete Pumping | Pump Concrete | SBE | | | | | | \$ 639 | | \$ 639 | |
| | NV | MMC, Inc. | Hydro Excavating/Pot Holing | Other | | | | | | | \$ 528,206 | | \$ 528,206 |
| | NV | TAB Contractors | Excavating | Other | | | | | | | \$ 5,000 | | |
| | CA | Viking Drillers, Inc. | Abandonment (4) Monitoring Wells | Other | | | | | | | \$ 8,800 | | \$ 8,800 |
| | NV | Acme Electric | Remove/Replace Street Lights | Other | | | | | | | \$ 297,054 | | \$ 297,054 |
| | NV | Boulder Sand & Gravel | Gravel base for concrete & asphalt disposal | SBE | | | | | | \$ 357,361 | | \$ 223,010 | |
| | NV | Elkhorn Environmental | Trucking/Street Sweeping | SBE | | | | | | \$ 2,384,021 | | \$ 2,384,021 | |
| | NV | Donovan Brothers Trucking | Trucking/Haul-Off | SBE | | | | | | \$ 2,518,042 | | \$ 2,372,261 | |
| | NV | Merli Concrete Pumping | Box Culvert - Concrete Pump | SBE | | | | | | \$ 10,000 | | \$ 1,827 | |
| | NV | Olson PreCast Company | Install Storm Drain & Sewer MH & Drop Inlets | SBE | | | | | | \$ 458,591 | | \$ 166,876 | |
| | NV | Armorock, LLC | Manhole Materials | Other | | | | | | | \$ 325,230 | | \$ 325,230 |
| | NV | Nevada Tap Master | Wet Tap | SBE | | | | | | \$ 49,895 | | \$ 12,065 | |
| | NV | Nevada Water Trucks | Water Truck | SBE | | | | | | \$ 264,461 | | \$ 264,461 | |
| | NV | Enco Southwest, Inc. | Pump Controls | SBE | | | | | | \$ 208,780 | | \$ 208,780 | |
| | NV | M Con, Inc. | Main Water Line | SBE/MBE | | | | | | \$ 2,334,561 | | \$ 1,353,120 | |
| | NV | Ahern Rentals | Equipment Rental | Other | | | | | | | \$ 11,653 | | \$ 11,653 |
| Page 12 of 20 | NV | MMc Inc. | Vactor/Pothole Services | Other | | | | | | | \$ 4,800 | | \$ 4,800 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-------------|-------|------------------------------|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | CA | Cashman Equipment Co. | Equipment Rental | Other | | | | | | | \$ 4,478 | | \$ 4,478 |
| | TX | Aggregate Industries | Type II Supplier | Other | | | | | | | \$ 25,000 | | \$ 21,228 |
| | MO | Core & Main | Material Supplier | Other | | | | | | | \$ 675,000 | | \$ 292,197 |
| | NV | National Trench Safety | Shoring/Trench Plates | Other | | | | | | | \$ 25,000 | | \$ 18,408 |
| | NV | Nevada Ready Mix | Concrete Supplier | Other | | | | | | | \$ 15,000 | | \$ 11,104 |
| | NV | Rinker Materials | RPC Onsite/Offsite | Other | | | | | | | \$ 108,450 | | \$ 96,452 |
| | NV | HD Barricade, Inc. | Traffic Control | Other | | | | | | | \$ 2,500 | | \$ 2,400 |
| | NV | Sticha Inc. | Trucking | Other | | | | | | | \$ 1,394 | | \$ 1,338 |
| | NV | Las Vegas Paving | Cold Mix | Other | | | | | | | \$ 2,500 | | \$ 500 |
| | CA | HD White Cap | Safety Supplies | Other | | | | | | | \$ 5,000 | | \$ 2,936 |
| | NV | Olson Precast Company | 8" Meter Vaults | SBE | | | | | | \$ 62,997 | | \$ 34,052 | |
| | NV | Las Vegas Paving | Flaggers | Other | | | | | | | \$ 1,006 | | \$ 1,006 |
| | NV | Wells Cargo, Inc. | Asphalt Patching | Other | | | | | | | \$ 23,680 | | |
| | | | | | | | | | | | | | |
| 2.05 | CA | Malcolm Drilling | Deep Foundations | Other | \$ 8,630,311 | \$ 1,588,177 | 18% | \$ 10,729,892 | 26% | | | | \$ 10,729,892 |
| | NV | CMC Steel | Reinforcing Steel | Other | | | | | | | \$ 2,200,385 | | \$ 2,096,926 |
| | NV | Steel Edge, Inc. | Piles | SBE | | | | | | \$ 457,446 | | \$ 457,446 | |
| | NV | Precision aggregate Products | Supply Grout for Deep Foundations | SBE | | | | | | \$ 2,133,225 | | \$ 2,133,225 | |
| | NV | Trinity Land Survey | Box Culvert - Survey | SBE/WBE | | | | | | \$ 187,619 | | \$ 187,619 | \$ - |
| | NV | Dielco Crane Service | Crane Lift Services | Other | | | | | | | \$ 20,353 | | \$ 20,353 |
| | NV | TAB Contractors | Load Haul-off & Dispose ACIP Spoils | Other | | | | | | | \$ 221,790 | | \$ 210,700 |
| | NV | Fugro USA Land | Osterberg Cell load testing equipment & services | Other | | | | | | | \$ 205,817 | | \$ 205,817 |
| | NV | Clark Welding & Fabricating | Welding | Other | | | | | | | \$ 51,702 | | \$ 51,702 |
| | NV | White Cap | General Building Materials | Other | | | | | | | \$ 44,503 | | \$ 44,503 |
| | NV | United Rentals | Rental Equipment | Other | | | | | | | \$ 20,791 | | \$ 20,791 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|-------------------------------|-------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | MMC | Potholing/Vac Truck Work | Other | | | | | | | \$ 1,125 | | \$ 1,125 |
| 2.99/3.99 | NV | Mortenson/McCarthy | Structural Concrete | Other | \$ 128,419,469 | \$ 19,262,920 | 15% | \$ 136,652,871 | 24% | | | | \$ 105,034,730 |
| 3.99a | WI | Gateway Forming Systems | Horizontal Formwork | Other | | | | | | | \$ 15,128,319 | | \$ 15,128,319 |
| | NV | Region 9 Safety | Safety Director | SBE/MBE | | | | | | \$ 168,341 | | \$ 168,341 | |
| | NV | Pacific Construction Services | Shoring Rental/Lumber | SBE | | | | | | \$ 1,213,110 | | \$ 1,213,110 | |
| 3.99b | NV | CMC Rebar | Reinforcing | Other | | | | | | | \$ 19,776,339 | | \$ 16,040,939 |
| | NV | Steel Edge, Inc. | Reinforcing Steel | SBE | | | | | | \$ 5,261,740 | | \$ 4,978,499 | |
| | NV | Precision Aggregate Products | Concrete | SBE | | | | | | \$ 13,669,406 | | \$ 10,514,754 | |
| | NV | Merli Concrete | Concrete Pumping | SBE | | | | | | \$ 722,421 | | \$ 712,210 | |
| | NV | Penhall Co. | Demolition | Other | | | | | | | \$ 80,648 | | \$ 80,648 |
| | NV | Copper State Bolt & Nut Co. | Materials | Other | | | | | | | \$ 5,000 | | \$ 1,651 |
| | NV | Jcord | Demolition | SBE | | | | | | \$ 1,269,783 | | \$ 1,131,031 | |
| | NV | Ahern Rentals | Equipment Rental | Other | | | | | | | \$ 40,000 | | \$ 22,144 |
| | AZ | Sunstate Equipment | Equipment Rental | Other | | | | | | | \$ 5,000 | | \$ 3,694 |
| | CA | HD Supply | Supplies & Materials | Other | | | | | | | \$ 40,000 | | \$ 25,480 |
| | NJ | Hilti | Small Tools , Materials & Equipment | Other | | | | | | | \$ 89,199 | | \$ 89,199 |
| | TX | H & E Equipment | Equipment Rental | Other | | | | | | | \$ 20,000 | | \$ 6,934 |
| | GA | Herc Rentals | Equipment Rental | Other | | | | | | | \$ 30,000 | | \$ 15,116 |
| | NV | Lynco Associates | Epoxy & Rebar Embeds | Other | | | | | | | \$ 54,000 | | \$ 46,420 |
| | IL | CDW Direct, LLC | Technology Equipment | Other | | | | | | | \$ 35,000 | | \$ 10,933 |
| | NV | Atlas Construction Supply | Column Formwork - Supplies | Other | | | | | | | \$ 1,500,000 | | \$ 298,715 |
| | NV | BC Wire Rope & Rigging | Rigging Supplies | SBE | | | | | | \$ 650,000 | | \$ 349,018 | |
| | NV | Pacific Construction Services | Lumber - Supplier | SBE | | | | | | \$ 1,000,000 | | \$ 860,175 | |
| | NV | Construction Testing Services | Professional Services | Other | | | | | | | \$ 100,000 | | \$ 75,402 |
| | NV | Concrete Accessories | Grout/Concrete - Supplier | SBE | | | | | | \$ 150,000 | | \$ 137,814 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|---------------|-------|----------------------------------|--------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | MN | Curtis 1000 Inc. | Materials | Other | | | | | | | \$ 3,450 | | \$ 799 |
| | MN | ESCH Construction Supply | Materials | Other | | | | | | | \$ 3,000 | | \$ 1,369 |
| | NV | FASCO | Materials | SBE | | | | | | \$ 100,000 | | \$ 55,707 | |
| | NV | Fastenal Company | Materials | Other | | | | | | | \$ 2,450 | | \$ 348 |
| | NV | Fasteners Inc. | Thread Supplier | Other | | | | | | | \$ 200,000 | | \$ 114,495 |
| | NV | Glove Connection | Safety Equipment & Small Tools | SBE | | | | | | \$ 300,000 | | \$ 252,140 | |
| | IL | Grainger | Construction Supplies | Other | | | | | | | \$ 6,107 | | \$ 6,107 |
| | NJ | Hilti | Small Tools & Epoxy | Other | | | | | | | \$ 500,000 | | \$ 187,421 |
| | WA | KR | Materials | Other | | | | | | | \$ 20,000 | | \$ 8,248 |
| | CO | Smalley & Company | Water Stop Supplies | Other | | | | | | | \$ 10,532 | | \$ 1,505 |
| | NV | White Cap | Materials | Other | | | | | | | \$ 800,000 | | \$ 676,546 |
| | NV | New Life Office LLC | Workstation Materials | Other | | | | | | | \$ 42,000 | | \$ 2,944 |
| | PA | Norcen Industries | Materials | Other | | | | | | | \$ 20,000 | | \$ 1,826 |
| | NV | NOVA Geotechnical & Inspection | Professional Services | Other | | | | | | | \$ 20,000 | | \$ 3,250 |
| | MO | Office Essentials | Office Supplies | Other | | | | | | | \$ 2,000 | | \$ 380 |
| | NV | Staples | Office Supplies | Other | | | | | | | \$ 4,000 | | \$ 3,012 |
| | NV | William Vollmer | Materials | Other | | | | | | | \$ 20,000 | | \$ 2,756 |
| | CO | RMD KWIKform North America | Materials | Other | | | | | | | \$ 2,000,000 | | \$ 1,571,889 |
| | NV | M.J. Dean Construction | Concrete Forming | Other | | | | | | | \$ 1,200,000 | | \$ 1,143,842 |
| | AZ | UFP Chandler, LLC | Materials | Other | | | | | | | \$ 25,500 | | \$ 8,499 |
| | IL | Uline, Inc. | Materials | Other | | | | | | | \$ 10,000 | | \$ 2,732 |
| | NV | Reliable Crane | Crane Rental | SBE | | | | | | \$ 7,000,000 | | | |
| | NV | Eberhard SW Roofing | Water Stop Supplies | SBE | | | | | | \$ 50,000 | | \$ 43,434 | |
| | NV | IQC Southwest, LLC | Quality Control - Inspections | Other | | | | | | | \$ 500,000 | | \$ 394,193 |
| | NV | Artkore LLC | Materials | SBE | | | | | | \$ 1,500 | | \$ 602 | |
| Page 15 of 20 | NV | Commercial Scaffolding of Nevada | Stair Tower & Scaffolding | SBE | | | | | | \$ 500,000 | | \$ 219,442 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|------------------|-------|-----------------------------------|-------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Union Erectors | Steel Corrections | SBE | | | | | | \$ 250,000 | | \$ 1,202,946 | |
| | SD | Dakota Riggers & Tool Supply | Materials | Other | | | | | | | \$ 3,450 | | \$ 122 |
| | NV | Fiber Tech Lifting Products | Materials | Other | | | | | | | \$ 2,000 | | \$ 217 |
| | NV | Hershberger Bros Welding | Materials | SBE | | | | | | \$ 2,000 | | \$ 1,588 | |
| | NV | June Rose, LLC | Materials | SBE | | | | | | \$ 30,000 | | \$ 9,434 | |
| | MN | Mars Supply | Materials | Other | | | | | | | \$ 1,000 | \$ - | \$ 333 |
| | NV | RGR Training Center | Safety Training | Other | | | | | | | \$ 20,000 | | \$ 3,360 |
| | NV | Border Construction Specialties | Materials | Other | | | | | | | \$ 10,000 | | \$ 3,884 |
| | GA | Global Equipment Co. | Materials | Other | | | | | | | \$ 1,000 | | \$ 617 |
| | NV | Go2 Partners | Materials | Other | | | | | | | \$ 2,500 | | \$ 1,312 |
| | MD | Canam Steel Corporation | Materials | Other | | | | | | | \$ 10,000 | | \$ 2,336 |
| | NV | Mobile Materials, LLC | Materials | Other | | | | | | | \$ 20,000 | | \$ 9,540 |
| | WA | Safeworks Holding, Inc. | Materials | Other | | | | | | | \$ 200,000 | | \$ 80,286 |
| | NV | BrandSafway Services, LLC | Scaffolding | Other | | | | | | | \$ 150,000 | | |
| | | | | | | | | | | | | | |
| 3.03 | ON | Seda Seating Ltd. | Retractable Seating | Other | \$ 6,448,586 | \$ 967,288 | 15% | \$ 6,448,586 | 15% | \$ 967,288 | | | |
| | | | | | | | | | | | | | |
| 3.04/3.10 | NV | Eberhard Southwest Roofing | Roofing & Waterproofing | SBE | \$ 4,259,219 | \$ 4,259,219 | 100% | \$ 4,644,527 | 100% | \$ 4,241,478 | | \$ 650,343 | |
| | CO | Smalley & Company | Waterproofing Materials | Other | | | | | | | \$ 30,000 | | \$ 24,561 |
| | NV | Construction Sealants Supply | Waterproofing Materials | SBE | | | | | | \$ 403,049 | | \$ 403,049 | |
| | TX | StarFoam Manufacturing | Waterproofing Materials | Other | | | | | | | \$ 55,000 | | \$ 52,182 |
| | CA | Sika Sarnafil | Roofing Materials | Other | | | | | | | \$ 1,400,000 | | \$ 1,836 |
| | | | | | | | | | | | | | |
| 3.05 | NV | Union Erectors | Misc. Metals - Stairs | SBE | \$ 974,144 | \$ 974,144 | 100% | \$ 5,413,420 | 100% | \$ 5,406,636 | | \$ 402,908 | |
| | IN | American Stairs Corp. | Stair Material Supplier | Other | | | | | | | \$ 557,856 | | \$ 189,121 |
| | NV | Commercial Scaffolding | Provide Scaffold | SBE | | | | | | \$ 6,784 | | | |
| | | | | | | | | | | | | | |
| 3.06 | KS | Dimensional Innovations | Signature Tower | Other | \$ 580,823 | \$ 87,123 | 15% | \$ 14,850,505 | 15% | \$ 2,227,576 | | | \$ 2,630,097 |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-----------|-------|--|-------------------------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| 3.08a | TN | Industrial Door Contractors (IDC) | Operable Field Mechanization | Other | \$ 17,160,597 | \$ 2,600,000 | 15% | \$ 17,481,810 | 15% | \$ 460,500 | | | \$ 2,039,781 |
| | MN | Danny's Construction Co., LLC | Installation of Field Tray | WBE | | | | | | | \$ 3,419,360 | | |
| | PA | Gantrex Inc. | Thermite Welding | Other | | | | | | | \$ 169,900 | | |
| | NV | Mori Consulting | Supplier | SBE/MBE | | | | | | \$ 2,139,500 | | \$ 784,553 | |
| 3.08b | NV | McKeon Door of Nevada, Inc. | Operable Field Door Mechanization | Other | \$ 475,967 | \$ 126,735 | 27% | \$ 475,967 | 27% | | | | \$ 46,835 |
| | NV | Mojave Electric | Electrical | Other | | | | | | | \$ 29,210 | | |
| | NV | Panelfold, Inc. | Operable Wall | Other | | | | | | | \$ 26,555 | | |
| | NV | Clear Solutions Group | Material (glass) Supplier | SBE | | | | | | \$ 126,735 | | | |
| | NV | MJDean/Southwest Door & Hardware | Doors, Frames & Hardware | Other | | | | | | | \$ 60,186 | | |
| 3.08c | CA | Show Canada Industries | Retractable Columns | Other | \$ 1,701,160 | \$ 255,174 | 15% | \$ 1,701,160 | 15% | \$ 192,174 | | | \$ 323,214 |
| | NV | Daniel K Sobel | Project Management | SBE | | | | | | \$ 63,000 | | \$ 12,000 | |
| 3.09 | NV | Gephart/Morse | Distributed Antenna System (DAS) | Other | \$ 3,000,000 | \$ 450,000 | 15% | \$ 3,000,000 | 15% | \$ 450,000 | | | |
| 3.11/4.01 | NV | Performance Contracting, Inc. | Exterior & Interior Framing/Drywall | Other | \$ 40,095,890 | \$ 6,025,279 | 15% | \$ 39,943,631 | 18% | | | | \$ 5,721,401 |
| | NV | Commercial Scaffolding | Erection/dismantle of Scaffold | SBE | | | | | | \$ 1,346,171 | | | |
| | NV | Gale Building Products | Insulation and Firestopping | Other | | | | | | | \$ 1,698,712 | | |
| | NV | Lochsa Engineering | Engineering Services | Other | | | | | | | \$ 86,450 | | \$ 86,450 |
| | NV | R&P Supply | Framing, Drywall, Taping | SBE | | | | | | \$ 4,300,000 | | \$ 301,381 | |
| | NV | Technicoat Management | Interior Moisture Barrier | SBE | | | | | | \$ 347,248 | | | |
| | NV | Tomarco Fastening Systems, Inc. | Fasteners | Other | | | | | | | \$ 50,000 | | \$ 49,502 |
| | NV | Legacy Cast & Stone & Composites | Ceiling Shapes | SBE | | | | | | \$ 31,860 | | \$ 14,716 | |
| | NV | Herman Truck Lines, LLC | Metal Decking/Trucking | SBE | | | | | | \$ 200,000 | | \$ 67,141 | |
| | NV | MPS Plastic Wall Products | FRP | SBE | | | | | | \$ 900,000 | | | |
| 4.02 | NV | CEDCO, Inc. | Masonry | Other | \$ 5,258,412 | \$ 861,346 | 16% | \$ 4,876,603 | 20% | | | | \$ 2,751,868 |
| | NV | A Track-Out Solutions | Material Purchasing Delivery | SBE/WBE | | | | | | \$ 855,500 | | \$ 324,687 | |
| | NV | JS & S Surveying | Survey - CMU Wall Control Layout | SBE/MBE | | | | | | \$ 10,520 | | \$ 5,864 | |
| | NV | Technicoat Management | Fire Stop/Joint Sealants | SBE | | | | | | \$ 69,749 | | | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|--------------|-------|---------------------------------------|---|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| | NV | Region 9 Safety Compliance | Safety Coordinator | SBE/MBE | | | | | | \$ 50,000 | | \$ 31,681 | |
| | CA | Epic CAD Solutions | Providing 3D Modeling | Other | | | | | | | \$ 36,000 | | \$ 31,130 |
| | NV | Silver Star Ready Mix | Supplying of Masonry Grout | Other | | | | | | | \$ 280,000 | | \$ 64,529 |
| 4.03 | NV | American Door Installation, LP | Frames, Doors & Hardware | SBE | \$ 595,725 | \$ 595,725 | 100% | \$ 3,183,822 | 100% | \$ 3,183,822 | | | \$ 141,060 |
| | NV | The Hallgren Co. | Supply Frames, Doors & Hardware | Other | | | | | | | \$ 2,089,951 | | \$ 103,248 |
| 4.04 | NV | Giroux Glass, Inc. | Decorative Glazing & Mirrors | Other | \$ 2,161,805 | \$ 324,271 | 15% | \$ 2,161,805 | 15% | | | | |
| | NV | Glass Supply, Inc. | Supplying Architectural Mirror Fabricated to size | SBE | | | | | | \$ 329,603 | | | |
| 4.04 | NV | Davis Glass & Mirror | Storefront Curtain Wall Entrances | SBE | \$ 1,850,406 | \$ 1,850,406 | 100% | \$ 1,850,406 | 100% | \$ 1,850,409 | | | |
| 4.05 | GA | Raydeo Enterprises, Inc. | Stadium Railings | Other | \$ 11,524,358 | \$ 2,751,947 | 24% | \$ 11,735,165 | 24% | \$ 2,392,108 | | | \$ 1,459,114 |
| | GA | East Gate Pallets | Pallets | Other | | | | | | | \$ 40,000 | | \$ 6,230 |
| | GA | G&F Southeast Distributors Inc. | Stainless Steel Cable & Hardware | Other | | | | | | | \$ 198,000 | | \$ 143,063 |
| | NV | Innova Technologies | Engineering | SBE | | | | | | \$ 33,636 | | \$ 33,636 | |
| | IL | McMaster Carr | Misc. Hardware | Other | | | | | | | \$ 20,000 | | \$ 7,426 |
| | WI | R&R Wagner | Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets | Other | | | | | | | \$ 337,308 | | \$ 2,692 |
| | TX | Ryerson | Steal Flat & Steal Tube | Other | | | | | | | \$ 200,000 | | \$ 13,545 |
| | NV | Steel Partners | Panel Grip, Gaskets & Glass Shoe | SBE | | | | | | \$ 390,696 | | \$ 388,748 | |
| | GA | Stewart Stainless Supply | Stainless Steel Pipe & Sheets | Other | | | | | | | \$ 325,000 | | \$ 224,513 |
| 4.07 | NV | Expansion Specialties | Expansion Joints | SBE/VBE | \$ 1,640,550 | \$ 1,640,550 | 100% | \$ 1,640,550 | 100% | \$ 1,640,550 | | | \$ 23,085 |
| | KS | Balco, Inc. | Material Supplier | Other | | | | | | | \$ 150,000 | | |
| | MA | Emseal Joint System, Ltd. | Material Supplier | Other | | | | | | | \$ 700,000 | | |
| | WI | Inpro Corporation | Material Supplier | Other | | | | | | | \$ 60,000 | | |
| 4.09 | NV | Aggregate Industries | Bituminous Pavement | Other | \$ 4,408,062 | \$ 661,209 | 15% | \$ 6,035,325 | 15% | \$ 905,299 | | | |
| 4.10b | NV | Aggregate Industries | MSE Retaining Walls | Other | \$ 5,132,049 | \$ 793,792 | 15% | \$ 5,599,824 | 17% | | | | \$ 2,914,331 |
| | CA | The Reinforced Earth Company | Design/Provide MSE Wall Material | Other | | | | | | | \$ 767,134 | | \$ 770,501 |
| | NV | Stewart & Sundell | CIP Concrete for MSE Walls | SBE | | | | | | \$ 873,210 | | \$ 43,108 | |
| | NV | Harris Rebar Las Vegas, Inc. | Reinforcing Steel | Other | | | | | | | \$ 78,625 | | |
| | NV | Sunbelts of Nevada, LLC | Type II Placement over CMU walls with belted equipment | SBE | | | | | | \$ 58,750 | | | |
| | NV | JS&S, Inc. | Survey as pertains to MSE Walls | SBE/MBE | | | | | | \$ 26,263 | | \$ 26,263 | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-----------------|-------|--|--|-----------|-------------------------|----------------------------|---------------------------|----------------------------|-------|-----------------------------|-----------------------|--------------------|----------------------|
| 4.12 | CO | Rolling Plains Construction | Fireproofing | Other | \$ 4,378,322 | \$ 667,494 | 15% | \$ 4,501,049 | 15% | | | | \$ 1,336,082 |
| | NV | Quinette King Consulting | Material Supplier | SBE/MBE | | | | | | \$ 667,494 | | \$ 252,731 | |
| | NV | United Rentals | Equipment Rentals | Other | | | | | | | \$ 250,000 | | \$ 4,927 |
| 5.01/5.19 | NV | Southwest Specialty Contractors | Acoustical Ceilings & Bowl Acoustical Treatment | Other | \$ 11,842,089 | \$ 1,780,000 | 15% | \$ 11,842,089 | 15% | \$ 1,780,000 | | | \$ 14,839 |
| 5.02 | NV | Architectural Southwest Stone Co. | Ceramic Tile | SBE | \$ 3,273,830 | \$ 3,273,830 | 100% | \$ 3,273,830 | 100% | \$ 3,273,830 | | | |
| 5.03 | NV | Master Craft Carpet Services | Carpet/Flooring | Other | \$ 1,712,860 | \$ 256,929 | 15% | \$ 1,712,860 | 15% | \$ 256,929 | | | |
| 5.05 | NV | Midwest Pro Painting | Paint & Wallcovering | Other | \$ 4,015,702 | \$ 973,035 | 24% | \$ 4,015,702 | 24% | | | | |
| | NV | Quinette King Consulting | Supplier | SBE/MBE | | | | | | \$ 973,035 | | \$ 32,645 | |
| 5.08/5.09 | NV | ISEC | Toilet Compartments & Toilet Accessories | Other | \$ 2,286,410 | \$ 342,962 | 15% | \$ 2,286,410 | 16% | | | | \$ 90,294 |
| | NV | Sunstone Building Specialties | Metal Toilet Compartments, Adult Changing Stations & AED's | SBE | | | | | | \$ 371,450 | | | |
| 5.11 | NV | YESCO | Signage & Graphics | Other | \$ 4,793,199 | \$ 718,980 | 15% | \$ 4,793,199 | 15% | \$ 718,980 | | | |
| 5.12/5.20/5.22a | NV | Spilker Pacific, LLC | Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors | Other | \$ 641,879 | \$ 285,805 | 45% | \$ 641,879 | 59% | | | | |
| | NV | The Smith Overhead Door | Ovehead Doors & Loading Dock Equipment | SBE | | | | | | \$ 379,389 | | | |
| 5.14b | WI | Jones Sign Company | Decorative Site Railings | Other | \$ 549,340 | \$ 82,401 | 15% | \$ 549,340 | 15% | \$ 82,401 | | | |
| 5.17b | GA | Sports Field, Inc. dba Fields | Heat System for Operable Field | Other | \$ 1,716,348 | \$ 257,452 | 15% | \$ 3,240,390 | 15% | \$ 297,535 | | | \$ 323,540 |
| | UT | Cache Valley Electric | Electrical Installation | Other | | | | | | | \$ 299,258 | | |
| | CO | The RMH Group | Electrical Engineering | Other | | | | | | | \$ 68,960 | | |
| | OH | Rovisys Building Technologies | Control Panel Design & Fabrication | Other | | | | | | | \$ 101,835 | | |
| | NV | Construction Sealants Supply | Furnish Drain Board & Filter Fabric | SBE | | | | | | \$ 188,524 | | | |

Las Vegas Stadium SBE Participation



This report reflects procurement activity through May 2019.

| CC | State | Subcontractor | Scope of Work | SBE/Other | Orig Contract \$ Amount | Original SBE \$ Commitment | Original SBE Commitment % | Current Contract \$ Amount | SBE % | Awarded SBE \$Participation | Other \$Participation | Actual SBE \$ Paid | Actual Other \$ Paid |
|-------|-------|-------------------------------|---------------------|-----------|-------------------------|----------------------------|---------------------------|----------------------------|------------|-----------------------------|-----------------------|----------------------|-----------------------|
| 5.22d | NV | Sunstone Building Specialties | Operable Partitions | SBE | \$ 198,426 | \$ 198,426 | 100% | \$ 198,426 | 100% | \$ 198,426 | | | |
| 5.22e | AZ | Luminous Egress | Photoluminescent | MBE | \$ 297,842 | \$ 44,676 | 15% | \$ 297,842 | 15% | \$ 44,676 | | | |
| | | | Totals | | \$ 906,148,562 | \$ 160,647,505 | 18% | \$ 1,074,042,402 | 20% | \$ 216,340,933 | \$ 294,181,191 | \$ 92,824,488 | \$ 712,510,115 |
| | | | Goal | | | | 15% | | | | | | |

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2019.

| Subcontractor | Cumulative hours through May 2019 | | | | |
|---|-----------------------------------|-----------------------|---------------|-------------------------|-----------------|
| | Total Hours | Total Minority/Female | Total Veteran | Total Minority/Female % | Total Veteran % |
| Lewis K Construction | 30 | 30 | 0 | 100% | 0% |
| Modern Demo & Services | 198 | 198 | 0 | 100% | 0% |
| Total for Lewis K Construction | 228 | 228 | 0 | 100% | 0% |
| Geotechnical & Environmental Services | 0 | 0 | 0 | 0% | 0% |
| Eagle Drilling Services | 110 | 33 | 0 | 30% | 0% |
| Total for Geotechnical & Environmental Svs | 110 | 33 | 0 | 30% | 0% |
| Nevada Water Truck | 17,708 | 13,857 | 0 | 78% | 0% |
| Total for Nevada Water Truck | 17,708 | 13,857 | 0 | 78% | 0% |
| Amazon Masonry | 99 | 99 | 0 | 100% | 0% |
| Total for Amazon Masonry | 99 | 99 | 0 | 100% | 0% |
| TAB Contractors - Trailer City | 2,439 | 605 | 0 | 25% | 0% |
| Mcon | 2,333 | 2,076 | 0 | 89% | 0% |
| Acme Electric - Mcon TC | 27 | 12 | 0 | 44% | 0% |
| Olson Precast - Mcon TC | 91 | 91 | 0 | 100% | 0% |
| Nevada Tap Master - Mcon TC | 2 | 2 | 0 | 100% | 0% |
| Merli - Mcon TC | 4 | 0 | 0 | 0% | 0% |
| MMC, Inc. | 7 | 7 | 0 | 100% | 0% |
| A-1 Concrete | 4 | 4 | 0 | 100% | 0% |
| Wells Cargo | 88 | 44 | 0 | 50% | 0% |
| Total for TAB Contractors - Trailer City | 4,993 | 2,838 | 0 | 57% | 0% |
| Sahara Concrete | 20,786 | 19,839 | 0 | 95% | 0% |
| CMC Rebar | 4,450 | 3,347 | 0 | 75% | 0% |
| Dielco Crane Service | 379 | 0 | 0 | 0% | 0% |
| Merli Concrete | 297 | 0 | 0 | 0% | 0% |
| A-1 Concrete | 1,346 | 719 | 0 | 53% | 0% |
| Total for Sahara Concrete | 27,258 | 23,905 | 0 | 88% | 0% |
| Marnell Masonry | 139 | 47 | 0 | 34% | 0% |
| Total for Marnell Masonry | 139 | 47 | 0 | 34% | 0% |
| TAB Contractors - Main | 117,405 | 51,868 | 119 | 44% | 0% |
| Brightview Landscape | 100 | 100 | 0 | 100% | 0% |
| Nelson Hiniker Striping | 390 | 228 | 0 | 59% | 0% |
| Sanders Construction | 3,648 | 2,254 | 0 | 62% | 0% |
| A-1 Concrete | 460 | 276 | 5 | 60% | 1% |
| MMC | 6,632 | 6,277 | 0 | 95% | 0% |
| TAB-MMC | 6 | 6 | 0 | 100% | 0% |
| Mcon | 9,747 | 8,887 | 0 | 91% | 0% |
| MMC - Mcon | 93 | 67 | 0 | 72% | 0% |
| Wells Cargo - Mcon | 184 | 108 | 0 | 59% | 0% |
| Merli - Mcon BC | 4 | 0 | 0 | 0% | 0% |
| Viking Drillers, Inc. | 4 | 0 | 0 | 0% | 0% |
| Acme Electric | 3,231 | 1,748 | 0 | 54% | 0% |
| Merli Concrete | 10 | 0 | 0 | 0% | 0% |
| Olson Precast | 691 | 521 | 0 | 75% | 0% |
| Las Vegas Paving | 80 | 88 | 0 | 110% | 0% |
| Nevada Tap Master | 117 | 22 | 0 | 18% | 0% |
| Wells Cargo - TAB | 82 | 37 | 0 | 45% | 0% |
| The Tiberti Fence - TAB | 3 | 3 | 0 | 100% | 0% |
| Total for TAB Contractors - Main | 142,883 | 72,488 | 124 | 51% | 0% |
| Southland - TC | 473 | 191 | 0 | 40% | 0% |
| Lone Mountain - Southland | 614 | 152 | 0 | 25% | 0% |
| Total for Southland - TC | 1,087 | 343 | 0 | 32% | 0% |



Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2019.

| Subcontractor | Cumulative hours through May 2019 | | | | |
|---|-----------------------------------|-----------------------|---------------|-------------------------|-----------------|
| | Total Hours | Total Minority/Female | Total Veteran | Total Minority/Female % | Total Veteran % |
| Gephart-Morse, LLC | | | | | |
| Morse Electric - GM | 98,620 | 63,732 | 8,451 | 65% | 9% |
| A-1 Concrete - Morse | 664 | 293 | 24 | 44% | 4% |
| MMC - A-1 Morse | 52 | 52 | 0 | 100% | 0% |
| Lone Mountain - Morse | 10,350 | 4,601 | 0 | 44% | 0% |
| Live Electric - Morse | 145 | 130 | 0 | 90% | 0% |
| Pyrocom | 20 | 0 | 0 | 0% | 0% |
| Valley Steel | 28 | 0 | 0 | 0% | 0% |
| Gephart Electric - GM | 0 | 0 | 0 | 0% | 0% |
| Total for Gephart-Morse, LLC | 109,878 | 68,807 | 8,475 | 63% | 8% |
| The Tiberti Fence | | | | | |
| Flippins | 1,569 | 1,241 | 142 | 79% | 9% |
| Total for Tiberti Fence | 1,646 | 1,266 | 142 | 77% | 9% |
| Malcolm Drilling | | | | | |
| CMC Rebar | 18,088 | 6,333 | 0 | 35% | 0% |
| Clark Welding & Fabricating | 2,913 | 2,030 | 0 | 70% | 0% |
| Dielco Crane | 167 | 76 | 0 | 46% | 0% |
| MMC | 108 | 0 | 0 | 0% | 0% |
| Total for Malcolm Drilling | 21,280 | 8,443 | 0 | 40% | 0% |
| Mortenson McCarthy | | | | | |
| Merli Concrete Pumping | 395,776 | 313,391 | 11,299 | 79% | 3% |
| CMC Rebar | 2,453 | 529 | 0 | 22% | 0% |
| Gateway Concrete | 247,790 | 212,695 | 311 | 86% | 0% |
| Jcord | 157,670 | 115,629 | 6,686 | 73% | 4% |
| Precision | 8,735 | 6,463 | 0 | 74% | 0% |
| Silver Star Ready Mix | 0 | 0 | 0 | 0% | 0% |
| Commercial Scaffolding | 17,563 | 6,796 | 165 | 39% | 1% |
| Union Erectors - MMc Concrete | 4,187 | 4,187 | 0 | 100% | 0% |
| Reliable Crane Service - MMC | 2,310 | 584 | 0 | 25% | 0% |
| Penhall Company | 28,401 | 1,321 | 0 | 5% | 0% |
| MJ Dean | 631 | 562 | 0 | 89% | 0% |
| Total for Mortenson McCarthy Joint Venture | 875,030 | 669,880 | 18,460 | 77% | 2% |
| Eberhard SW Roofing | | | | | |
| Total for Eberhard Southwest Roofing | 10,251 | 10,011 | 0 | 98% | 0% |
| Sunstate | | | | | |
| Expansion Specialties - Sunstate | 0 | 0 | 0 | 0% | 0% |
| GM Construction | 493 | 395 | 0 | 80% | 0% |
| Reliable Steel - GM | 18,142 | 16,443 | 0 | 91% | 0% |
| Standard Steel | 3,431 | 1,263 | 0 | 37% | 0% |
| Dielco - GM | 410 | 90 | 0 | 22% | 0% |
| Total for Sunstate | 24,391 | 18,257 | 0 | 75% | 0% |
| Harris | | | | | |
| Energy Mechanical Insulation | 115,005 | 52,252 | 2,523 | 45% | 2% |
| Mesa Mechanical Inc. | 6,301 | 2,707 | 158 | 43% | 3% |
| Advanced Controls & Electric | 0 | 0 | 0 | 0% | 0% |
| Bevstream | 1,753 | 0 | 10 | 0% | 1% |
| Mesa Mechanical Inc. - Bevstream | 0 | 0 | 0 | 0% | 0% |
| Maui One | 2,000 | 764 | 32 | 38% | 2% |
| Lone Mountain | 4,301 | 2,601 | 0 | 60% | 0% |
| Total for Harris | 134,315 | 60,519 | 2,723 | 45% | 2% |
| Merrill Steel | | | | | |
| Corona Stud & Deck | 0 | 0 | 0 | 0% | 0% |
| Niles Industrial Coatings | 27,455 | 8,059 | 0 | 29% | 0% |
| Union Erectors | 6,322 | 1,024 | 46 | 16% | 1% |
| Derr & Isbell | 5,363 | 2,333 | 432 | 44% | 8% |
| Union Erectors - Derr | 264,698 | 126,064 | 778 | 48% | 0% |
| Reliable Crane Service | 17,695 | 6,133 | 1,119 | 35% | 6% |
| Total for Merrill Steel | 28,830 | 1,987 | 0 | 7% | 0% |
| Enclos | | | | | |
| Total for Enclos | 1,392 | 468 | 0 | 34% | 0% |
| KONE | | | | | |
| Total for KONE | 11,636 | 3,169 | 0 | 27% | 0% |
| Desert Fire Protection | | | | | |
| TAB | 15,719 | 5,728 | 1,081 | 36% | 7% |
| Energy Mechanical Insulation - Desert Fire | 109 | 101 | 0 | 93% | 0% |
| Jcord | 67 | 56 | 0 | 84% | 0% |
| Total for Desert Fire | 80 | 67 | 0 | 84% | 0% |

Las Vegas Stadium Workforce Utilization Summary

This report reflects the cumulative hours worked through May 2019.

| Subcontractor | Cumulative hours through May 2019 | | | | |
|--|-----------------------------------|-----------------------|---------------|-------------------------|-----------------|
| | Total Hours | Total Minority/Female | Total Veteran | Total Minority/Female % | Total Veteran % |
| Gephart/Morse - Low Voltage | 0 | 0 | 0 | 0% | 0% |
| Morse - GM Low Voltage | 3,520 | 125 | 20 | 4% | 1% |
| Total for Gephart/Morse - Low Voltage | 3,520 | 125 | 20 | 4% | 1% |
| Performance Contracting | 44,098 | 34,289 | 0 | 78% | 0% |
| Commercial Scaffolding - PCI | 185 | 161 | 0 | 87% | 0% |
| Gale Building Products | 1,202 | 1,178 | 0 | 98% | 0% |
| Total for Performance Contracting | 45,485 | 35,627 | 0 | 78% | 0% |
| Aggregate Industries - MSE | 26,959 | 11,665 | 822 | 43% | 0% |
| Stewart & Sundell | 2,269 | 1,454 | 0 | 64% | 0% |
| Harris Rebar - S&S | 126 | 58 | 0 | 46% | 0% |
| Total for Aggregate Industries | 29,354 | 13,177 | 822 | 45% | 3% |
| CEDCO Commercial LLC | 12,836 | 8,559 | 0 | 67% | 0% |
| Total for CEDCO Commercial, LLC | 12,836 | 8,559 | 0 | 67% | 0% |
| Rolling Plains Construction | 12,503 | 10,594 | 0 | 85% | 0% |
| Total for Rolling Plains Construction | 12,503 | 10,594 | 0 | 85% | 0% |
| Union Erectors - Core | 249 | 36 | 0 | 14% | 0% |
| Total for Union Erectors - Core | 249 | 36 | 0 | 14% | 0% |
| Derr & Isbell - Hoist | 5,129 | 2,180 | 0 | 43% | 0% |
| Total for Derr & Isbell - Hoist | 5,129 | 2,180 | 0 | 43% | 0% |
| Freyssinet | 1,733 | 607 | 0 | 35% | 0% |
| Steel Partners | 1,774 | 1,087 | 83 | 61% | 5% |
| Vision Construction | 0 | 0 | 0 | 0% | 0% |
| Dielco - Vision | 243 | 0 | 0 | 0% | 0% |
| Total for Freyssinet | 3,750 | 1,693 | 83 | 45% | 2% |
| American Door | 124 | 116 | 0 | 94% | 0% |
| Total for American Door | 124 | 116 | 0 | 94% | 0% |
| Expansion Specialties | 339 | 197 | 0 | 58% | 0% |
| Total for Expansion Specialties | 339 | 197 | 0 | 58% | 0% |
| Danny's Construction | 165 | 99 | 0 | 60% | 0% |
| Total for Danny's Construction Co. | 165 | 99 | 0 | 60% | 0% |
| Midwest Pro Painting | 2,541 | 1,184 | 0 | 47% | 0% |
| Total for Midwest Pro Painting | 2,541 | 1,184 | 0 | 47% | 0% |
| Sports Fields, Inc. | 220 | 40 | 0 | 18% | 0% |
| Cache Valley Electric Co. | 56 | 0 | 0 | 0% | 0% |
| Total for Sports Fields, Inc. | 276 | 40 | 0 | 14% | 0% |
| Gephart/Morse - DAS | 0 | 0 | 0 | 0% | 0% |
| Morse - DAS | 292 | 193 | 17 | 66% | 6% |
| Total for Gephart/Morse DAS | 292 | 193 | 17 | 66% | 6% |
| Industrial Door | 0 | 0 | 0 | 0% | 0% |
| Danny's Construction - IDC | 92 | 23 | 23 | 25% | 25% |
| Total for Industrial Door | 92 | 23 | 23 | 25% | 25% |
| TOTAL HOURS | 1,867,312 | 1,180,048 | 34,343 | 63% | 2% |
| | | | Goal | 38% | |