

DATE: January 6, 2020
FROM: Lynn R. Littlejohn
RE: Allegiant Stadium
Community Benefits Plan Report – November 2019

SBE Program

- The SBE project goal is 15%.
- The current SBE participation is 23%.
- Approximately \$1.2 billion dollars of work has been awarded with \$277 million committed to SBE firms.
- 147 different SBE firms have been awarded work on the project; 44 with multiple contracts.
- 28 different WMBE firms with multiple contracts have been awarded work on the project totaling \$63.6 million dollars.
- 77% of all firms awarded work on the project are Nevada based.

Workforce Diversity

- The workforce goal is 38% minority and female.
- The workforce participation is 62% minority/female and 2% veteran with approximately 3,464,786 hours worked through November.
- 76% of the project workforce is Nevada residents.

Community Engagement and Outreach

- Sponsored the Latin Chamber Annual Gala

Attached are the SBE and workforce participation reports.

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Lewis K. Construction	Fencing Repairs	SBE	\$ 19,360	\$ 19,360	100%	\$ 21,838	100%	\$ 21,838		\$ 21,838	\$ -
	NV	Nevada Water Trucks	Track Out Pad Installation	SBE	\$ 10,000	\$ 10,000	100%	\$ 9,903	100%	\$ 9,903		\$ 9,903	\$ -
	NV	Amazon Masonry	Dust Control	SBE/MBE	\$ 10,000	\$ 10,000	100%	\$ 11,495	100%	\$ 11,495		\$ 11,495	\$ -
	NV	Tab Contractors, Inc.	Trailer Set-up & Geotech Fault Study	Other	\$ 748,450	\$ 490,567	66%	\$ 908,200	60%				\$ 862,790
	NV	Boulder Sand & Gravel	Aggregates	SBE						\$ 10,900		\$ 9,815	
	NV	JS & S Surveying	Surveying	SBE/MBE						\$ 28,190		\$ 20,088	
	NV	M Con	Utilities	SBE/MBE						\$ 402,693		\$ 401,133	
	NV	Olson Precast Co.	Concrete Manhole	SBE						\$ 14,738		\$ 14,738	
	NV	Acme Electric	Street Light Repairs	Other							\$ 4,033	\$ -	\$ 4,033
	NV	Nevada Tap Master	Hot Taps	SBE						\$ 1,560		\$ 1,560	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 595		\$ 595	
	NV	National Trench Safety	Traffic Control	Other							\$ 11,767		\$ 11,767
	NV	Wells Cargo	Cold Mix, Reject Sand, Rock	Other							\$ 3,090		\$ 3,090
	NV	HD White Cap	Equipment Rental	Other							\$ 9,536		\$ 9,536
	NV	Cashman Equipment	Equipment Rental	Other							\$ 5,016		\$ 5,016
	NV	Sunstate	Sewer & Water Materials	Other							\$ 1,793		\$ 1,793
	NV	Ferguson Waterworks	Equipment Rental	Other							\$ 84,388		\$ 84,388
	NV	United Rentals	Concrete	Other							\$ 20,386		\$ 20,386
	NV	Nevada Ready Mix	Equipment Rental	Other							\$ 7,954		\$ 7,954
	NV	Ahern Rentals	Trucking Materials	Other							\$ 2,474		\$ 2,474
	NV	Werdco	Trucking Materials	Other							\$ 2,764		\$ 2,764
	NV	Diaz Trucking	Trucking Materials	Other							\$ 385		\$ 385
	NV	Boulder Sand & Gravel	Type II	SBE						\$ 7,717		\$ 7,717	\$ -

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Hernandez Trucking	Trucking Materials	Other							\$ 2,026		\$ 2,026
	NV	HD Barricade	Traffic Control	Other							\$ 8,575		\$ 8,575
	NV	MMC, Inc.	Vactoring	Other							\$ 10,000		\$ 1,950
	NV	A-1 Concrete Cutting	Saw Cutting/Core Drilling/Demo	SBE/MBE						\$ 75,000		\$ 360	
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 31,200		\$ 29,710
	NV	Nevada Water Trucks	SWPPP & Dust Control Services	SBE	\$ 494,460	\$ 494,460	100%	\$ 2,793,029	100%	\$ 2,793,029		\$ 2,564,870	
	NV	Cashman Professional	Photography	SBE	\$ 37,800	\$ 37,800	100%	\$ 37,800	100%	\$ 37,800		\$ 12,813	
	NV	Eros Environmental	SWPPP Inspections	SBE	\$ 18,195	\$ 18,195	100%	\$ 18,195	100%	\$ 18,195		\$ 12,195	
	NV	Preventive Measures	Site Security	SBE	\$ 100,000	\$ 100,000	100%	\$ 192,565	100%	\$ 192,565		\$ 192,565	
	MN	Danny's Construction	Field Tray Mock-up	WBE	\$ 147,000	\$ -		\$ 2,147,000			\$ 2,147,000		\$ 1,979,711
1.01	TX	Derr & Isbell Construction	Personnel Hoist	Other	\$ 2,799,134	\$ 419,870	15%	\$ 2,156,127	32%				\$ 2,048,321
	NV	A&N Custom Fabrication	Misc. Metals	SBE						\$ 568		\$ 568	
	TX	Beck Steel	Misc. Steel	Other							\$ 17,963		\$ 17,963
	NY	Extra Mile Transportation	Misc. Steel Items	Other							\$ 30,000		\$ -
	NV	Fastenal	Mast Tools & Fasteners	Other							\$ 8,099		\$ 8,099
	NV	Hershberger Bros Welding	Mast Installation	SBE						\$ 944		\$ 944	
	NV	Steel Partners	Fabrication of Bracing/Bridges	SBE						\$ 680,604		\$ 680,604	
	TX	Walter P Moore	Construction Engineering & Design	Other							\$ 104,235		\$ 104,235
1.01	NV	Southwest Specialty Coatings	High Performance Coatings - Steel	SBE	\$ 1,000,000	\$ 1,000,000	100%	\$ 1,448,973	100%	\$ 1,437,706			\$ 1,448,972
	NV	Commercial Scaffolding of NV	Erect Scaffolding	SBE						\$ 11,267			
1.01	WI	Merrill Iron & Steel	Structural Steel	Other	\$ 179,413,551	\$ 26,912,032	15%	\$ 237,741,213	20%				\$ 221,826,261
	TX	Derr & Isbell Construction	Steel Erection	Other							\$ 94,806,873		\$ 83,346,789
	NV	Reliable Crane Service	Crane Operation & Maintenance	SBE						\$ 9,900,000		\$ 5,320,460	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 1,000,000		\$ 990,668	
	NV	Union Erectors, LLC	Steel Erection	SBE						\$ 2,500,000		\$ 2,084,743	
	CO	Derr & Gruenewald Construction	Steel Erection	Other							\$ 1,000,000		
	CA	The Herrick Corporation	Steel Erection	Other							\$ 500,000		
	NV	Ahern Rentals, Inc.	Equipment Rental	Other							\$ 5,000,000		\$ 2,298,009
	CA	Barnhart Crane & Rigging	Rigging Equipment Rental	Other							\$ 212,007		\$ 212,007
	NV	All-Star Building Services	Office Cleaning Services	Other							\$ 10,000		
	IN	Aarbee Structures	Detailing Services	Other							\$ 7,111,619		\$ 7,111,619
	MT	ADF International	Various Fabrication Scope	Other							\$ 8,195,718		\$ 6,741,695
	OR	Albina Pipe Bending	Bending Service	Other							\$ 28,708		\$ 28,708
	MI	Alro Steel Corporation	Raw Material Supply	Other							\$ 21,253		\$ 21,253
	WI	Amston Supply	Trailer Rental	Other							\$ 234,362		\$ 234,362
	DE	Arcelormittal International	Raw Material Supply	Other							\$ 573,987		\$ 573,987
	IL	Arcelormittal USA	Raw Material Supply	Other							\$ 187,422		\$ 187,422
	NC	Armstrong Transport Group	Freight	Other							\$ 409,283		\$ 409,283
	IL	Atlas Tube	HSS Tube & Pipe	Other							\$ 1,847,527		\$ 1,847,527
	TN	Avenger Logistics	Freight	Other							\$ 941,517		\$ 941,517
	CO	AZZ Galvanizing Denver	Galvanizing	Other							\$ 26,809		\$ 26,809
	WI	Baum Machine	Machining	Other							\$ 303,662		\$ 301,703
	TX	Bedrock Logistics	Freight	Other							\$ 518,471		\$ 518,471
	AZ	Bell Street	Fabrication Subcontractor	Other							\$ 1,369,600		\$ 1,369,600
	IL	Black Diamond Pipe & Tube	Raw Material Supply	Other							\$ 141,790		\$ 141,790
	MO	Bourne Logistics Management	Freight	Other							\$ 17,035		\$ 17,035
	CO	Brown Strauss Co.	Raw Material Supply	Other							\$ 585,914		\$ 585,914
	IL	Chapel Steel	Material Supply	Other							\$ 134,748		\$ 134,748
	IL	Chicago Metal Rolled Products	Rolled Materials	Other							\$ 22,420		\$ 22,420
	VA	Cives Corporation	Fabrication Subcontractor	Other							\$ 874,701		\$ 874,701
	WI	Computerized Structural Design	Connection Design Services	Other							\$ 146,100		\$ 146,100
Page 30 of 25		Con-Serv Inc.	Raw Material Supply	Other							\$ 257,022		\$ 257,022

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	WA	Corona Stud & Deck	Deck Supply & Installation	Other							\$ 5,952,613		\$ 5,063,651
	IL	Custom Fab & Coatings	Fabrication Subcontractor	Other							\$ 992,542		\$ 942,915
	WI	D&S Machine Service, Inc.	Machining	Other							\$ 115,766		\$ 115,766
	SC	Erico International Corp.	Fasteners	Other							\$ 17,399		\$ 17,399
	NV	Fasco	Fastener Supply & Delivery	SBE						\$ 3,036,876		\$ 3,036,876	
	IL	FHS Consulting	Testing Service	Other							\$ 16,245		\$ 16,245
	MN	Gephart Morse	Temp Power	Other							\$ 46,318		\$ 46,318
	PA	Global Rope Access	Touch-up Field Painting & Cleaning	Other							\$ 500,000		
	MT	HCA Transport	Freight	Other							\$ 384,997		\$ 384,997
	CA	The Herrick Corp.	Fabrication Subcontractor	Other							\$ 3,198,845		\$ 3,198,845
	NV	Hershberger Bros Welding	Misc. Fabrication Services	SBE						\$ 2,882,882		\$ 2,882,882	
	MO	Hillsdale Fabricators	Fabrication Subcontractor	Other							\$ 265,388		\$ 265,388
	OK	Hilti	Anchors/Anchor Rods	Other							\$ 82,431		\$ 82,431
	AL	Independence Tube Corp.	Material Supplier	Other							\$ 91,438		\$ 91,438
	IL	Infra Metals	W, HSS, Plate, Raw Materials	Other							\$ 221,158		\$ 221,158
	UT	Interstate Gratings	Grating Supply	Other							\$ 408,459		\$ 408,459
	UT	Intsel Steel West	Raw Material Supply	Other							\$ 321,877		\$ 321,877
	AZ	JV Driver	Fabrication Subcontractor	Other							\$ 2,780,813		\$ 2,558,168
	OH	Kenilworth Steel Co.	Raw Material Supply	Other							\$ 134,898		\$ 134,898
	KS	King of Freight LLC	Freight	Other							\$ 607,773		\$ 607,773
	IL	Kloeckner Metals - Chicago	Material Supplier	Other							\$ 384,352		\$ 384,352
	IA	Kloeckner Metals - Dubuque	Material Supplier	Other							\$ 110,840		\$ 110,840
	IL	Leeco Steel, LLC	Raw Material Supply	Other							\$ 948,552		\$ 948,552
	MN	LeJeune Steel Company	Fabrication Subcontractor	Other							\$ 520,577		\$ 520,577
	OK	Love's Solutions	Freight	Other							\$ 53,098		\$ 53,098
	TX	Madden Bolt Corp.	Anchor Rod Assemblies	Other							\$ 4,992		\$ 4,992
	WI	Max Weiss	Rolled Materials	Other							\$ 123,400		\$ 123,400
	CA	McKinney Trailer Rentals	Trailer Rental	Other							\$ 243,068		\$ 243,068
	FL	Metals USA	Raw Material Supply	Other							\$ 40,508		\$ 40,508
Page 4 of 25		Metro Trailer Leasing	Trailer Rental	Other							\$ 118,511		\$ 118,511

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MO	Milestone Trailer Leasing	Trailer Rental	Other							\$ 89,685		\$ 89,685
	NV	Mori Consulting	Raw Material Procurement	SBE/MBE						\$ 14,208,499		\$ 14,208,499	
	WI	Monarch LLC	Machining	Other							\$ 14,770		\$ 14,770
	MO	Murphy Hoffman	Freight	Other							\$ 301,820		\$ 301,820
	AL	NAFCO	Fabrication Subcontractor	Other							\$ 2,396,994		\$ 2,396,994
	OH	Nelson Stud Welding	Weld Studs	Other							\$ 8,961		\$ 8,961
	MI	Niles Industrial Coatings	Touch-up Field Painting & Cleaning	Other							\$ 2,624,559		\$ 1,148,665
	NV	NP Tropicana LLC	Lot Rentals	Other							\$ 253,000		\$ 253,000
	SC	Nucor Steel Berkeley	Raw Material	Other							\$ 120,133		\$ 120,133
	AR	Nucor Yamato Steel	WF Beams, Raw Material	Other							\$ 1,520,127		\$ 1,520,127
	AL	NuSteel Fabricators	Fabrication Subcontractor	Other							\$ 1,011,718		\$ 1,011,718
	IL	O'Brian Steel Service Co.	Raw Material	Other							\$ 276,744		\$ 276,744
	NC	Old Dominion Freight Line	Freight	Other							\$ 44,080		\$ 44,080
	IL	Olympic Steel	Material Supply	Other							\$ 155,736		\$ 155,736
	CA	PDM Steel Services	Material Supply	Other							\$ 212,263		\$ 212,263
	KS	PKM Steel Service	Fabrication Subcontractor	Other							\$ 737,467		\$ 737,467
	PA	PPG Industries	Raw Material	Other							\$ 1,285,185		\$ 1,285,185
	MO	Proenergy Crafts	Tradesmen	Other							\$ 263,399		\$ 263,399
	CA	RBC Lubron Bearing Systems	Bearing Supplier	Other							\$ 201,219		\$ 201,219
	WI	Russell Metals Williams Bahcall	Material Supply	Other							\$ 207,874		\$ 207,874
	NV	Ryan Transportation	Freight	Other							\$ 34,891		\$ 34,891
	AL	Saginaw Pipe Company	Raw Material Supply	Other							\$ 207,297		\$ 207,297
	TX	Service Steel Warehouse	Raw Material Supply	Other							\$ 63,419		\$ 63,419
	MO	South Side Machine Works	Machining	Other							\$ 21,050		\$ 21,050
	WI	SPE, Inc.	Tradesmen	Other							\$ 154,203		\$ 154,203
	SE	SSAB/IPSCO	Material Supplier	Other							\$ 2,291,647		\$ 2,291,647
	NV	Southwest Specialty Coatings	Touch-up Field Painting & Cleaning	SBE						\$ 5,000,175			\$ 2,687,792
	NV	Rigging International Group	Rigging - Rope Access	SBE						\$ 1,300,000			
	KS	Steel & Pipe Supply	W, HSS, Plate, Raw Materials	Other							\$ 133,645		\$ 133,645
Page 5 of 25		Steel Dynamics	W, C, L, Raw Materials	Other							\$ 117,455		\$ 117,455

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	LA	Steel Fabricators of Monroe	Fabrication	Other							\$ 987,492		\$ 987,492
	NV	Steel Partners	Stair Supply	SBE						\$ 1,217,747		\$ 1,203,534	
	MO	Steelman Transportation	Freight	Other							\$ 37,498		\$ 37,498
	TX	STI Group, Inc.	Fabrication Subcontractor	Other							\$ 4,251,206		\$ 4,251,206
	WI	Strohwig Industries	Machining	Other							\$ 1,116,364		\$ 1,100,778
	OH	TQL	Freight	Other							\$ 315,520		\$ 315,520
	NV	Tradesmen International	Tradesmen	Other							\$ 43,832		\$ 43,832
	IN	Triad Metals International	Raw Material Supply	Other							\$ 108,589		\$ 108,589
	MO	Tubular Steel	HSS Tube & Raw Materials	Other							\$ 3,385,010		\$ 3,385,010
	NV	Union Erectors	Field Repairs	SBE						\$ 2,656,112		\$ 2,578,503	
	KS	Unique Metal Fabrications	Fabrication Subcontractor	Other							\$ 2,383,104		\$ 2,383,104
	TX	Universal Steel America	Material Supplier	Other							\$ 13,118		\$ 13,118
	OH	US Logistics LLC	Freight	Other							\$ 253,804		\$ 253,804
	AZ	VDS West	Fabrication Subcontractor	Other							\$ 2,776,461		\$ 2,776,461
	CA	West Coast Inspections	Shop Inspection Services	Other							\$ 2,338,911		\$ 2,338,911
	FL	Worldwide Specialty Logistics	Freight	Other							\$ 1,363,393		\$ 1,363,393
	NV	Xtra Lease LLC	Trailer Rental	Other							\$ 1,346,872		\$ 1,346,872
	WI	Zalk Josephs Fabricators	Fabrication	Other							\$ 115,532		\$ 115,532
	WI	ZMAC Transportation Solutions	Freight	Other							\$ 18,625		\$ 18,625
1.02a	NJ	Vector Foiltec	ETF Roofing System	Other	\$ 29,701,944	\$ 4,455,292	15%	\$ 32,684,853	17%				\$ 21,006,916
	CA	Walter P Moore	Professional Engineering	Other							\$ 840,325		\$ 840,325
	IT	Cimolai S.P.A.	Material Supplies	Other							\$ 7,325,193		\$ 7,325,193
	NV	Union Erectors	Material Supplies	SBE						\$ 3,391		\$ 3,391	
	NV	Reliable Crane Services	Equipment & Storage	SBE						\$ 8,490		\$ 8,490	
	NV	General Design & Const. Co., Inc.	Plenum Material	SBE						\$ 20,367		\$ 20,367	
	NV	TV Transport	Warehouse	SBE						\$ 1,000,000		\$ 666,186	
	MN	Danny's Construction Co	ETFE Secondary Steel Erection	WBE						\$ 4,252,000		\$ 794,260	
	NV	Unforgettable Coatings	Painting	SBE						\$ 250,000			
1.02b	VA	Freyssinet, Inc.	Cable Net Roof Support	Other	\$ 31,600,000	\$ 4,740,000	15%	\$ 34,633,537	21%				\$ 29,697,011

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CH	Fatzer AG	Manufacture & Supply of Fully Locked coil Ropes	Other							\$ 3,848,988		\$ 3,204,419
	DE	Bollinger & Grohmann International	Design Services	Other							\$ 431,332		\$ 371,800
	MO	Thornton Tomasetti	Structural Engineering	Other							\$ 175,831		\$ 175,831
	NV	Kordt Engineering	PE Services of Permanent Works	SBE						\$ 80,000		80,000.00	
	IT	CAVE S.R.L.	Manufacture & Supply of Cable Clamps	Other							\$ 284,881		\$ 272,919
	CH	HFE	Manufacture & Supply of Cable Struts	Other							\$ 476,084		\$ 476,084
	CH	CHINA Grand Engineering	Manufacture & Supply of Temporary Work Steel	Other							\$ 894,626		\$ 818,174
	NV	TV Transport	Yard - Rental, Security & Storage	SBE						\$ 428,070		400,227.00	
	NV	Vision Construction Services	Crane Rental	SBE						\$ 1,615,000		1,068,291.00	
	NV	Steel Partners, LLC	Installation	SBE						\$ 4,402,078		3,907,231.00	
	NV	Rigging International Group	Rope Access	SBE						\$ 506,656		160,166.00	
	NV	Southwest Specialty Coatings	Painting Struts	SBE						\$ 180,705		180,705.00	
	LA	Aggreko, LLC	Electrical Supply	Other							\$ 140,000		
	TX	Roll-Lift USA, Inc.	Provide Equipment	Other							\$ 200,000		234,535.00
	NV	Desert Lumber	Supply Lumber	Other							\$ 75,000		62,915.00
	NV	Trinity Land Surveying, Inc.	Land Surveyor	SBE/WBE						\$ 30,000		7,963.00	
	TX	Layher, Inc.	Tower Bare Rental	Other							\$ 290,000		250,565.00
	NV	Mojave Electric	On-Call Electrician	Other							\$ 55,000		43,225.00
	NV	Border Construction Specialties	Safety Supplier	Other							\$ 35,000		24,608.00
	NV	HD Supply Constuction Supply/WhiteCap	Safety Supplier	Other							\$ 30,000		25,294.00
1.03	NV	Sunstate Companies, LLC	PreCast	Other	\$ 25,129,767	\$ 3,769,465	15%	\$ 32,866,214	28%				\$ 28,138,621
	NV	Expansion Specialties	Caulking of PreCast	SBE/VBE						\$ 205,000		\$ 143,450	
	NV	GM Construction, LLC	Erection of PreCast - Prior	Other							\$ 2,245,641		\$ 2,197,698
	NV	GM Construction, LLC	Erection of PreCast	SBE						\$ 4,945,867		\$ 3,967,655	
	NV	GM Construction, LLC	Erection of PreCast - Lower Bowl	SBE						\$ 3,462,433		\$ 1,563,989	
	NV	Westside Building Materials	Supplier	Other							\$ 1,000		\$ 36
	NV	Lowe's	Supplier	Other							\$ 1,000		\$ 713
	NV	Reliable Steel	Stud & Shield Welding	SBE						\$ 260,000		\$ 536,310	
	CA	United Rentals Northwest	Rental	Other							\$ 5,603		\$ 5,603
	OH	Tru-Fit Products of Utah	Field Supplies	Other							\$ 36,886		\$ 36,886
	NV	Fasteners	Field Supplies	Other							\$ 10,550		\$ 10,550
	UT	DJB Gas Service	Fuel	Other							\$ 637		\$ 637
	NV	Curtis Steel	Material	Other							\$ 619		\$ 619
	CA	California Tool Welding	Weld Supplies	Other							\$ 9,671		\$ 9,671
	NV	CES	Field Supplies	Other							\$ 959		\$ 959
Page 7 of 25	NV	AXT Transportation	Fuel	Other							\$ 1,533		\$ 1,533

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Airgas West	Welding Gas	Other							\$ 541		\$ 541
	NV	Ahern Rentals	Rental	Other							\$ 20,530		\$ 20,530
	CT	CS Unitec, Inc.	Field Supplies	Other							\$ 555		\$ 555
	NV	Home Depot	Field Supplies	Other							\$ 698		\$ 698
	NV	Red-O-Arc Welding	Field Equipment	Other							\$ 16,549		\$ 16,549
	NV	Southern Nevada Welding	Field Supplies	Other							\$ 241		\$ 241
	NV	PR Diamond Products	Field Small Tools	Other							\$ 724		\$ 724
	NV	Dielco Crane Services	Crane Services & Hydraulic Lifts	Other							\$ 1,069,255		\$ 1,069,255
	NV	Abatix	Supplier	Other							\$ 50,000		\$ 44,207
	WA	Amazon	Supplier	Other							\$ 5,659		\$ 5,659
	NV	Concrete Accessories	Supplier	SBE						\$ 50,000		\$ 17,630	
	NV	BC Rope & Rigging	Supplier	SBE						\$ 1,894		\$ 1,894	
	NV	Copper State Bolt & Nut Co.	Supplier	Other							\$ 5,000		\$ 70
	NV	Core T Trucking	Supplier	Other							\$ 350		\$ 350
	NV	Fasteners, Inc.	Supplier	Other							\$ 50,000		\$ 34,937
	NV	Cutting Edge	Supplier	Other							\$ 1,000		\$ 455
	NV	Harbor Freight Tools	Supplier	Other							\$ 1,000		\$ 348
	NV	HD Supply Waterworks	Supplier	Other							\$ 3,000		\$ 4,413
	NV	McFadden-Dale Hardware	Supplier	Other							\$ 500		\$ 213
	MN	M.A. Mortenson Co.	Supplier	Other							\$ 184,549		\$ 184,549
	NV	Kuker Ranken Vegas	Supplier	Other							\$ 500		\$ 182
	NV	McIntosh Communications	Supplier	Other							\$ 8,830		\$ 8,830
	NV	Mobile Mini	Supplier	Other							\$ 15,000		\$ 8,417
	NV	Mobile Materials	Supplier	Other							\$ 10,000		\$ 4,425
	NV	Senergy Petroleum	Supplier	Other							\$ 100,000		\$ 26,802
	NV	Silver State Rope & Rigging	Supplier	Other							\$ 166,986		\$ 166,986
	NV	Steel Edge	Supplier	SBE						\$ 150,000		\$ 55,903	
	NV	Precision Aggregate Products	Supplier	SBE						\$ 40,000		\$ 11,661	
	OK	Hilti, Inc.	Supplier	Other							\$ 1,000		\$ 196
	NV	JS&S Surveying, Inc.	Suveying	SBE/MBE						\$ 177,408		\$ 46,680	
	NV	Home Depot	Supplier	Other							\$ 1,000		\$ 132
	IL	U-Line	Supplier	Other							\$ 5,000		\$ 4,001
	NV	Monsen Engineering	Supplying Engineering Equip	Other							\$ 30,000		\$ 26,478
	IL	Reddaway, Inc.	Freight Charges	Other							\$ 2,000		\$ 435
	NV	JLB Land Surveying, LLC	Supplier	Other							\$ 13,215		\$ 13,215
	GA	Conac - Concrete Product Solutions	Supplier	Other							\$ 2,387		\$ 2,387
	NV	Standard Steel, LTD	Welding	Other							\$ 316,428		\$ 366,975
	NV	Commercial Hardward	Consumables	Other							\$ 500		\$ 36
	NV	Fasteners, Inc.	Consumables	Other							\$ 2,500		\$ 2,265
	NV	Terrible Herbst	Water/Ice	Other							\$ 2,500		\$ 1,441

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Home Depot	Small Tools	Other							\$ 3,000		\$ 1,347
	NV	McFadden Dale Hardware	Consumables	Other							\$ 2,500		\$ 704
	NV	Praxair, Inc.	Consumables	Other							\$ 15,000		\$ 12,091
	NV	Walmart	Ice/Water	Other							\$ 500		\$ 67
	NV	Ahern Rentals	Equipment Rental	Other							\$ 5,000		\$ 2,755
	NV	Harbor Freight	Consumables	Other							\$ 1,500		\$ 53
	NV	Lowe's	Consumables	Other							\$ 1,500		\$ 208
	NV	Hilti	Small Tools	Other							\$ 10,000		\$ 4,984
	NV	United Rentals	Equipment Rental	Other							\$ 5,000		\$ 4,593
	NM	Heatly Engineering	Design/Engineering of PreCast	Other							\$ 1,768,710		\$ 1,711,822
	NV	Western Pacific Precast, LLC	Precast Elements	Other							\$ 16,810,508		\$ 16,810,508
1.04/1.05	MN	Harris Companies	Mechanical & Plumbing	Other	\$ 121,500,000	\$ 18,225,000	15%	\$ 132,234,015	22%				\$ 95,907,207
	NV	Maui One Excavating	Trenching, Excating & Hauling	SBE/MBE						\$ 2,855,326		\$ 2,486,647	
	NV	Lone Mountain Excavation	Site Prep	Other							\$ 2,098,170		\$ 985,743
	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 50,000		\$ 13,065	
	NV	C-Los Industries	Warehouse Lease to Erect Oval Mock-up	SBE/MBE						\$ 5,412		\$ 5,412	
	NV	Mechanical Equipment Reps	Provide Computer Room AC Units	SBE/MBE						\$ 372,194			
	NV	Corporate Air Mechanical Services	Furnish 3 Pump Skids, 2 Head Exhcangers, 6 Domestic Heat Exchangers, 1 Triplex Booster Pump Package, 2 Rolairtrols...	SBE						\$ 954,100		\$ 924,199	
	NV	Corporate Air Mechanical Services	Furnish 6 Cell Stainless Cooling Tower w/Free Cooling and Single Flange Inlet	SBE						\$ 597,274		\$ 23,468	
	NV	Corporate Air Mechanical Services	7 Boilers	SBE						\$ 403,133		\$ 372,690	
	NV	Corporate Air Mechanical Services	Supplies - Fans & PCU's	SBE						\$ 1,799,895		\$ 1,799,895	
	NV	Corporate Air Mechanical Services	Furnish 35 Electric Water Heaters & 7 ASME 125# Storage Tanks	SBE						\$ 187,079		\$ 179,508	
	NV	Corporate Air Mechanical Services	Provide 1 Lot Fabric Duct (Ductsox) & Associated hangers	SBE						\$ 1,021,488			
	NV	Corporate Air Mechanical Services	Provide 26 Fire Smoke Dampers, 48 Fire Dampers & 6 Silencers	SBE						\$ 87,400			
	NV	Corporate Air Mechanical Services	Provide 1 Lot Metal-Fab UL Listed Grease Duct, 1 Lot Metal-Fab UL Listed General Exhaust Flue, & 1 Lot Metal Fab UL Listed boiler Exhaust Flue	SBE						\$ 2,444,744			
	NV	LTSA, LLC	Furnish air Handling Units;VAV's & BCU's	SBE						\$ 6,851,295		\$ 6,851,295	
	NV	LTSA, LLC	Provide 26 Variable Frequency Drives with 3% Line Reactors & 20 Passive Harmonic Filters	SBE						\$ 280,788			

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Trane U.S., Inc.	Furnish & Install BAS Mechanical Control System	Other							\$ 2,951,309		\$ 1,193,183
	NV	Lawyer Mechanical Services	HVAC Controls Installation	SBE						\$ 1,715,296			
	NV	Precision Automation	Low Voltage Controls HVAC Controls Installation	SBE						\$ 870,433			
	NV	Advanced Controls & Electric	Low Voltage HVAC Controls Installation	SBE						\$ 500,000			
	NV	Ideal Supply Company	Provide all Galvanized Victaulic Fittings Supplies	SBE						\$ 2,670,892		\$ 2,602,868	
	NV	Energy Mechanical Insulation	Furnish & Install Plumbing Insulation	SBE/WBE						\$ 655,368		\$ 332,062	
	NV	Energy Mechanical Insulation	Furnish & Install Piping Insulation	SBE/WBE						\$ 1,354,065		\$ 675,209	
	NV	Energy Mechanical Insulation	Furnish & Install Mechanical Insulation	SBE/WBE						\$ 742,766		\$ 175,800	
	NV	Energy Mechanical Insulation	Furnish & Install All Fire-Stopping on all Plumbing, Piping & Mechanical Systems	SBE/WBE						\$ 731,582		\$ 229,000	
	NV	BrandSafway	Scaffolding erection & rental	Other							\$ 38,563		
	NV	Superior Duct Fabrication	Fabricate & Supply all round ductwork Fittings	Other							\$ 1,070,506		\$ 724,097
	NV	Mesa Mechanical	Beverage Conduite & CO2 Branch Lines	SBE/WBE						\$ 700,000			
	IL	BevStream Corp.	Beverage Conduit System & CO2 Branch lines	Other							\$ 1,717,000		
	NV	Mesa Mechanical	Beverage Piping Install	SBE/WBE						\$ 612,000			
	NV	Spider	Swing Stages	Other							\$ 38,278		
	NV	Jcord, LLC	Saw Cutting and Core Drilling	SBE						\$ 160,000			
	NV	MMC, Inc.	Vacuum Truck for Cleaning Sump Basins & Interceptors	Other							\$ 20,000		
	NV	Tabitt	HVAC & Plumbing Testing, Adjusting & Balancing	Other							\$ 567,000		
	NV	Commercial Scaffolding, Inc.	Provide Rental, Erection & Dismantle Scaffold	SBE						\$ 61,450			
	BC	Global Rope Access	Furnish, Install & Remove Rigging	Other							\$ 7,888		
1.06 & 4.08	NV	Gephart/Morse	Electrical & Low Voltage	Other	\$ 85,793,108	\$ 13,087,750	15%	\$ 144,403,053	15%	\$ 2,924,999			\$ 83,896,074
	NV	Morse Electric											
	NV	A-1 Concrete	Concrete & Excavation	SBE/MBE						\$ 127,418		\$ 127,418	
	NV	MMC	Hydro Excavating	Other							\$ 10,450		\$ 10,450
	NV	Pyrocom	Sprinkler Monitoring Dialer	SBE/WBE						\$ 8,860		\$ 8,860	
	NV	Hampton Tedder Electric	Electrical Testing	Other							\$ 1,250		\$ 1,250
	NV	Lone Mountain Excavation	Excavation	Other							\$ 2,042,053		\$ 2,031,693
	NV	Live Electric	Electrical	SBE/WBE						\$ 71,700		\$ 71,700	
	NV	Westland State	Parking	Other							\$ 852,949		\$ 858,949
	NV	The Tiberti Fence Company	Drilling	SBE						\$ 25,337		\$ 25,026	
Page 1 of 25	NV	Main Electric	Electrical Supplier	Other							\$ 2,407,765		\$ 1,799,483

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Codale Energy	Electrical Supplier	Other							\$ 1,849,463		\$ 752,589
	CA	Industrial Electric Mftg	Electrical Distribution	Other							\$ 6,263,411		\$ 5,649,569
	NV	CESS	Generator/PDV's/Transfer Switches & Show Power, Broadcast Truck Power, Pedestals	SBE/MBE						\$ 2,537,103		\$ 843,240	
	NV	National Field Services	Electrical Acceptance Testing & Studies	Other							\$ 313,815		\$ 200,275
	NV	General Design & Const.	Fabrication	SBE						\$ 50,492		\$ 45,919	
	NV	Valley Steel	Unload and set Electrical Gear	SBE/WBE						\$ 31,350		\$ 31,350	
	NV	Coherent Design	AV Design Assist, Testing & Commissioning	SBE						\$ 168,000		\$ 56,000	
	NV	Johnson Controls Fire Protection	Fire Alarm System	Other						\$ -	\$ 4,613,308		\$ 1,120,304
	PA	Tait Towers Manufacturing, LLC	Design Development for Speaker Array Rigging	Other							\$ 24,150		
	NV	Clinton Nevada, LLC	Supply Commscope Cable	SBE						\$ 2,011,685		\$ 724,372	
	NV	Well Equipment, Inc.	Supply Low Voltage Cabling Materials & Equipment	SBE						\$ 1,535,837		\$ 423,680	
	BC	Global Rope Access	Speaker Install, Infill speakers, Array speaker, cable pull	Other							\$ 349,780		\$ 10,280
	NV	Simply Connected, Inc.	Harman Order	Other							\$ 2,658,256		\$ 2,658,256
	NV	Jcord, LLC	Scanning/coredrilling	SBE						\$ 2,800			
	MN	Gephart Electric, Inc.											
	MN	Border States Supply	Electrical Supplies	Other							\$ 73,751		\$ 15,029
	NV	CESS	Cable Tray/Interior & Sports Lighting	SBE/MBE						\$ 9,687,535		\$ 684,534	
	NV	Fastener & Supply Co., Inc	Electrical Supplies	Other							\$ 121,319		\$ 68,194
	IL	Global Equipment Company, Inc.	Electrical Supplies	Other							\$ 16,861		\$ 16,861
	MN	Graybar Electric Supply	Electrical Supplies	Other							\$ 48,551		\$ 48,108
	NV	Las Vegas Lighting	Feeder Cable & Branch Wire	SBE/MBE						\$ 1,343,141		\$ 368,388	
	NV	Live Electric	Generator Distribution Feeds - Quad A, B, C & D	SBE/WBE						\$ 499,716		\$ 153,494	
	MN	MA Mortenson	Equipment Rental	Other							\$ 801,684		\$ 220,684
	CO	National Lightning Protection	Lightning Protection System	Other							\$ 127,040		
	NV	Nedco Supply	Electrical Supplies	Other							\$ 44,641		\$ 39,117
	MN	Povolny Specialties	Electrical Supplies	Other							\$ 36,610		\$ 36,610
	NV	Rosendin	Install MV Cables, Install & Terminate 600V Cables	Other							\$ 415,284		\$ 195,758
	MN	Total Tool Supply, Inc.	Electrical Material	Other							\$ 19,599		\$ 19,551
	MN	Viking Electric Supply	Electrical Supplies	Other							\$ 8,123		\$ 5,682
	NV	Brandsafeway Services	Level 350 Electrical Installation	Other							\$ 34,150		
	AZ	Communications Integrators	Electrical Supplies	Other							\$ 185,618		\$ 20,865

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	MN	Gopher Stage Lighting	Electrical Supplies	Other							\$ 1,620,383		\$ 183,442
	NV	Jcord Construction Services	Pole Bases	SBE						\$ 624,485			
	NV	Merli Concrete Pumping	Concrete Pumping	SBE						\$ 10,000			
	NV	R.E.B Construction	Drill Foundations	Other							\$ 60,000		
	NV	DIG 3, LLC	Excavation	Other							\$ 70,000		
	NV	MMC, Inc.	Hydro Excavation	Other							\$ 5,000		
	TX	Vahle Electrifications Systems	Electrical	Other							\$ 26,745		
	MS	Sequel Electric Supply	Electrical Supplies	Other							\$ 15,799		
1.07	NV	Desert Fire Protection, LP	Fire Protection	Other	\$ 14,200,000	\$ 2,130,000	15%	\$ 14,731,228	15%	\$ 220,117			\$ 7,404,460
	NV	TAB Contractors	Underground Fire Line	Other							\$ 115,655		\$ 100,475
	NV	Jcord Construction	GPR & Core Drill	SBE						\$ 30,000		\$ 30,000	
	NV	JS&S Inc.	Fire Sprinkler Layout with Trimble	SBE/MBE						\$ 6,312		\$ 6,312	
	NV	Lucky Transportation	Transportation	SBE						\$ 86,000		\$ 73,268	
	NV	Energy Mechanical Insulation	Fire Caulking & Insulation of Pipe	SBE						\$ 96,030		\$ 40,338	
	NV	Monsen Engineering Services	Plotter & Printing Supplies	SBE						\$ 3,000		\$ 3,000	
	NV	Silver State Marketing Group	Supply bulk Fire Sprinkler Material & Pipe & Fittings	SBE						\$ 1,760,225		\$ 926,203	
	NV	Sin City Portables, LLC	Portable RestRoom Rentals	SBE						\$ 2,000			
	NV	Lone Mountain Excavation	South FDC Underground	Other							\$ 92,394		\$ 92,394
	NV	Carefree Catering	Site Water Delivery	SBE						\$ 2,000		\$ 1,890	
	NV	Ice Now NV, LLC	Ice & Water	SBE						\$ 8,000			
1.08/1.09	NV	Enclos Corp.	Exterior Curtainwall/Ribbon Rainscreen	Other	\$ 97,194,122	\$ 14,620,335	15%	\$ 100,339,138	17%				\$ 66,842,987
	NV	Innova Technologies	Structural Engineering/Material Mock-up	SBE/MBE						\$ 14,618		\$ 14,618	
	NV	Union Erectors	Steel Structure & Install Material Mock-up	SBE						\$ 20,717		\$ 20,717	
	NV	Affordable Federal Services	Misc. Construction Services	SBE						\$ 9,845,714		\$ 6,799,143	
	NV	Walters & Wolf	Storefront	Other							\$ 2,041,571		
	NV	Hershberger Bros Welding	Curtainwall Anchor & Steel Clips	SBE						\$ 1,552,501		\$ 1,552,501	
	NV	FASCO	Fasteners	SBE						\$ 650,000		\$ 512,719	
	TX	Baker Metal	CW Metal Panels	Other							\$ 6,421,181		\$ 5,113,347
	NV	Expansion Specialties	Exterior Expansion Joint System	SBE/VBE						\$ 783,570		\$ 22,088	
	NV	Gephart/Morse Electrical	Operable Door	Other							\$ 143,111		
	NV	Union Erectors	Operable Door	SBE						\$ 4,467,010		\$ 690,771	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	CA	Railworks Track Service	Welding on back for Operable Doors	Other							\$ 50,400		
	NV	Team Construction	Grouting - operable door	Other							\$ 103,777		
	NV	Reliable Crane Services	Crane Services	SBE						\$ 130,000			
	CA	Construction Consulting Lab West	Field Testing	Other							\$ 15,000		
1.10	NV	KONE	Elevator & Lifts	Other	\$ 17,942,010	\$ 1,435,361	8%	\$ 18,536,267	8%	\$ 270,281			\$ 10,286,461
	NV	Hightower Trucking, Inc.	Warehouse/Logistics Support	SBE/MBE						\$ 955,000		\$ 934,326	
	NV	Storage on Wheels, Inc.	Jobsite Trailer	Other							\$ 15,000		\$ 3,469
	NV	CESS	Misc. Electrical Supplies	SBE/MBE						\$ 71,500		\$ 7,434	
	TX	Platinum Specialty Services	Scaffolding	Other							\$ 75,000		\$ 67,995
	NV	Codale Electric Supply	Electrical Supplies	Other							\$ 15,000		\$ 11,687
	TX	Hutcherson Elevator Co.	Freight Elevator - D5, Install 6 hatch doors, 1 car gate	Other							\$ 62,900		
	TX	Hutcherson Elevator Co.	Freight Elevator - C3, Install 7 hatch doors, 1 car gate	Other							\$ 70,100		
	NV	Union Erectors	Furnish Material	SBE						\$ 80,000		\$ 63,745	
	NV	Energy Mechanical Insulation	Firestopping	SBE/WBE						\$ 75,000		\$ 10,259	
	NV	Jcord LLc	Drill holes to hang rigging to hoist escalator	SBE						\$ 16,500		\$ 9,965	
	NV	Dielco Crane	Craning of the Escalators	Other							\$ 6,500		\$ 4,250
	NV	Ameripro Service Systems, Inc.	On-Site Fuel & Lube	Other							\$ 20,000		
2.01a	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE	\$ 38,770	\$ 38,770	100%	\$ 71,251	100%	\$ 71,251		\$ 71,251	
2.01f	NV	Marnell Masonry	Box Culvert - Masonry	SBE	\$ 33,198	\$ 33,198	100%	\$ 33,198	100%	\$ 33,198		\$ 33,198	
2.01h	NV	Sahara Concrete	Box Culvert - Site Concrete, Paving & Hardscapes	SBE	\$ 3,678,883	\$ 3,678,883	100%	\$ 4,180,022	100%	\$ 3,919,506		\$ 4,180,022	
	NV	CMC Rebar	Box Culvert - Reinforcing (Supply & Install)	Other							\$ 794,604		\$ 794,604
	NV	Dielco Crane Services	Box Culvert - Crane Work	Other							\$ 107,725		\$ 107,725
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 78,642	\$ -	\$ 78,642	
	NV	A-1 Concrete	Demolition	SBE/MBE						\$ 181,874		\$ 181,874	
2.01k	NV	The Tiberti Fence Company	Box Culvert - Fence	SBE	\$ 256,862	\$ 256,862	100%	\$ 261,409	100%	\$ 252,686		\$ 248,338	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Flippen's Trenching	143 Holes	SBE						\$ 8,723		\$ 8,723	
2.02/2.03	NV	Tab Contractors	Box Culvert /Earthwork/Site Utilities	Other	\$ 15,258,168	\$ 10,707,010	70%	\$ 28,887,552	44%				\$ 24,815,417
	NV	Brightview Landscape	Box Culvert - Landscape & Irrigation	Other							\$ 21,550		\$ 21,550
	NV	Sanders Construction	Drilling & Blasting	SBE						\$ 2,309,326		\$ 2,193,860	
	NV	JS & S Surveying	Land Survey & Construction Staking	SBE/MBE						\$ 384,517		\$ 206,683	
	NV	A-1 Concrete Cutting	Core Drilling/Concrete Cutting/Demolition	SBE/MBE						\$ 75,000		\$ 66,363	
	NV	M Con, Inc.	Utility Work Installation	SBE/MBE						\$ 435,993		\$ 414,193	
	NV	MMC, Inc.	Hydro Excavating/Vactor	Other							\$ 18,550		\$ 18,550
	NV	Nevada Ready Mix	Concrete	Other							\$ 2,679		\$ 2,679
	NV	Nelson Hiniker Striping	Traffic Control	SBE						\$ 3,240		\$ 3,240	
	NV	Sticha Inc.	Trucking Materials	Other							\$ 1,080		\$ 1,080
	NV	National Trench Safety	Steel Plates & Shoring	Other							\$ 285,000		\$ 259,350
	MO	Core & Main	Water Materials	Other							\$ 29,790		\$ 27,992
	NV	Wells Cargo, Inc.	Asphalt Paving	Other							\$ 77,527		\$ 68,555
	NV	Merli Concrete Pumping	Pump Concrete	SBE						\$ 639		\$ 639	
	NV	MMC, Inc.	Hydro Excavating/Pot Holing	Other							\$ 727,397		\$ 727,397
	NV	TAB Contractors	Excavating	Other							\$ 5,000		
	CA	Viking Drillers, Inc.	Abandonment (4) Monitoring Wells	Other							\$ 8,800		\$ 8,800
	NV	Acme Electric	Remove/Replace Street Lights	Other							\$ 354,223		\$ 354,223
	NV	Boulder Sand & Gravel	Gravel base for concrete & asphalt disposal	SBE						\$ 357,361		\$ 316,110	
	NV	Elkhorn Environmental	Trucking/Street Sweeping	SBE						\$ 2,384,021		\$ 2,384,021	
	NV	Donovan Brothers Trucking	Trucking/Haul-Off	SBE						\$ 2,619,067		\$ 2,619,067	
	NV	Merli Concrete Pumping	Box Culvert - Concrete Pump	SBE						\$ 10,000		\$ 2,979	
	NV	Olson PreCast Company	Install Storm Drain & Sewer MH & Drop Inlets	SBE						\$ 478,911		\$ 249,858	
	NV	Armorock, LLC	Manhole Materials	Other							\$ 325,230		\$ 325,230
	NV	Nevada Tap Master	Wet Tap	SBE						\$ 49,895		\$ 48,765	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Nevada Water Trucks	Water Truck	SBE						\$ 265,877		\$ 265,877	
	NV	Enco Southwest, Inc.	Pump Controls	SBE						\$ 208,780		\$ 208,780	
	NV	M Con, Inc.	Main Water Line	SBE/MBE						\$ 3,060,201		\$ 2,067,223	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 12,000		\$ 11,744
	NV	MMc Inc.	Vactor/Pothole Services	Other							\$ 15,000		\$ 13,825
	CA	Cashman Equipment Co.	Equipment Rental	Other							\$ 4,478		\$ 4,478
	TX	Aggregate Industries	Type II Supplier	Other							\$ 50,000		\$ 45,089
	MO	Core & Main	Material Supplier	Other							\$ 675,000		\$ 519,374
	NV	National Trench Safety	Shoring/Trench Plates	Other							\$ 25,000		\$ 19,019
	NV	Nevada Ready Mix	Concrete Supplier	Other							\$ 20,000		\$ 18,499
	NV	Rinker Materials	RPC Onsite/Offsite	Other							\$ 150,000		\$ 132,896
	NV	HD Barricade, Inc.	Traffic Control	Other							\$ 2,500		\$ 2,400
	NV	Sticha Inc.	Trucking	Other							\$ 1,394		\$ 1,338
	NV	Las Vegas Paving	Cold Mix	Other							\$ 2,500		\$ 500
	CA	HD White Cap	Safety Supplies	Other							\$ 5,000		\$ 5,131
	NV	Olson Precast Company	8" Meter Vaults	SBE						\$ 62,997		\$ 55,686	
	NV	Las Vegas Paving	Flaggers	Other							\$ 1,006		\$ 1,006
	NV	Wells Cargo, Inc.	Asphalt Patching	Other							\$ 151,974		\$ 151,974
	NV	Nelson Hiniker Striping	Striping/Traffic Control	SBE						\$ 142,018		\$ 103,927	
	NV	Sahara Concrete	Concrete Repair	SBE						\$ 2,836			
2.05	CA	Malcolm Drilling	Deep Foundations	Other	\$ 8,630,311	\$ 1,588,177	18%	\$ 10,729,892	26%				\$ 10,729,892
	NV	CMC Steel	Reinforcing Steel	Other							\$ 2,200,385		\$ 2,096,926
	NV	Steel Edge, Inc.	Piles	SBE						\$ 457,446		\$ 457,446	
	NV	Precision aggregate Products	Supply Grout for Deep Foundations	SBE						\$ 2,133,225		\$ 2,133,225	
Page 11 of 25	NV	Trinity Land Survey	Box Culvert - Survey	SBE/WBE						\$ 187,619		\$ 187,619	\$ -

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Dielco Crane Service	Crane Lift Services	Other							\$ 20,353		\$ 20,353
	NV	TAB Contractors	Load Haul-off & Dispose ACIP Spoils	Other							\$ 221,790		\$ 210,700
	NV	Fugro USA Land	Osterberg Cell load testing equipment & services	Other							\$ 205,817		\$ 205,817
	NV	Clark Welding & Fabricating	Welding	Other							\$ 51,702		\$ 51,702
	NV	White Cap	General Building Materials	Other							\$ 44,503		\$ 44,503
	NV	United Rentals	Rental Equipment	Other							\$ 20,791		\$ 20,791
	NV	MMC	Potholing/Vac Truck Work	Other							\$ 1,125		\$ 1,125
2.99/3.99	NV	Mortenson/McCarthy	Structural Concrete	Other	\$ 128,419,469	\$ 19,262,920	15%	\$ 142,926,934	25%				\$ 120,668,993
3.99a	WI	Gateway Forming Systems	Horizontal Formwork	Other							\$ 15,128,319		\$ 15,128,319
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 168,341		\$ 168,341	
	NV	Pacific Construction Services	Shoring Rental/Lumber	SBE						\$ 1,000,000		\$ 934,987	
3.99b	NV	CMC Rebar	Reinforcing	Other							\$ 20,954,521		\$ 18,323,564
	NV	Steel Edge, Inc.	Reinforcing Steel	SBE						\$ 5,358,109		\$ 5,358,109	
	NV	Precision Aggregate Products	Concrete	SBE						\$ 14,888,517		\$ 13,323,609	
	NV	Merli Concrete	Concrete Pumping	SBE						\$ 722,421		\$ 719,911	
	NV	Penhall Co.	Demolition	Other							\$ 80,648		\$ 80,648
	NV	Copper State Bolt & Nut Co.	Materials	Other							\$ 10,000		\$ 4,827
	NV	Jcord	Demolition	SBE						\$ 1,883,562		\$ 1,566,159	
	NV	Ahern Rentals	Equipment Rental	Other							\$ 40,000		\$ 22,512
	AZ	Sunstate Equipment	Equipment Rental	Other							\$ 5,000		\$ 3,694
	CA	HD Supply	Supplies & Materials	Other							\$ 40,000		\$ 25,480
	NJ	Hilti	Small Tools , Materials & Equipment	Other							\$ 91,329		\$ 91,329
	TX	H & E Equipment	Equipment Rental	Other							\$ 20,000		\$ 6,934
	GA	Herc Rentals	Equipment Rental	Other							\$ 30,000		\$ 15,116
Page 10 of 25	NV	Lynco Associates	Epoxy & Rebar Enbeds	Other							\$ 54,000		\$ 46,420

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	CDW Direct, LLC	Technology Equipment	Other							\$ 35,000		\$ 10,933
	NV	Atlas Construction Supply	Column Formwork - Supplies	Other							\$ 1,500,000		\$ 320,938
	NV	BC Wire Rope & Rigging	Rigging Supplies	SBE						\$ 650,000		\$ 355,214	
	NV	Pacific Construction Services	Lumber - Supplier	SBE						\$ 1,500,000		\$ 1,025,812	
	NV	Construction Testing Services	Professional Services	Other							\$ 100,000		\$ 87,642
	NV	Concrete Accessories	Grout/Concrete - Supplier	SBE						\$ 200,000		\$ 158,962	
	MN	Curtis 1000 Inc.	Materials	Other							\$ 3,450		\$ 1,205
	MN	ESCH Construction Supply	Materials	Other							\$ 3,000		\$ 2,573
	NV	FASCO	Materials	SBE						\$ 100,000		\$ 55,707	
	NV	Fastenal Company	Materials	Other							\$ 2,450		\$ 348
	NV	Fasteners Inc.	Thread Supplier	Other							\$ 200,000		\$ 148,300
	NV	Glove Connection	Safety Equipment & Small Tools	SBE						\$ 300,000		\$ 252,140	
	IL	Grainger	Construction Supplies	Other							\$ 10,000		\$ 5,914
	NJ	Hilti	Small Tools & Epoxy	Other							\$ 500,000		\$ 346,928
	WA	KR	Materials	Other							\$ 20,000		\$ 8,248
	CO	Smalley & Company	Water Stop Supplies	Other							\$ 10,500		\$ 1,505
	NV	HD Supply White Cap	Materials	Other							\$ 1,200,000		\$ 1,031,763
	NV	New Life Office LLC	Workstation Materials	Other							\$ 42,000		\$ 2,944
	PA	Norcen Industries	Materials	Other							\$ 20,000		\$ 1,826
	NV	NOVA Geotechnical & Inspection	Professional Services	Other							\$ 20,000		\$ 3,779
	MO	Office Essentials	Office Supplies	Other							\$ 2,000		\$ 380
	NV	Staples	Office Supplies	Other							\$ 10,000		\$ 3,012
	NV	William Vollmer	Materials	Other							\$ 20,000		\$ 2,756
	CO	RMD KWIKform North America	Materials	Other							\$ 2,000,000		\$ 1,645,321
	NV	M.J. Dean Construction	Concrete Forming	Other							\$ 1,200,000		\$ 1,143,842
	AZ	UFP Chandler, LLC	Materials	Other							\$ 25,500		\$ 8,499

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	IL	Uline, Inc.	Materials	Other							\$ 10,000		\$ 3,269
	NV	Reliable Crane	Crane Rental	SBE						\$ 7,000,000		\$ 1,825,755	
	NV	Eberhard SW Roofing	Water Stop Supplies	SBE						\$ 50,000		\$ 43,434	
	NV	IQC Southwest, LLC	Quality Control - Inspections	Other							\$ 500,000		\$ 394,193
	NV	Artkore LLC	Materials	SBE						\$ 1,500		\$ 602	
	NV	Commercial Scaffolding of Nevada	Stair Tower & Scaffolding	SBE						\$ 500,000		\$ 219,442	
	NV	Union Erectors	Steel Corrections	SBE						\$ 861,388		\$ 861,388	
	SD	Dakota Riggers & Tool Supply	Materials	Other							\$ 3,450		\$ 122
	NV	Fiber Tech Lifting Products	Materials	Other							\$ 2,000		\$ 217
	NV	Hershberger Bros Welding	Materials	SBE						\$ 10,000		\$ 4,528	
	NV	June Rose, LLC	Materials	SBE						\$ 30,000		\$ 9,434	
	MN	Mars Supply	Materials	Other							\$ 5,000		\$ 1,038
	NV	RGR Training Center	Safety Training	Other							\$ 20,000		\$ 3,360
	NV	Border Construction Specialties	Materials	Other							\$ 30,000		\$ 15,947
	GA	Global Equipment Co.	Materials	Other							\$ 10,000		\$ 1,044
	NV	Go2 Partners	Materials	Other							\$ 5,000		\$ 1,312
	MD	Canam Steel Corporation	Materials	Other							\$ 10,000		\$ 2,336
	NV	Mobile Materials, LLC	Materials	Other							\$ 20,000		\$ 9,540
	WA	Safeworks Holding, Inc.	Materials	Other							\$ 200,000		\$ 170,207
	NV	BrandSafway Services, LLC	Scaffolding	Other							\$ 329,552		\$ 200,974
	MN	Acme Tools	Small Tools	Other							\$ 5,000		\$ 222
	WA	Amazon Business	Misc. Supplies	Other							\$ 5,000		\$ 2,600
	NV	Ice Now	Ice & Water	SBE						\$ 20,000		\$ 12,026	
	IL	Deslauries, Inc.	Equipment Rental	Other							\$ 20,000		\$ 5,311
	MN	Tforce Final Mile LLC	Materials	Other							\$ 5,000		\$ 886
Page 11 of 25	NV	GM Construction	Professional Services	SBE						\$ 30,000		\$ 18,103	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	ORR Safety Corp.	Safety Supplies	Other							\$ 20,000		\$ 12,859
	PA	Traffic Safety Store	Materials	Other							\$ 5,000		\$ 1,109
	NV	Silver Star Ready Mix	Site Concrete	Other							\$ 1,200,000		\$ 26,669
3.01	WA	Corona Stud & Deck, LLC	Scoreboard	Other	\$ 2,671,201	\$ 400,680	15%	\$ 2,672,996	17%				\$ 501,136
	NV	Crown Fabricators	Supply & Fabricate Misc. Steel & Handrail	SBE						\$ 453,068		\$ 127,160	
3.02	TX	Camatic Seating, Inc.	Fixed Seating	Other	\$ 8,225,124	\$ 1,233,769	15%	\$ 8,225,124	15%	\$ 1,233,769			\$ 1,176,073
	FL	Seating Installation Group	Seating Installation	WBE							\$ 1,359,723		
3.03	CA	Seda Seating Ltd.	Retractable Seating	Other	\$ 6,448,586	\$ 967,288	15%	\$ 6,612,510	15%	\$ 991,877			\$ 3,152,821
3.04/3.10	NV	Eberhard Southwest Roofing	Roofing & Waterproofing	SBE	\$ 4,259,219	\$ 4,259,219	100%	\$ 5,427,869	100%	\$ 5,002,869		\$ 945,138	
	CO	Smalley & Company	Waterproofing Materials	Other							\$ 30,000		\$ 27,657
	NV	Construction Sealants Supply	Waterproofing Materials	SBE						\$ 425,000		\$ 428,624	
	TX	StarFoam Manufacturing	Waterproofing Materials	Other							\$ 67,000		\$ 64,527
	CA	Sika Sarnafil	Roofing Materials	Other							\$ 1,400,000		\$ 76,021
	NV	Dielco Crane	Crane Service	Other							\$ 40,000		\$ 3,960
3.05	NV	Union Erectors	Misc. Metals - Stairs	SBE	\$ 974,144	\$ 974,144	100%	\$ 6,960,644	100%	\$ 6,960,644		\$ 3,930,970	
	IN	American Stairs Corp.	Stair Material Supplier	Other							\$ 663,039		\$ 494,512
	NV	Commercial Scaffolding	Provide Scaffold	SBE						\$ 6,784		\$ 2,731	
3.06	KS	Dimensional Innovations	Signature Tower	Other	\$ 580,823	\$ 87,123	15%	\$ 15,201,880	15%	\$ 1,828,946			\$ 5,491,024
	NV	Valley Steel, LLC	Fabrication & Installation for Al Davis Signature Tower	SBE/WBE						\$ 404,206			
3.08a	TN	Industrial Door Contractors (IDC)	Operable Field Mechanization	Other	\$ 17,160,597	\$ 2,600,000	15%	\$ 17,702,221	15%	\$ 148,777			\$ 9,371,444
	MN	Danny's Construction Co., LLC	Installation of Field Tray	WBE							\$ 3,419,360		\$ 1,146,619
	PA	Gantrex Inc.	Thermite Welding	Other							\$ 169,900		\$ 61,921
	NV	Mori Consulting	Supplier	SBE/MBE						\$ 2,472,245		\$ 2,472,245	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Gephart/Morse	Mechanized Field Tray Wiring	Other							\$ 131,429		
	NV	FSI/Flooring Solutions of NV, Inc.	Mondo for mock-up plus field tray	SBE						\$ 1,250			
	MN	Harris	Drainage System for the Field Tray	Other							\$ 90,000		
3.08b	NV	McKeon Door of Nevada, Inc.	Operable Field Door Mechanization	Other	\$ 475,967	\$ 126,735	27%	\$ 475,967	27%				\$ 46,835
	NV	Mojave Electric	Electrical	Other							\$ 29,210		
	NV	Panelfold, Inc.	Operable Wall	Other							\$ 26,555		
	NV	Clear Solutions Group	Material (glass) Supplier	SBE						\$ 126,735			
	NV	MJDean/Southwest Door & Hardware	Doors, Frames & Hardware	Other							\$ 60,186		
3.08c	CA	Show Canada Industries	Retractable Columns	Other	\$ 1,701,160	\$ 255,174	15%	\$ 1,900,939	15%	\$ 112,992			\$ 1,243,450
	NV	Daniel K Sobel	Project Management	SBE						\$ 163,000		\$ 84,000	
3.09	NV	Gephart/Morse	Distributed Antenna System (DAS)	Other	\$ 3,000,000	\$ 450,000	15%	\$ 12,665,889	15%	\$ 1,421,033			\$ 5,712,126
		Morse Electric											
	NV	MD Electric	DAS Conduit	SBE/WBE						\$ 462,257		\$ 610,289	
	NV	CESS	DAS Generator, ATS, PDU	SBE/MBE						\$ 16,593			
3.11/4.01	NV	Performance Contracting, Inc.	Exterior & Interior Framing/Drywall	Other	\$ 40,095,890	\$ 6,025,279	15%	\$ 45,656,604	16%				\$ 23,916,072
	NV	Commercial Scaffolding	Erection/dismantle of Scaffold	SBE						\$ 1,346,171		\$ 177,716	
	NV	Gale Building Products	Insulation and Firestopping	Other							\$ 1,698,712		\$ 374,857
	NV	Lochsa Engineering	Engineering Services	Other							\$ 86,450		\$ 86,450
	NV	R&P Supply	Framing, Drywall, Taping	SBE						\$ 4,300,000		\$ 532,057	
	NV	Technicoat Management	Interior Moisture Barrier	SBE						\$ 347,248		\$ 120,023	
	NV	Tomarco Fastening Systems, Inc.	Fasteners	Other							\$ 78,588		\$ 78,588
	NV	Legacy Cast & Stone & Composites	Ceiling Shapes	SBE						\$ 31,860		\$ 14,716	
	NV	Herman Truck Lines, LLC	Metal Decking/Trucking	SBE						\$ 200,000		\$ 170,472	
	NV	MPS Plastic Wall Products	FRP	SBE						\$ 900,000			
4.02	NV	CEDCO, Inc.	Masonry	Other	\$ 5,258,412	\$ 861,346	16%	\$ 4,897,933	24%				\$ 3,714,410
	NV	A Track-Out Solutions	Material Purchasing Delivery	SBE/WBE						\$ 855,500		\$ 477,755	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	JS & S Surveying	Survey - CMU Wall Control Layout	SBE/MBE						\$ 30,000		\$ 25,628	
	NV	Technicoat Management	Fire Stop/Joint Sealants	SBE						\$ 158,710		\$ 75,157	
	NV	Region 9 Safety Compliance	Safety Coordinator	SBE/MBE						\$ 95,000		\$ 94,244	
	CA	Epic CAD Solutions	Providing 3D Modeling	Other							\$ 50,000		\$ 46,695
	NV	Silver Star Ready Mix	Supplying of Masonry Grout	Other							\$ 280,000		\$ 114,983
	NV	JCord Construction	CMU Wall Demolition	SBE						\$ 41,240		\$ 26,290	
4.03	NV	American Door Installation, LP	Frames, Doors & Hardware	SBE	\$ 595,725	\$ 595,725	100%	\$ 3,037,293	100%	\$ 3,037,293		\$ 1,213,610	
	NV	The Hallgren Co.	Supply Frames, Doors & Hardware	Other							\$ 1,873,067		\$ 1,066,405
4.03	NV	The Hallgren Company of Las Vegas	Door Hardware	Other	\$ 348,030			\$ 348,030					
4.04	NV	Giroux Glass, Inc.	Decorative Glazing & Mirrors	Other	\$ 2,161,805	\$ 324,271	15%	\$ 2,114,885	16%				\$ 130,429
	NV	Glass Supply, Inc.	Supplying Architectural Mirror Fabricated to size	SBE						\$ 329,603			
4.04	NV	Davis Glass & Mirror	Storefront Curtain Wall Entrances	SBE	\$ 1,850,406	\$ 1,850,406	100%	\$ 1,338,754	100%	\$ 1,338,754		\$ 87,894	
4.05	GA	Raydeo Enterprises, Inc.	Stadium Railings	Other	\$ 11,524,358	\$ 2,751,947	24%	\$ 12,180,142	24%	\$ 2,015,632			\$ 3,527,816
	GA	East Gate Pallets	Pallets	Other							\$ 40,000		\$ 11,306
	GA	G&F Southeast Distributors Inc.	Stainless Steel Cable & Hardware	Other							\$ 198,000		\$ 149,765
	NV	Innova Technologies	Engineering	SBE						\$ 60,000		\$ 59,129	
	IL	McMaster Carr	Misc. Hardware	Other							\$ 20,000		\$ 9,692
	WI	R&B Wagner	Core Cups, Cladding Tape, End Caps, Panel Grip, Handrail Brackets	Other							\$ 337,308		\$ 7,568
	TX	Ryerson	Steal Flat & Steal Tube	Other							\$ 200,000		\$ 30,644
	NV	Steel Partners	Panel Grip, Gaskets & Glass Shoe	SBE						\$ 694,952		\$ 694,952	
	GA	Stewart Stainless Supply	Stainless Steel Pipe & Sheets	Other							\$ 325,000		\$ 231,375
	CA	Glassworks LA, Inc.	Glass	Other							\$ 456,860		\$ 195,577
	NV	Expansion Specialties	Caulk & Grout	SBE/VBE						\$ 152,650			
4.06	NV	Creative Play Recreation	Shade Canopies	SBE	\$ 1,206,097	\$ 1,206,097	100%	\$ 1,206,097	100%	\$ 1,206,097		\$ 269,332	
4.06	NV	Valley Steel LLC	North End Zone Camera Platform at Catwalk	SBE/WBE	\$ 123,487	\$ 123,487	100%	\$ 123,487	100%	\$ 123,487			
4.07	NV	Expansion Specialties	Expansion Joints	SBE/VBE	\$ 1,640,550	\$ 1,640,550	100%	\$ 1,852,947	100%	\$ 1,852,947		\$ 994,285	

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	KS	Balco, Inc.	Material Supplier	Other							\$ 100,000		\$ 27,990
	MA	Emseal Joint System, Ltd.	Material Supplier	Other							\$ 600,000		\$ 391,729
	WI	Inpro Corporation	Material Supplier	Other							\$ 60,000		\$ 51,891
4.08f	MN	Alpha Video Sports & Entertainment Group	Video Production Systems	Other	\$ 7,499,815	\$ 1,125,000	15%	\$ 7,499,815	15%	\$ 1,125,000			
4.09	NV	Aggregate Industries	Bituminous Pavement	Other	\$ 4,408,062	\$ 661,209	15%	\$ 6,105,648	24%				\$ 548,094
	NV	MC4 Construction	Traffic Signals & Streetlights	SBE						\$ 1,275,330		\$ 352,532	
	NV	Affordable Striping and Sealing	Striping and Signs	SBE						\$ 165,630			
	NV	Stewart & Sundell Concrete	Concrete Island & Barrier Rail	SBE						\$ 29,948			
	NV	A-1 Concrete Cutting & Demolition	Core Drilling/Saw Cutting	SBE/MBE						\$ 5,000			
	NV	Flippins Trenching Inc.	Sawcutting	SBE						\$ 5,000			
	NV	HD Barricade, Inc.	Traffic Barricade Rental	Other							\$ 43,750		\$ 21,700
	NV	JS&S, Inc.	Survey	SBE/MBE						\$ 8,500		\$ 422	
4.10a	NV	Sahara Concrete	Decorative Site Concrete	SBE	\$ 14,216,220	\$ 14,216,220	100%	\$ 12,681,586	100%	\$ 12,556,586		\$ 1,072,771	
	NV	T.B. Penick & Sons	Decorative Concrete	Other							\$ 5,476,988		
	CA	Triton Structural Concrete, Inc.	Site Concrete - Labor	Other							\$ 1,522,428		
	NV	Merli Concrete Pumping of Nevada	Concrete Pump	SBE						\$ 25,000			
	NV	TAB Contractors Inc.	Excavation/Grading	Other							\$ 1,881,475		
	NV	Merli Concrete Inc.	Concrete Pump	SBE						\$ 100,000		\$ 4,078	
	CA	CMC Rebar	Rebar Install	Other							\$ 714,953		
4.10a	NV	Stewart & Sundell Concrete	Curbs, Gutters & Sidewalk	SBE	\$ 2,295,788	\$ 2,295,788	100%	\$ 2,005,076	100%	\$ 2,005,076		\$ 189,848	
4.10b	NV	Aggregate Industries	MSE Retaining Walls	Other	\$ 5,132,049	\$ 793,792	15%	\$ 5,654,924	18%				\$ 5,372,178
	CA	The Reinforced Earth Company	Design/Provide MSE Wall Material	Other							\$ 918,947		\$ 918,947
	NV	Stewart & Sundell	CIP Concrete for MSE Walls	SBE						\$ 942,022		\$ 942,022	
	NV	Harris Rebar Las Vegas, Inc.	Reinforcing Steel	Other							\$ 72,394		\$ 68,774
	NV	Sunbelts of Nevada, LLC	Type II Placement over CMU walls with belted equipment	SBE						\$ 58,750		\$ 45,372	
	NV	JS&S, Inc.	Survey as pertains to MSE Walls	SBE/MBE						\$ 40,192		\$ 39,487	
4.11	NV	Brightview Landscape Development	Landscape & Irrigation	Other	\$ 2,799,991	\$ 447,672	16%	\$ 2,806,971	15%				\$ 39,900
	NV	Amazon Masonry	Trucking & Hauling of Material along with Trenching	SBE						\$ 329,496			
	NV	Synthetic Turf Products dba Green Living Services	Site Amenities	SBE						\$ 50,400			
	NV	Sunbelts of Nevada	Placement of Conveyored Equipment	SBE						\$ 42,920			

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
4.12	CO	Rolling Plains Construction	Fireproofing	Other	\$ 4,378,322	\$ 667,494	15%	\$ 5,281,890	20%				\$ 4,513,868
	NV	Quinette King Consulting	Material Supplier	SBE/MBE						\$ 1,047,703		\$ 1,047,703	
	NV	United Rentals	Equipment Rentals	Other							\$ 250,000		\$ 27,165
5.01/5.19	NV	Southwest Specialty Contractors	Acoustical Ceilings & Bowl Acoustical Treatment	Other	\$ 11,842,089	\$ 1,780,000	15%	\$ 12,914,849	15%				\$ 2,155,320
	NV	AMS	Misc. Grid	Other							\$ 15,000		\$ 12,858
	NV	T3 Distributors LLC	Ceiling/Fabric Supplier	SBE						\$ 293,650		\$ 145,713	
	NV	Affordable Federal Services	Acoustical Sound absorbing Ceiling Units	SBE						\$ 758,143			
	NV	Construction Sealants Supply	Concrete Sealer	SBE						\$ 90,000		\$ 18,397	
	NV	Mori Consulting LLC	Acoustical Sound Absorbing Ceiling Units & Sound absorbing Wall Units	SBE/MBE						\$ 168,808			
	NV	N & P Services Company, LLC	Acoustical Ceiling Material Supplier	SBE						\$ 626,626		\$ 21,900	
5.02	NV	Architectural Southwest Stone Co.	Ceramic Tile	SBE	\$ 3,273,830	\$ 3,273,830	100%	\$ 3,301,940	100%	\$ 3,286,340		\$ 1,579,018	
	NV	Technicoat Management Inc.	Installation of Mapei Mapelastac AquaDefense in Designated Areas	SBE						\$ 15,600		\$ 7,932	
5.02	NV	T. Nickolas Company	Ceramic Tile & Quartz	Other	\$ 5,911,121	\$ 886,668	15%	\$ 6,288,685	15%				
	NV	Marble Tec	Install Quartz Tops	SBE						\$ 950,000			
	NV	Technicoat	Waterproofing	SBE						\$ 91,150			
5.03	NV	Master Craft Carpet Services	Carpet/Flooring	Other	\$ 1,712,860	\$ 256,929	15%	\$ 1,712,860	15%	\$ 256,929			
5.04	NV	Technicoat Management, Inc.	Resinous Flooring	SBE	\$ 850,170	\$ 850,170	100%	\$ 850,170	100%	\$ 850,170		\$ 43,658	
	CT	Dur-A-Flex, Inc.	Resinous Flooring Material Supplier	Other							\$ 332,638		
5.05	NV	Midwest Pro Painting	Paint & Wallcovering	Other	\$ 4,015,702	\$ 973,035	24%	\$ 4,086,288	24%				\$ 1,131,895
	NV	Quinette King Consulting	Supplier	SBE/MBE						\$ 973,035		\$ 190,625	
5.08/5.09	NV	ISEC	Toilet Compartments & Toilet Accessories	Other	\$ 2,286,410	\$ 342,962	15%	\$ 5,669,417	17%				\$ 1,676,714

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	NV	Sunstone Building Specialties	Metal Toilet Compartments, Adult Changing Stations & AED's	SBE						\$ 371,450		\$ 16,489	
	MN	Activar, Inc.	Fire Extinguisher, AED & AED Cabinet Samples	Other							\$ 12,209		\$ 12,209
	NY	American Specialties, Inc.	TRA Samples	Other							\$ 6,650		\$ 6,650
	CO	Buck Engineering	Engineering Shop Drawings	Other							\$ 10,920		\$ 10,920
	WI	InPro	Cubical Curtain Samples	Other							\$ 3,336		\$ 378
	NV	Nevada Precision	DM1 Aluminum Base & Steel Plate Shelves	SBE/MBE						\$ 36,215		\$ 1,405	
	NV	Woodstock Architectural Products	Column Covers & Escalator Panels	SBE						\$ 566,858			
	FL	Access-Able Designs	Folding Dressing Benches	Other							\$ 11,721		
	TX	Allied Hand Dryer	VERDEdri Hand Dryers	Other							\$ 97,801		\$ 97,801
5.11	NV	YESCO	Signage & Graphics	Other	\$ 4,793,199	\$ 718,980	15%	\$ 6,338,064	15%	\$ 948,679			\$ 1,011,451
5.12/5.20/5.22a	NV	Spilker Pacific, LLC	Overhead Doors, Loading Dock Equipment & Coiling Smoke Doors	Other	\$ 641,879	\$ 285,805	45%	\$ 768,973	49%				\$ 462,878
	NV	The Smith Overhead Door	Ovehead Doors & Loading Dock Equipment	SBE						\$ 379,389		\$ 212,358	
5.14/5.10b & c	CA	Golden Bay Fence Plus Iron Works	Fence, Gates, Bollards & Wedge Barrier	Other	\$ 2,297,856	\$ 344,678	15%	\$ 5,170,803	15%	\$ 775,620			\$ 140,352
	NV	R.E.B. Construction Co.	Foundation Drilling	Other							\$ 6,800		
	NV	Harris Rebar	Bollard Cage reinforced steel tied & delivered to the jobsite	Other							\$ 374,390		
5.14b	WI	Jones Sign Company	Decorative Site Railings	Other	\$ 549,340	\$ 82,401	15%	\$ 3,825,445	15%	\$ 567,817			\$ 156,049
	CA	Walmsley Safety Consulting, LLC	Safety Professional	Other							\$ 10,000		
	NV	Region 9 Safety	Safety Director	SBE/MBE						\$ 6,000			
5.15	AZ	Western Millwork	Millwork	Other	\$ 9,676,392	\$ 1,451,459	15%	\$ 9,676,392	15%	\$ 1,451,459			\$ 966,889
5.15	NV	Austin Millwork & Cabinetry	Millwork NEZ (North End Zone Club)	Other	\$ 937,328	\$ 191,154	20%	\$ 937,328	20%	\$ 191,154			
5.17b	GA	Sports Field, Inc. dba Fields	Heat System for Operable Field	Other	\$ 1,716,348	\$ 257,452	15%	\$ 3,336,722	15%	\$ 108,699			\$ 710,479

Allegiant Stadium SBE Participation



This report reflects procurement activity through November 2019.

CC	State	Subcontractor	Scope of Work	SBE/Other	Orig Contract \$ Amount	Original SBE \$ Commitment	Original SBE Commitment %	Current Contract \$ Amount	SBE %	Awarded SBE \$Participation	Other \$Participation	Actual SBE \$ Paid	Actual Other \$ Paid
	UT	Cache Valley Electric	Electrical Installation	Other							\$ 320,124		\$ 18,732
	CO	The RMH Group	Electrical Engineering	Other							\$ 68,960		\$ 64,849
	OH	Rovisys Building Technologies	Control Panel Design & Fabrication	Other							\$ 109,892		\$ 109,892
	NV	Construction Sealants Supply	Furnish Drain Board & Filter Fabric	SBE						\$ 188,524		\$ 271	
	NV	3 QTD Technologies	Panel Construction	SBE						\$ 203,285		\$ 104,143	
	AQ	Heating Solutions International	Furnish Heating Ribbons	Other							\$ 203,260		\$ 203,260
5.22	NV	Mueller Custom Cabinetry of Nevada	Lockers	SBE	\$ 1,606,750	\$ 1,606,750	100%	\$ 1,606,750	100%	\$ 1,606,750		\$ 308,515	
	TX	Hollman, Inc.	Locker Fabrication	Other							\$ 940,000		\$ 48,510
5.22b	NV	Arcon Global, Inc.	Access Flooring	SBE	\$ 36,060	\$ 36,060	100%	\$ 36,060	100%	\$ 36,060			
5.22d	NV	Sunstone Building Specialties	Operable Partitions	SBE	\$ 198,426	\$ 198,426	100%	\$ 259,979	100%	\$ 259,979			
5.22e	AZ	Luminous Egress	Photoluminescent	MBE	\$ 297,842	\$ 44,676	15%	\$ 297,842	15%	\$ 44,676			
5.22g	NV	Custom Hearth Distributors dba Custom Specialties Group	Trash Chutes	SBE	\$ 128,408	\$ 128,408	100%	\$ 301,768	100%	\$ 142,365		\$ 121,988	
	NV	Energy Mechanical Insulation	Trash Chutes Insulation fire wrap	SBE/WBE						\$ 159,403			
5.24	CA	Contract Décor, Inc.	Window Treatment (Curtains & Drapes)	Other	\$ 32,236	\$ 4,835	15%	\$ 32,236	15%	\$ 4,835			
6.00	NV	Cleaning Services, Inc.	Final Clean	SBE/MBE	\$ 1,524,491	\$ 1,524,491	100%	\$ 1,524,491	100%	\$ 1,524,491			
Totals					\$ 969,535,127	\$ 189,720,891	20%	\$ 1,206,580,084	23%	\$ 277,564,078	\$ 343,003,662	\$ 147,669,147	\$ 1,080,201,116
Goal							15%						

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2019.

Subcontractor	Cumulative hours through November 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Lewis K Construction	30	30	0	100%	0%
Modern Demo & Services	198	198	0	100%	0%
Total for Lewis K Construction	228	228	0	100%	0%
Geotechnical & Environmental Services	0	0	0	0%	0%
Eagle Drilling Services	110	33	0	30%	0%
Total for Geotechnical & Environmental Svs	110	33	0	30%	0%
Nevada Water Truck	26,472	21,014	0	79%	0%
Total for Nevada Water Truck	26,472	21,014	0	79%	0%
Amazon Masonry	99	99	0	100%	0%
Total for Amazon Masonry	99	99	0	100%	0%
TAB Contractors - Trailer City	2,439	605	0	25%	0%
Mcon	2,333	2,076	0	89%	0%
Acme Electric - Mcon TC	27	12	0	44%	0%
Olson Precast - Mcon TC	91	91	0	100%	0%
Nevada Tap Master - Mcon TC	2	2	0	100%	0%
Merli - Mcon TC	4	0	0	0%	0%
MMC, Inc.	7	7	0	100%	0%
A-1 Concrete	4	4	0	100%	0%
Wells Cargo	88	44	0	50%	0%
Total for TAB Contractors - Trailer City	4,993	2,838	0	57%	0%
Sahara Concrete	20,805	19,858	0	95%	0%
CMC Rebar	4,450	3,363	0	76%	0%
Dielco Crane Service	379	0	0	0%	0%
Merli Concrete	297	0	0	0%	0%
A-1 Concrete	1,346	719	0	53%	0%
Total for Sahara Concrete	27,277	23,940	0	88%	0%
Marnell Masonry	139	47	0	34%	0%
Total for Marnell Masonry	139	47	0	34%	0%
TAB Contractors - Main	140,914	61,794	119	44%	0%
Brightview Landscape	100	100	0	100%	0%
Nelson Hiniker Striping	482	286	0	59%	0%
Sanders Construction	3,648	2,254	0	62%	0%
A-1 Concrete	520	316	5	61%	1%
MMC	8,186	7,785	0	95%	0%
TAB-MMC	330	314	0	95%	0%
Mcon	13,355	11,392	0	85%	0%
MMC - Mcon	122	86	0	70%	0%
Wells Cargo - Mcon	184	108	0	59%	0%
Merli - Mcon BC	4	0	0	0%	0%
Viking Drillers, Inc.	4	0	0	0%	0%
Acme Electric	3,263	1,760	0	54%	0%
Merli Concrete	17	0	0	0%	0%
Olson Precast	799	628	0	79%	0%
Las Vegas Paving	80	88	0	110%	0%
Nevada Tap Master	117	22	0	18%	0%
Wells Cargo - TAB	293	126	0	43%	0%
The Tiberti Fence - TAB	3	3	0	100%	0%
Total for TAB Contractors - Main	172,419	87,059	124	50%	0%
Southland - TC	473	191	0	40%	0%
Lone Mountain - Southland	614	152	0	25%	0%
Total for Southland - TC	1,087	343	0	32%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2019.

Subcontractor	Cumulative hours through November 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Gephart-Morse, LLC	0	0	0	0%	0%
Morse Electric - GM	228,970	135,598	20,680	59%	9%
A-1 Concrete - Morse	664	293	24	44%	4%
MMC - A-1 Morse	52	52	0	100%	0%
Lone Mountain - Morse	11,151	4,953	0	44%	0%
Jcord	577	404	0	70%	0%
Live Electric - Morse	6,607	4,760	0	72%	0%
Pyrocom	20	0	0	0%	0%
Valley Steel	28	0	0	0%	0%
Gephart Electric - GM	4,772	3,607	0	76%	0%
Jcord	86	86	0	100%	0%
REB Construction - Jcord	8	0	0	0%	0%
Dig 3	21	0	8	0%	38%
Rosendin Electric	7,993	2,660	1,694	33%	21%
Total for Gephart-Morse, LLC	260,948	152,411	22,406	58%	9%
The Tiberti Fence	1,726	1,398	142	81%	8%
Flippins	77	25	0	32%	0%
Total for Tiberti Fence	1,803	1,423	142	79%	8%
Malcolm Drilling	18,088	6,333	0	35%	0%
CMC Rebar	2,913	2,030	0	70%	0%
Clark Welding & Fabricating	167	76	0	46%	0%
Dielco Crane	108	0	0	0%	0%
MMC	5	5	0	100%	0%
Total for Malcolm Drilling	21,280	8,443	0	40%	0%
Mortenson McCarthy	544,193	443,650	13,499	82%	2%
Merli Concrete Pumping	2,467	529	0	21%	0%
CMC Rebar	281,351	243,376	0	87%	0%
Gateway Concrete	157,670	115,629	6,926	73%	4%
Jcord	14,197	11,297	0	80%	0%
Precision	0	0	0	0%	0%
Silver Star Ready Mix	21,818	8,654	0	40%	0%
Commercial Scaffolding	6,031	6,031	0	100%	0%
Union Erectors - MMc Concrete	2,310	584	0	25%	0%
Reliable Crane Service - MMc	28,713	1,422	16	5%	0%
Penhall Company	631	562	0	89%	0%
MJ Dean	9,516	7,724	0	81%	0%
Total for Mortenson McCarthy Joint Venture	1,068,894	839,455	20,441	79%	2%
Eberhard SW Roofing	20,003	19,502	0	97%	0%
Dielco Crane - Eberhard	151	0	0	0%	0%
Total for Eberhard Southwest Roofing	20,154	19,502	0	97%	0%
Sunstate	0	0	0	0%	0%
Expansion Specialties - Sunstate	1,313	1,207	0	92%	0%
GM Construction	44,208	40,994	0	93%	0%
Reliable Steel - GM	3,431	1,263	0	37%	0%
Standard Steel	8,300	4,800	0	58%	0%
Dielco - GM	3,306	159	0	5%	0%
Total for Sunstate	60,557	48,422	0	80%	0%
Harris	332,720	169,741	3,849	51%	1%
Energy Mechanical Insulation	20,918	10,245	1,077	49%	5%
Mesa Mechanical Inc.	5,437	812	27	15%	0%
Advanced Controls & Electric	5,336	0	10	0%	0%
JCord	1,863	1,180	0	63%	0%
Bevstream	0	0	0	0%	0%
Mesa Mechanical Inc. - Bevstream	2,277	844	32	37%	1%
Maui One	5,500	3,442	0	63%	0%
Lone Mountain	6,357	2,859	0	45%	0%
Total for Harris	380,407	189,121	4,994	50%	1%
Merrill Steel	0	0	0	0%	0%
Corona Stud & Deck	51,882	16,107	0	31%	0%
Niles Industrial Coatings	38,676	15,504	1,200	40%	3%
Union Erectors	20,600	7,637	1,812	37%	9%
Southwest Specialty Coatings	24,539	16,172	80	66%	0%
Rigging Intl - SW Specialty	0	0	0	0%	0%
Derr & Isbell	510,408	265,867	1,842	52%	0%
Union Erectors - Derr	28,614	11,643	1,411	41%	5%
Derr & Gruenwald Construction	12,939	8,785	0	68%	0%
The Herrick Corp.	1,808	932	0	52%	0%
Reliable Crane Service	50,092	2,346	0	5%	0%
Total for Merrill Steel	739,556	344,992	6,345	47%	1%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2019.

Subcontractor	Cumulative hours through November 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Enclos	20,776	11,443	0	55%	0%
Expansion Specialties, Inc.	91	60	0	66%	0%
Union Erectors	3,246	541	331	17%	10%
Team Construction	584	470	0	80%	0%
Total for Enclos	24,697	12,514	331	55%	0%
KONE	32,731	8,140	260	25%	1%
Dielco Crane	19	0	0	0%	0%
Jcord	85	74	0	88%	0%
Hutcherson Elevator Co.	108	0	0	0%	0%
Energy Mechanical Insulation	112	62	0	55%	0%
Total for KONE	33,054	8,276	260	25%	1%
Desert Fire Protection	45,931	19,031	3,866	41%	8%
TAB	109	101	0	93%	0%
Energy Mechanical Insulation - Desert Fire	351	300	8	85%	2%
Jcord	402	311	0	77%	0%
Lone Mountain Excavation	343	154	0	45%	0%
Total for Desert Fire	47,136	19,896	3,874	42%	8%
Gephart/Morse - Low Voltage	0	0	0	0%	0%
Morse - GM Low Voltage	40,911	16,475	5,184	40%	13%
Gephart - GM Low Voltage	312	0	0	0%	0%
Total for Gephart/Morse - Low Voltage	41,223	16,475	5,184	40%	13%
Performance Contracting	196,380	157,689	1,268	80%	1%
Commercial Scaffolding - PCI	6,604	4,871	0	74%	0%
MPS Plastic Wall Products	1,141	536	0	47%	0%
Technicoat	372	372	0	100%	0%
Gale Building Products	7,081	6,727	0	95%	0%
Total for Performance Contracting	211,576	170,194	1,268	80%	1%
Aggregate Industries - MSE Retaining Wall	36,886	16,517	990	45%	0%
MC4 Construction, Inc.	1,639	1,389	0	85%	0%
Stewart & Sundell	9,494	5,998	0	63%	0%
Harris Rebar - S&S	320	163	0	51%	0%
Total for Aggregate Industries MSE Retaining Wall	48,338	24,066	990	50%	2%
CEDCO Commercial LLC	17,115	12,191	0	71%	0%
Jcord	384	305	0	79%	0%
Total for CEDCO Commercial, LLC	17,499	12,496	0	71%	0%
Rolling Plains Construction	51,749	37,491	0	72%	0%
Total for Rolling Plains Construction	51,749	37,491	0	72%	0%
Union Erectors - Core	17,536	8,407	256	48%	1%
Jcord	40	4	0	10%	0%
Total for Union Erectors - Core	17,576	8,411	256	48%	1%
Derr & Isbell - Hoist	8,770	3,547	0	40%	0%
Total for Derr & Isbell - Hoist	8,770	3,547	0	40%	0%
Freyssinet	20,740	14,470	0	70%	0%
Steel Partners	35,339	18,080	518	51%	1%
Southwest Specialty Coatings	219	116	0	53%	0%
Mojave Electric	287	115	0	40%	0%
Rigging Intl - Freyssinet	0	0	0	0%	0%
Vision Construction	0	0	0	0%	0%
Dielco - Vision	4,880	432	0	9%	0%
Total for Freyssinet	61,465	33,212	518	54%	1%
American Door	2,132	1,535	0	72%	0%
Total for American Door	2,132	1,535	0	72%	0%
Expansion Specialties	3,336	2,580	0	77%	0%
Total for Expansion Specialties	3,336	2,580	0	77%	0%
Danny's Construction	10,942	5,121	1,101	47%	10%
Total for Danny's Construction Co.	10,942	5,121	1,101	47%	10%
Midwest Pro Painting	16,525	8,916	0	54%	0%
Total for Midwest Pro Painting	16,525	8,916	0	54%	0%
Sports Fields, Inc.	431	40	0	9%	0%
Cache Valley Electric Co.	56	0	0	0%	0%

Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2019.

Subcontractor	Cumulative hours through November 2019				
	Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
Total for Sports Fields, Inc.	487	40	0	8%	0%
Gephart/Morse - DAS	0	0	0	0%	0%
Morse - DAS	15,702	8,128	1,382	52%	9%
MD Electric	10,339	4,024	1,496	39%	14%
Total for Gephart/Morse DAS	26,041	12,152	2,878	47%	11%
Industrial Door	0	0	0	0%	0%
Danny's Construction - IDC	1,575	791	342	50%	22%
Total for Industrial Door	1,575	791	342	50%	22%
Sahara Concrete - Decorative Site	2,528	2,489	0	98%	0%
TB Penick	0	0	0	0%	0%
Triton Structural Concrete	2,049	1,450	0	71%	0%
Merli - TB Penick	27	0	0	0%	0%
CMC Rebar - Sahara	194	194	0	100%	0%
TAB - Sahara	151	112	0	74%	0%
Merli Concrete = Sahara	51	8	0	16%	0%
Total for Sahara Concrete - Decorative Site	4,999	4,253	0	85%	0%
Southwest Specialty Contractors	3,374	3,008	0	89%	0%
Total for Southwest Specialty Contractors	3,374	3,008	0	89%	0%
Architectural Southwest Stone	7,270	6,916	0	95%	0%
Total for Architectural Southwest Stone	7,270	6,916	0	95%	0%
Sunstone Building Specialties	259	9	0	3%	0%
Total for Sunstone Building Specialties	259	9	0	3%	0%
Southwest Specialty Coatings	10,733	7,623	0	71%	0%
Total for Southwest Specialty Coatings	10,733	7,623	0	71%	0%
Western Millwork	959	80	0	8%	0%
Total for Western Millwork	959	80	0	8%	0%
Raydeo Enterprise	521	235	0	45%	0%
Steel Partners	5,224	1,159	1,188	22%	23%
Expansion Specialties	20	16	0	80%	0%
Total for Raydeo Enterprise	5,766	1,410	1,188	24%	21%
Master Craft Floors	247	243	0	98%	0%
Total for Master Craft Floors	247	243	0	98%	0%
ISEC	1,671	489	0	29%	0%
Total for ISEC	1,671	489	0	29%	0%
Custom Hearth Distributors	1,080	529	0	49%	0%
Energy Mechanical Insulation	1,036	640	24	62%	2%
Total for Custom Hearth Distributors	2,116	1,169	24	55%	1%
Corona Stud & Deck	3,194	877	514	27%	16%
Total for Corona Stud & Deck	3,194	877	514	27%	16%
Aggregate Industries	2,197	844	0	38%	0%
Total for Aggregate Industries - Pavement	2,197	844	0	38%	0%
Golden Bay Fence Plus Iron Works, Inc.	731	691	0	95%	0%
REB Construction	56	0	0	0%	0%
Harris Rebar - Golden Bay	86	28	0	33%	0%
Total for Golden Bay Fence Plus Iron Works	873	719	0	82%	0%
Stewart & Sundell	2,420	2,412	0	100%	0%
Total for Stewart & Sundell - Decorative Concrete	2,420	2,412	0	100%	0%
YESCO	2,054	505	0	25%	0%
Total for YESCO	2,054	505	0	25%	0%
Jones Sign Co.	579	223	191	39%	33%
Total for Jones Sign Co., Inc.	579	223	191	39%	33%
Camatic	0	0	0	0%	0%
Seating Installation Group	1,235	1,013	0	82%	0%
Total for Camatic	1,235	1,013	0	82%	0%



Allegiant Workforce Utilization Summary

This report reflects the cumulative hours worked through November 2019.

Subcontractor
Dimensional Innovations
Valley Steel
Total for Dimensional Innovations
Vector Foiltec
Danny's Construction
Unforgettable Coatings
Total for Vector Foiltec
Austin Millwork & Cabinetry
Total for Austin Millwork & Cabinetry, Inc.
Brightview Landscape Development
Total for Brightview Landscape Development
Davis Glass & Mirror
Total for Davis Glass & Mirror
Spilker Pacific
Total for Spilker Pacific
T. Nickolas
Total for T. Nickolas
Technicoat Management
Total for Technicoat Management
TOTAL HOURS

Cumulative hours through November 2019				
Total Hours	Total Minority/Female	Total Veteran	Total Minority/Female %	Total Veteran %
0	0	0	0%	0%
131	59	0	45%	0%
131	59	0	45%	0%
0	0	0	0%	0%
430	303	82	70%	19%
202	202	0	100%	0%
632	505	82	80%	13%
52	0	0	0%	0%
52	0	0	0%	0%
665	665	0	100%	0%
665	665	0	100%	0%
52	0	0	0%	0%
52	0	0	0%	0%
954	527	0	55%	0%
954	527	0	55%	0%
1,217	1,002	0	82%	0%
1,217	1,002	0	82%	0%
602	526	0	87%	0%
602	526	0	87%	0%
3,464,786	2,152,155	73,449	62%	2%
		Goal	38%	